## APPENDIX N

# Liquid Loading Shed Office Demolition Letter



## Richard E. Dunn, Director

### **Land Protection Branch**

2 Martin Luther King, Jr. Drive Suite 1054, East Tower Atlanta, Georgia 30334 404-657-8600

May 24, 2021

Sent via email and USPS

Mr. Tim Hassett Project Manager Hercules, LLC 500 Hercules Road Wilmington, DE 19808-1599

Ms. Molly Matthews Director of Operations DRT America, Inc. 2801 Cook Street Brunswick, Georgia 31520

> RE: Completion Letter – Liquid Loading Shed Office Demolition Hercules/Pinova - Brunswick Facility Hazardous Waste Facility Permit No. HW-52(D&S) EPA ID# GAD004065520

## Dear Mr. Hassett and Ms. Matthews:

The Georgia Environmental Protection Division (EPD) has reviewed the Completion Letter for the Liquid Loading Shed Office Demolition, dated May 2021. The letter adequately documents the demolition of the Liquid Loading Shed Office. This location is no longer a potential concern under the vapor intrusion pathway.

Should you have any questions or concerns please contact Penny Gaynor at 404-657-8600.

Sincerely,

James Sliwinski

James Sliwinski Unit Coordinator Remedial Sites Unit

File: Hercules, Brunswick 216-0060 (G)



1255 Roberts Boulevard, NW, Suite 200 Kennesaw, Georgia 30144 PH 678.202.9500 FAX 678.202.9501 www.geosyntec.com

May 12, 2021

Penny Gaynor Hazardous Waste Corrective Action Program Land Protection Branch Georgia Environmental Protection Division 2 Martin Luther King, Jr. Dr. SE Suite 1054, East Tower Atlanta, GA 30334

**Subject:** Completion Letter

Liquid Loading Shed Office Demolition Hercules/Pinova Brunswick, Georgia Plant

**Geosyntec Project: GR6881J** 

Dear Ms. Gaynor::

On behalf of Hercules LLC (Hercules), Geosyntec Consultants (Geosyntec) is submitting this report to the Georgia Environmental Protection Division (EPD) summarizing the activities undertaken to demolish an unused office space and associated storage closet and bathroom on the east end of the Liquid Loading Shed at the Pinova facility located at 2801 Cook Street, Brunswick, Georgia (the Site). This work is part of an ongoing effort by Hercules to assess potential vapor intrusion pathways into buildings at the Site and to mitigate these potential vapor intrusion pathways, where applicable.

## **BACKGROUND**

The Liquid Loading Shed (shown as Building #5 on **Figure 1**) is a one-story warehouse approximately 12,500 ft<sup>2</sup> in size with an enclosed office space on the east end of the building. The building is constructed approximately three feet above grade on concrete blocks with corrugated sheet metal siding. The sheet metal siding is supported on metal framing but is not affixed to the concrete block foundation leaving gaps between the siding and the foundation. The office space was enclosed by sheet rock walls with drop ceilings (shown on **Figure 2**). The office space floor has a crack, approximately 0.75 inches wide and 15 feet long that runs through the middle of the office space. A portion of the drop celling had collapsed. Pinova personnel stated that the office room was condemned and no longer used.

Hercules, Pinova, and EPD agreed to demolish the unused office space and associated storage closet and bathroom on the east end of the building rather than investigate the vapor intrusion

Penny Gaynor May 12, 2021 Page 2

pathway further. EPD approved the plan to demolish the spaces as presented in the Vapor Intrusion Pathway Tier 1 Building Investigation Work Plan on August 5, 2020.

#### **SUMMARY OF ACTIVITIES**

EPD requested that Hercules provide a written and photographic summary of the demolition work to document the activity and the results. This letter provides that summary.

Geosyntec provided oversight of the demolition work performed by Moran Environmental Recovery (MER). Work associated with the demolition was substantially completed between February 8, 2021 and February 10, 2021. The final inspection and removal of the final load of demolition debris was completed on February 11, 2021.

During this time, Geosyntec observed the work, including the verification that utilities to the office and adjoining structures were terminated, demolition of the contracted spaces, the management of the demolition debris, and generally provided communication and coordination between the various team member – Hercules, Pinova, and MER.

## **Utility Termination**

Pinova staff terminated the utilities to the office space, bathroom, and storage closet. This utility termination work was completed prior to Geosyntec and MER's mobilization to the Site. On February 8, 2021, prior to beginning demolition activities, the utility terminations were physically verified with Pinova, MER, and Geosyntec personnel.

## **Demolition**

Between February 8, 2021 and February 10, 2021, MER demolished the office and the adjacent bathroom and storage closet. The work generally proceeded with the removal of furniture, trash, and loose debris from within each structure. This was followed by the removal of the sheathing from the framing of the structures. Once the sheathing was removed, the framing, terminated utility conduits, and remaining items were demolished down to the floor. Demolition was conducted using a combinations of hand tools (i.e., wrecking bars) and powered hand tools (i.e., reciprocating saws) to disassemble, demolish, and size the debris.

Penny Gaynor May 12, 2021 Page 3

Once demolished, debris was transported by hand, via trash container, or via a pallet jack to a roll-off for containerization and, ultimately, off Site disposal. Upon completion of the demolition activities, the area was swept to remove residual debris.

A final inspection of the area was completed on February 11, 2021 with Geosyntec and Pinova personnel at which time the aforementioned bathroom vent stack and steam line were discussed and the overall work was accepted by Pinova as complete.

## **Debris Management**

Debris consisting of wood sheathing and framing, insulation, utility conduits and wires, office doors and windows, furniture, trash, and general debris was generated throughout the demolition process. As the demolition debris was collected it was placed in roll-offs for off Site disposal at Waste Management's Chesser Island Road Landfill in Folkston, Georgia under MER's existing Profile #411212FL, "Diesel impacted soil and/or debris". It is noted that none of the demolition debris was soil or diesel impacted; it contained only demolition debris. In total, three loads of demolition debris were transported from the Site to the landfill, totaling 3.98 tons. Copies of the manifests and associated weight tickets are provided in **Attachment A**. Daily field reports, including photographs, documenting the on-site activities observed by Geosyntec during the Liquid Loading Building office demolition are provided in **Attachment B**.

Penny Gaynor May 12, 2021 Page 4

## **CLOSING**

Please contact either of the undersigned at 678-202-9500 if you have questions regarding this summary of activities.

Sincerely,

Geosyntec Consultants, Inc.

Scott B. Elder Senior Principal Gregory P. Roush, P.G.

GS P. Rank

Senior Principal

CC: Tim Hassett, Hercules

Jim Sliwinski, EPD Amy Potter, EPD Jill Clark, EPD


Todd Creamer, Geosyntec


Attachments: Figure 1 – Buildings in Vapor Intrusion Investigation


Figure 2 – Liquid Loading Shed

Attachment A – Manifests and Weight Tickets

Attachment B- Daily Field Reports







# ATTACHMENT A

Manifests & Weight Tickets

*	NON-HAZARDOUS WASTE MANIFEST	1. Generator ID Number FL00927185	76	2. Page 1 of	3. Emer	gency Response			Tracking Numb	er 21 — 1	
				•	Generate		s (if different that		fress)	1	
	251 Levy &	granmental Reco	ary	N.							
	6. Transporter 1 Company Nam	venmental Reco	acy		'n				0927	18576	,
	7. Iransporter 2 Company Name U.S. EPA IC							EPA ID Number			
	8. Designated Facility Name and Chesser I	d Sije Address Sland Road La er Iskno Road A 31537	ng/L11		100	ı		U.S. EPA ID	) Number		V.
	9. Waste Shipping Name	170 1618		-	7	10. Conta	ainers Type	11. Total Quantity	12. Unit Wt./Vol.		
ATOR -	Construc	tion and Demo	Intam D	e bris	- 1	col	RO	5	7		
- GENERATOR	2 80	NAOY R	Delori	L	ica -						
	3. Uea	nup				7		111			
	4.				74	3.0					
	PO# RAC 14. GENERATOR'S/OFFEROR'		t the contents of this	consignment a ording to applic	re fully and					nd are classified, pace	/ Year
L	15. International Shipments	Import to U.S.		Export from U	J.S.	Port of er	ntry/exit:			67 6,	[[2]
	Transporter Signature for export 16. Transporter Acknowledgmen				/	Date leav	ing (J.S.:	_			
HANSPORIER	Transporter Printed/Typed Nar		٠	100	nature	In	1			Month Day	Year 7 2 1
NAU.	Transporter 2 Printed/Typed Nar			Sig	nature	/ -				Month Day	Year
<b>m</b> L	17. Discrepancy 17a. Discrepancy Indication Spa	ce Quantity	Туре			Residue	[	Partial Re	ejection	Full Re	jection
L L	17b. Alternate Facility (or General	ator)			Mani	fest Reference I	Number:	U.S. EPA ID	) Number	2	
	Facility's Phone: 17c. Signature of Alternate Facili	ity (or Generator)		ĺ						Month Day	/ Year
					1			$\bigcap$	\		
1 ⊢	18. Designated Facility Comeron Printed/Typed Name	r Operator. Certification of eccept of mate	rials covered by the n	nanifest exten	t as noted	in Item 17a	ris	ex	1	Worth Ca	Zear
69-	BLC-O 6 10498 (Rev.	9/09)					DE	SIGNAT	ED FACIL	ITY TO GENE	RATOR



Chesser Island Landfill

Hwy 121/South Chesser Island Rd, P.O.Box 128

Folkston, GA, 31537 Ph: (912) 496-7918

Billing # 0001884

Gen EPA ID NR

Container

Driver

Check#

Grid

Customer Name MORANENV\_1884 MORAN Carrier MORAN \* Ticket Date 02/09/2021 Vehicle# 377-20

Ticket Date 02/09/2021
Payment Type Credit Account Manual Ticket#

Hauling Ticket# Route

State Waste Code Manifest 020921-1

Destination

PO JF007782
Profile 411212FL (SOIL PETROLEUM)
Generator 114-MORANENV MORAN ENVIRONMENTAL RECOVERY, LLC

Operator Inbound Gross 39740 lb jjohns94 Tare 36860 lb ijohns94 Net 2880 lb Scale In 02/09/2021 11:44:56 Scale 1-301 jjohns94 Net Tons 2880 lb Out 02/09/2021 11:44:56 jjohns94 1.44

Comments

SAVING TIME NEVER TRUMPS OVER SAFE BEHAVIOR!! THINK SAFETY!!

Product LD% Qty UOM Rate Fee Amount Origin 1 ContSoilPet-Tons-C 100 1.44 Tons DUVAL

> Total Fees Total Ticket

Reprint

Volume

Ticket# 886362

Driver`s Signature

NON-HAZARDOUS 1. Gene WASTE MANIFEST	ator ID Number 7/85	76 2. Page 1 of 3	Emergency Respons	e Phone	4. Waste T	racking Nu	mber
5. Generator's Name and Mailing Address  COLY  Generator's Phone:	OWNEJAL BOOK	book Ge	nerator's Site Addres	s (if different th	an mailing addr	ess)	A The way
6. Transporter Company Name  7. Transporter 2 Company Name	ownerful pr	Educity		-	U.S. EPA ID	012	718576
8. Designated Facility Name and Site Add	Ires Road LAND ISLAND ROAD	811			U.S. EPA ID	Number	2
Waste Shipping Name and Des	cription		10. Cont	1	11. Total Quantity	12. Unit Wt./Vol.	
DIESE Sud	Confirmation Debis	eus up	No.	Туре	Country		_
2.	<u> </u>	210 410	001	10		/	
3.							
4.							
13. Special Handling Instructions and Ad	stional formation 212 Fo 36 CARAOL F CO 7783	3					
14. GENERATOR'S/OFFEROR'S CERT	IFICATION: I hereby declare that the core in all respects in proper condition for	ntents of this consignment are fu	ully and accurately de	escribed above	by the proper si	hipping nam	e, and are classified, packaged,
Generator's/Offeror's Printed/Typed Nam  15. International Spiemens	е	Signatu	ire M.	31	i		Month Day Yea
Transporter Signature (to exports only):	I Import to U.S.	Export from U.S.	Port of e	ving US:	1		
16. Transporter Acknowledgment of Becco	eipt of Materials	Şignatu	Sifa.	1			Month Day Yea
Transporter 2 Printed/Typed Name		Signati					
1 / Ally	Quantity	Type	Residue		Partial Re	ejection	Full Rejection
Transporter 2 Printed/Tyced Name  17. Discrepancy	Quantity [	Type	Residue  Manifest Reference	Number:	Partial Re	ejection	Full Rejection
Transporter 2 Printed/Typed Name  17. Discrepancy	Quantity [	Туре	Residue  Manifest Reference	Number:	Partial Re		Full Rejection
Transporter 2 Printed/Typed Name  17. Discrepancy  17a. Discrepancy Indication Space		Туре		Number:			Full Rejection
Transporter 2 Printed/Typed Name  17. Discrepancy  17a. Discrepancy Indication Space  17b. Alternate Facility (or Generator)  Facility's Phone:		Туре		Number:			4
Transporter 2 Printed/Tyted Name  17. Discrepancy 17a. Discrepancy Indication Space  17b. Alternate Facility (or Generator)  Facility's Phone: 17c. Signature of Alternate Facility (or Generator)			Manifest Reference	Number:			4



Chesser Island Landfill

Hwy 121/South Chesser Island Rd, P.O.Box 128

Folkston, GA, 31537 Ph: (912) 496-7918

Carrier MORAN \* Vehicle# 377-20

Container Driver Check#

Billing # 0001884

Gen EPA ID NR

Grid

Manifest 021021-1

Destination

Route

Manual Ticket#

Hauling Ticket#

State Waste Code

Customer Name MORANENV 1884 MORAN Ticket Date 02/10/2021
Payment Type Credit Account

PO JF007782 Profile 411212FL (SOIL PETROLEUM) Generator 114-MORANENV MORAN ENVIRONMENTAL RECOVERY, LLC

Scale Operator Inbound Gross 39360 lb 36900 lb Tare In Out 02/10/2021 11:35:21 Scale 1-301 jjohns94 Net 2460 lb Tons 1.23

Comments

SAVING TIME NEVER TRUMPS OVER SAFE BEHAVIOR!! THINK SAFETY!!

Prod	uct	LD%	Qty	UOM	Rate	Fee	Amount	Origin
1	ContSoilPet-Tons-C	100	1.23	Tons			]	 DUVAL

Total Fees Total Ticket

Reprint

Volume

Ticket# 886628

Driver`s Signature

al thousand	12 994 241	1200 I			FLD	of 2	7185/
STE MANIFEST PRINCIPLE STEEL S	ated Kelovet	7	T.		J.S. EPA ID NU	mber	Acres N
obignated Facility Name and Site Address ()	pact (and fill	rel					
Wild South Ches	9124967618		10. Conta	iners Type	11. Total Quantity	12. Unit Wt./Vol.	
Waste Shipping Name and Description	BNIAMINATE	al Soil	001	Ro	5	T	
of Deplis	Clain of		001	1			
2.	· · · · · · · · · · · · · · · · · · ·	183 a.					
3.							
4.				A. T.			
13. Special Handling Instructions and Addition	Information 11242	7		)			
INM MODILE T	2400 2122						
MER TON# DC	164 KH 0103	)			A 8		
13. Special Handlins Instructions and Addition of the Figure 1 and			fully and accuratel	ly described about a national gove	ove by the prope	r shipping name,	and are classified, pack
14. GENERATOR'S/OFFEROR'S CERTIFI marked and labeled/placarded, and are Generator's/Offeror's Printed/Typed Name	CATION: I hereby declare that the con in all respects in proper condition for to		a fully and accurated ble international and lature	ly described about a distribution of the second of the sec	ove by the prope	r shipping name, ons.	and are classified, pack
14. GENERATOR'S/OFFEROR'S CERTIF- marked and labeled/placarded, and are Generator's/Offeror's Printed/Typed Name  15. International Shipments	ICATION: I hereby declare that the con- in all respects in proper condition for ti Import to U.S.		I.S.	y described ab d national gove t of entry/exit:	ove by the prope	r shipping name, ons.	and are classified, pack
14. GENERATOR'S/OFFEROR'S CERTIF- marked and labeled/placarded, and are Generator's/Offeror's Printed/Typed Name  15. International Shipments Transporer Signature (for exports only):	ICATION: I hereby declare that the con- in all respects in proper condition for the Import to U.S.  Of of Materials	tents of this consignment are ransport according to applica Sign	I.S.	of entry/exit:	ove by the proper	r shipping name, ons.	Month Day  Month Day
14. GENERATOR'S/OFFEROR'S CERTIF- marked and labeled/placarded, and are Generator's/Offeror's Printed/Typed Name  15. International Shipments Transporer Signature (for exports only):	ICATION: I hereby declare that the con- in all respects in proper condition for ti Import to U.S.	tents of this consignment arr ransport according to applica Sign	I.S.	of entry/exit:	ove by the proper immerital regulat	r shipping name,	121//
13. GENERATOR'S/OFFEROR'S CERTIF- marked and labeled/placarded, and are Generator's/Offeror's Printed/Typed Name 15. International Shipments Transporter Signature (for exports only): 16. Transporter 1 Brinted/Typed Name 17. Discrepancy	ICATION: I hereby declare that the con in all respects in proper condition for the interpretation of the inter	tents of this consignment art ransport according to applica Sign  Export from U	I.S. Por Dat	t of entry/exit:		r shipping name, ons.	Month Day
14. GENERATOR'S/OFFEROR'S CERTIF- marked and labeled/placarded, and are Generator's/Offeror's Printed/Typed Name  15. International Shipments Transporter Signature (for exports only): 16. Transporter 1 Brinted/Typed Name  17. Discrepancy 17a. Discrepancy Indication Space	ICATION: I hereby declare that the con- in all respects in proper condition for the Import to U.S.  Of of Materials	tents of this consignment arr ransport according to applica Sign	I.S. Or Dat	t of entry/exit:	Par		Month Day
14. GENERATOR'S/OFFEROR'S CERTIF- marked and labeled/placarded, and are Generator's/Offeror's Printed/Typed Name  15. International Shipments Transposed Signature (for exports only): 16. Types Signature (for exports only): 16. Types Signature (for exports only): 17. Discrepancy 17. Discrepancy Indication Space	ICATION: I hereby declare that the con in all respects in proper condition for the interpretation of the inter	tents of this consignment art ransport according to applica Sign  Export from U	I.S. Or Dat	t of entry/exit:	Par	iial Rejection	Month Day
14. GENERATOR'S/OFFEROR'S CERTIF- marked and labeled/placarded, and are Generator's/Offeror's Printed/Typed Name  15. International Shipments Transporter Signature (for exports only): 16. Transporter 1 Brinted/Typed Name  17. Discrepancy 17a. Discrepancy Indication Space	ICATION: I hereby declare that the continual respects in proper condition for the Import to U.S.  Of of Materials  Quantity	tents of this consignment art ransport according to applica Sign  Export from U	I.S. Or Dat	t of entry/exit:	Par	iial Rejection	Month Day



Chesser Island Landfill

Hwy 121/South Chesser Island Rd, P.O.Box 128

Folkston, GA, 31537 Ph: (912) 496-7918

Carrier MORAN \* Vehicle# 377-20 Container

Driver Check#

Billing # 0001884 Gen EPA ID NR

Grid

021121-1 Manifest

Destination

Route

Manual Ticket#

Hauling Ticket#

State Waste Code

Customer Name MORANENV 1884 MORAN Ticket Date 02/11/2021
Payment Type Credit Account

PO JF007782 Profile 411212FL (SOIL PETROLEUM) Generator 114-MORANENV MORAN ENVIRONMENTAL RECOVERY, LLC

Scale Operator Inbound Gross 39520 lb 02/11/2021 12:06:41 jjohns94 Tare 36900 lb In Scale 1-301 Out 02/11/2021 12:06:41 jjohns94 Net 2620 lb Tons 1.31

Comments

SAVING TIME NEVER TRUMPS OVER SAFE BEHAVIOR!! THINK SAFETY!!

Prod	uct	LD%	Qty	UOM	Rate	Fee	Amount	Origin
1	ContSoilPet-Tons-C	100	1.31	Tons				DUVAL

Total Fees Total Ticket

Reprint

Volume

Ticket# 886950

Driver`s Signature

ATTACHMENT B

Daily Field Reports



	DAILY FIELI	O REPORT				
PROJECT AND SITE INFORMA	ATION					
PROJECT: Pinova Liquid Loading (	Office Demo	DATE: Monday, February 08, 2021				
DESCRIPTION: Liquid Loading Of		PROJECT NO.:GR6881J PHASE NO.: 1001/02				
CLIENT: Hercules		LOCATION: Brunswick, GA				
CONTRACTOR(S): Moran Environ	mental Recovery (MER)					
WEATHER: Sunny Hi 60 Lo 45, Ca	ılm Wind					
ON-SITE PERSONNEL						
NAME	COMPANY	POSITION				
Dan Gibbs (DG)	Geosyntec Consultants	Construction Manager				
Rob Naylor (RN)	Moran Environmental	Supervisor				
John Marshall Headrick (JH)	Moran Environmental	Tech				
Todd Burczak (TB)	Moran Environmental	Tech				
N/A	N/A	N/A				
N/A N/A		N/A				
N/A	N/A	N/A				
N/A	N/A	N/A				
VISITOR'S NAME		COMPANY				
Mike Crews (MC)		Pinova				
N/A		N/A				
N/A		N/A				
N/A		N/A				
N/A		N/A				
N/A		N/A				
EQUIPMENT LIST						
DESCRIPTION (QTY)	MODEL NO.	COMMENTS				
Scissor Lift (Skyjack)	SJIH 3219	N/A				
20-yard covered dumpster	N/A	N/A				
Pallet Jack	N/A	N/A				
N/A	N/A	N/A				
N/A	N/A	N/A				
N/A	N/A	N/A				
N/A	N/A	N/A				
MATERIALS DELIVERED						
DESCRIPTION	QTY	CONDITIONS / COMMENTS				
N/A	N/A	N/A				
N/A	N/A	N/A				
N/A	N/A	N/A				
		<u>.                                      </u>				

GR6881J-20210208-DG Page 1 of 6

## DAILY FIELD REPORT PROJECT AND SITE INFORMATION PROJECT: Pinova Liquid Loading Office Demo DATE: Monday, February 08, 2021 DESCRIPTION: Liquid Loading Office Demo PROJECT NO.:GR6881J PHASE NO.: 1001/02 SITE CONDITIONS

Damp

#### DESCRIPTION OF WORK

- 0715 DG arrived onsite, badged in through the Pinova security gate, and made his way back to the Toxaphene Tank Farm (TTF) where the pipe rack relocation work is to be performed. Following observation of morning work, DG travelled over to the office demolition in the Liquid Loading Building.
- 0845 Moran Environmental Recovery (Moran or MER) arrived onsite and contacted Mike Crews (Pinova) about getting the facility trades to verify utility disconnect to the Liquid Loading Office that is to be demolished.
- 0900 Moran performed safety meeting while waiting on facility trades to show up.
- 1015 MC arrived at the area to issue a hot work permit for the Liquid Loading Office demolition activities and review the utility disconnects.
- 1045 MC told Moran that he could not issue a hot work permit until they have a 4-gas/LEL meter onsite.
- 1110 Moran started to remove contents out of the old office (furniture, trash, and other debris) and throw into the 20-yard covered dumpster.
- 1125 Moran notified DG that a 4-gasLEL meter was on the way to the site.
- 1200 Moran breaks for lunch.
- 1245 Moran resumed office clean out and received delivery of their 4-gas/LEL meter.
- 1400 Moran continued demolition of the liquid loading office, bathroom, and storage closet with the removal of sheathing on the walls, removal of doors, and removal of windows.
- 1615 Moran completed removing the sheathing on the Liquid Loading Office.
- 1700 Moran started to clean up the work area for the end of the day.
- 1745 DG and Moran offsite.

#### PROBLEMS/DELAYS ENCOUNTERED

Moran was delayed getting a hot work permit due to lack of 4-gas/LEL meter but this did not slow work. Work continued through use of hand tools with no hot work permit needed.

## MODIFICATIONS TO PLANNED SCOPE OF WORK

N/A

## **TESTING**

N/A

DAILY FIELD REPORT						
PROJECT AND SITE INFORMATION						
PROJECT: Pinova Liquid Loading Office Demo DATE: Monday, February 08, 2021						
DESCRIPTION: Liquid Loading Office Demo PROJECT NO.:GR6881J PHASE NO.: 1001/02						
INCIDENTS	INCIDENTS					
N/A						
OTHER INFORMATION						
Time Work Started: 0845 End Work: 1745	Prepared By: Dan Gibbs					

GR6881J-20210208-DG-LD Page 3 of 6

## PROJECT AND SITE INFORMATION

PROJECT: Pinova Liquid Loading Office Demo DATE: Monday, February 08, 2021

DESCRIPTION: Liquid Loading Office Demo PROJECT NO.:GR6881J PHASE NO.: 1001/02

## SITE PHOTOGRAPHS

**Photo No.:** 3864

**Direction:** Southeast

**Description:** Liquid Loading Office before demolition.



**Photo No.:** 3884

**Direction:** Southeast

**Description:** Moran removing sheathing, windows, and door

frames.



GR6881J-20210208-DG-LD Page 4 of 6

## PROJECT AND SITE INFORMATION

PROJECT: Pinova Liquid Loading Office Demo DATE: Monday, February 08, 2021

DESCRIPTION: Liquid Loading Office Demo PROJECT NO.:GR6881J PHASE NO.: 1001/02

**Photo No.:** 3886

**Direction:** East

**Description:** Moran removing sheathing from the bathroom and storage room.



**Photo No.:** 3888

**Direction:** East

**Description:** Moran's end of day progress on the Liquid Loading

Office demo.



GR6881J-20210208-DG-LD Page 5 of 6

GR6881J-20210208-DG-LD Page 6 of 6



	DAILY FIELI	O REPORT				
PROJECT AND SITE INFORM						
PROJECT: Pinova Liquid Loading		DATE: Tuesday, February 09, 2021				
DESCRIPTION: Liquid Loading (		PROJECT NO.:GR6881J PHASE NO.: 1001/02				
CLIENT: Hercules	office Demontion	LOCATION: Brunswick, GA				
CONTRACTOR(S): Moran Envir	onmental Recovery	LOCATION. Bruitswick, GA				
WEATHER: Scattered Showers H	•					
ON-SITE PERSONNEL	,					
NAME	COMPANY	POSITION				
Dan Gibbs (DG)	Geosyntec Consultants	Construction Manager				
Rob Naylor (RN)	Moran Environmental	Supervisor				
John Marshall Headrick (JH)	Moran Environmental	Tech				
Eric Howell (EH)	Moran Environmental	Tech				
N/A	N/A	N/A				
N/A	N/A	N/A				
N/A	N/A	N/A				
N/A	N/A	N/A				
VISITOR'S NAME		COMPANY				
Mike Crews (MC)		Pinova				
N/A		N/A				
N/A		N/A				
N/A		N/A				
N/A		N/A				
N/A		N/A				
EQUIPMENT LIST						
DESCRIPTION (QTY)	MODEL NO.	COMMENTS				
Scissor Lift (Skyjack)	SJIH 3219	N/A				
20-yard covered dumpster	N/A	Removed and returned/replaced				
Pallet Jack	N/A	N/A				
N/A	N/A	N/A				
N/A	N/A	N/A				
N/A	N/A	N/A				
N/A	N/A	N/A				
MATERIALS DELIVERED						
DESCRIPTION	QTY	CONDITIONS / COMMENTS				
N/A	N/A	N/A				
N/A	N/A	N/A				
N/A	N/A	N/A				

GR6881J-20210209-DG Page 1 of 6

# PROJECT AND SITE INFORMATION PROJECT: Pinova Liquid Loading Office Demolition DATE: Tuesday, February 09, 2021 DESCRIPTION: Liquid Loading Office Demolition PROJECT NO.:GR6881J PHASE NO.: 1001/02 SITE CONDITIONS

## Wet

#### **DESCRIPTION OF WORK**

- 0715 DG arrived onsite, badged in through the Pinova security gate, and made his way back to the Liquid Loading Building where the office demo work was being performed.
- 0740 Moran Environmental Recovery (Moran) arrived onsite and started the work permit process with Pinova.
- 0830 Moran received their work permit and began work for the day on the office demolition. The office was demolished using hand tools. Debris was transported to the 20-yard roll-off container.
- 0900 Moran's roll-off truck arrived to pick up the first, full roll-off container and transport it off site, under manifest, for disposal.
- 0930 Moran continued to demolish the Liquid Loading Office area, stacking the debris until an empty roll-off container was returned to site.
- 1100 Moran continues demolition the Liquid Loading Office area.
- 1200 Moran breaks for lunch.
- 1230 Moran resumes work on demolishing the Liquid Loading Office using hand tools.
- 1400 Moran's roll-off truck arrives back on site and drops an empty 20-yard roll-off container.
- 1415 Moran started to fill the roll-off with the stacked demolition debris.
- 1530 Moran completed demolition of the bathroom and the storage room attached to the office.
- 1700 Moran cleaned up the work area for the day. The work remaining includes the 2x4 framing of the Liquid Loadout Office. This will be demolished tomorrow.
- 1715 Moran offsite.
- 1720 Geosyntec offsite.

## PROBLEMS/DELAYS ENCOUNTERED

N/A

### MODIFICATIONS TO PLANNED SCOPE OF WORK

N/A

## **TESTING**

N/A

DAILY FIELD REPORT							
PROJECT AND SITE INFORMATION							
PROJECT: Pinova Liquid Loading Office Demolition DATE: Tuesday, February 09, 2021							
DESCRIPTION: Liquid Loading Office Demolition PROJECT NO.:GR6881J PHASE NO.: 1001/02							
INCIDENTS	INCIDENTS						
N/A							
OTHER INFORMATION							
Time Work Started: 0715 End Work: 1720	Prepared By: Dan Gibbs						

GR6881J-20210209-DG-LD Page 3 of 6

## PROJECT AND SITE INFORMATION

PROJECT: Pinova Liquid Loading Office Demolition DATE: Tuesday, February 09, 2021

DESCRIPTION: Liquid Loading Office Demolition PROJECT NO.:GR6881J PHASE NO.: 1001/02

## SITE PHOTOGRAPHS

**Photo No.:** 3895

**Direction:** South

**Description:** Moran picking up the full 20-yard roll-off container.



**Photo No.:** 3898

**Direction:** Southeast

**Description:** Moran demolishing disconnected electrical conduit.



GR6881J-20210209-DG-LD Page 4 of 6

## PROJECT AND SITE INFORMATION

PROJECT: Pinova Liquid Loading Office Demolition DATE: Tuesday, February 09, 2021

DESCRIPTION: Liquid Loading Office Demolition PROJECT NO.:GR6881J PHASE NO.: 1001/02

**Photo No.:** 3908

**Direction:** East

**Description:** Moran completed demolition of the bathroom and storage room adjacent to the

office space.



**Photo No.:** 3909

**Direction:** East

**Description:** Moran's end of day progress on the Liquid Loading Office demolition. All that remains is the framing for the

office space.



GR6881J-20210209-DG-LD Page 5 of 6

GR6881J-20210209-DG-LD Page 6 of 6



	DAILY FI	LD REPO	RT				
			IXI				
PROJECT AND SITE INFOR							
PROJECT: Pinova Liquid Loadir	-		DATE: Wednesday, February 10, 2021				
DESCRIPTION: Liquid Loading	Office Demolition		PROJECT NO.:GR6881J PHASE NO.: 1001/0				
CLIENT: Hercules			ON: Brunswick, GA	4			
CONTRACTOR(S): Moran Envi		1)					
WEATHER: Overcast Hi 65 Lo 5	6, Calm Wind						
ON-SITE PERSONNEL							
NAME	COMPANY	POSITIO					
Dan Gibbs (DG)	Geosyntec Consult		on Manager				
Rob Naylor (RN)	Moran Environmen		t .				
John Marshall Headrick (JH)	Moran Environmer						
Eric Howell (EH)	Moran Environmen	Tech					
N/A	N/A	N/A					
N/A	N/A	N/A	N/A				
N/A	N/A	N/A	N/A				
N/A	N/A	N/A					
VISITOR'S NAME		COMPAN	NY				
Mike Crews (MC)		Pinova	Pinova				
N/A	•	N/A	N/A				
N/A	•	N/A	N/A N/A				
N/A		N/A					
N/A		N/A					
N/A		N/A					
EQUIPMENT LIST							
DESCRIPTION (QTY)	MODEL N		COMM	IENTS			
Scissor Lift (Skyjack)	SJIH 3219	N/A					
20-yard covered dumpster	N/A	Removed	Removed and returned/replaced				
Pallet Jack	N/A	N/A	•				
N/A	N/A	N/A					
N/A	N/A	N/A					
N/A	N/A	N/A					
N/A	N/A	N/A					
MATERIALS DELIVERED							
DESCRIPTION	QTY		CONDITIONS	/ COMMENTS			
N/A	N/A		N/	A			
N/A	N/A		N/	A			
N/A	N/A		N/A				

GR6881J-20210210-DG Page 1 of 6

DAILY FIELD REPORT							
PROJECT AND SITE INFORMATION							
PROJECT: Pinova Liquid Loading Office Demolition	DATE: Wednesday, February 10, 2021						
DESCRIPTION: Liquid Loading Office Demolition	ON: Liquid Loading Office Demolition PROJECT NO.:GR6881J PHASE NO.: 1001/02						
SITE CONDITIONS							

Wet

## **DESCRIPTION OF WORK**

- 0715 DG arrived onsite, badged in through the Pinova security gate, and made his way back to the Liquid Loading Building where the Office demolition work is being performed.
- 0755 Moran arrived onsite and started the work permit process with Pinova.
- 0815 Moran received the required work permits and continued demolition and filling the 20-yard roll-off container with demolition debris.
- 0855 Moran's roll-off truck arrived on site to pick up the full roll-off container (2<sup>nd</sup> load overall) and transport it under manifest to the landfill for disposal.
- 0910 Moran continued to demo the liquid loading office stacking the debris until and empty roll-off container can be returned to site.
- 1000 Moran removed the 2x4 framing on the northern wall of the office.
- 1030 Moran removed the 2x4 framing on the western wall of the office.
- 1100 Moran removed the 2x4 framing on the southern wall of the office.
- 1125 Moran removed the 2x4 framing on the eastern wall of the office.
- 1200 Moran break for lunch.
- 1300 Moran's roll-off truck arrived back on site with an empty roll-off container.
- 1305 Moran resumed work, filling the empty roll-off with debris stockpiled from the ongoing office demolition.
- 1400 All framing has been removed, all disconnected utilities removed, Demolition is complete. One area of vinyl floor tile type material remains in part of the demolition area. It will not be removed due to possible presence of asbestos containing materials (ACM). Moran starts final cleanup of the office demolition area.
- 1510 Moran completed final cleanup.
- 1515 DG and RN walked the area for final inspection. Moran's roll-off will be removed from the work area tomorrow all other rental equipment has been moved to a pickup location for the rental company to retrieve. Work area will be inspected with MC tomorrow for final approval on the work.
- 1600 Moran offsite. Geosyntec off site (1605).
- 11 February 2021: This morning Mike Crews walked the Liquid Loading Office area with DG and confirmed that he was satisfied with the work that was completed. He noted that he needs to get with his internal team about a bathroom vent stack he told Moran to leave in place and an overhead steam line that he said was a Pinova issue. Moran removed the final (3<sup>rd</sup>) filled rolloff box.

GR6881J-20210210-DG-LD Page 2 of 6

DAILY FIELD REPORT						
PROJECT AND SITE INFORMATION						
PROJECT: Pinova Liquid Loading Office Demolition	DATE: Wednesday, February 10, 2021					
DESCRIPTION: Liquid Loading Office Demolition	PROJECT NO.:GR6881J PHASE NO.: 1001/02					
PROBLEMS/DELAYS ENCOUNTERED						
N/A						
MODIFICATIONS TO PLANNED SCOPE OF WORK						
N/A						
TESTING						
N/A						
INCIDENTS						
N/A						
OTHER INFORMATION						
Time Work Started: 0715 End Work: 1605	Prepared By: Dan Gibbs					

GR6881J-20210210-DG-LD Page 3 of 6

## PROJECT AND SITE INFORMATION

PROJECT: Pinova Liquid Loading Office Demolition DATE: Wednesday, February 10, 2021

DESCRIPTION: Liquid Loading Office Demolition PROJECT NO.:GR6881J PHASE NO.: 1001/02

## SITE PHOTOGRAPHS

**Photo No.:** 3913

**Direction:** South

**Description:** Moran removing northern 2x4 wall of the liquid

loading office.



**Photo No.:** 3915

**Direction:** South

**Description:** Moran removing eastern 2x4 wall of the liquid

loading office.



GR6881J-20210210-DG-LD Page 4 of 6

## PROJECT AND SITE INFORMATION

PROJECT: Pinova Liquid Loading Office Demolition DATE: Wednesday, February 10, 2021

DESCRIPTION: Liquid Loading Office Demolition PROJECT NO.:GR6881J PHASE NO.: 1001/02

**Photo No.:** 3933

**Direction:** Southeast

**Description:** Moran completed demolition of the office and is performing final cleanup.



**Photo No.:** 3935

**Direction:** Southeast

**Description:** Completed liquid loading office demo. All debris

left in place.



GR6881J-20210210-DG-LD Page 5 of 6

		DAILY FIELD R	EPORT		
SITE SKETCH					
SITE SKETCH					
SITE SKETCH LI	FCEND	N/A	•	N/A	
N/A	LGEND	N/A		N/A	
N/A		N/A		N/A	***************************************
N/A	•••••	N/A		N/A	

GR6881J-20210210-DG-LD Page 6 of 6