



EMCON Southeast

DAILY REPORT

Route To: Master - White (Original)
On-Site - Yellow
Project Manager - Pink

Report #: Nº 095

Date: Dec. 29, 19 93

Contract Day _____ of _____

Time Enter Site 0700

Time Leave Site 1900

Project Name: BONWELL SOCC. IMP. CLOSURE

Project #: 2040.009.92

Weather: OVERCAST & MORE. RAIN

Mean Temp. 57°

Working Conditions: OKAY

Location: BONWELL - NEWMAN

Prime Contractor's Personnel: JOE LEWIS

Subcontractors on the Site: FOUR SEASONS (200 MEN) PATTEN CONSTR.

Visitors: _____

Hours On Site: Contractor _____ EMCON _____ Other _____

Progress: WORKED ON 30% CEMENT KILL PROCTOR FOR FLOOD CANAL. HAD TO WORK ABOUT FOUR POUNDS POINTS AND OPTIMUM COMPACTION PERCENTAGES COOKED GOOD BUT MOISTURE PERCENTAGES WERE LOWER THAN I EXPECTED. CALLEN BEAUFORT TALKED WITH HIM ABOUT IT AND HE SAID HE WOULD BE DOWN TOMORROW AND WE COULD LOOK AT IT. REMEDIATION CREW CONTINUES WORKING ON CUT 5B. LOOKS LIKE WE MAY USE SEVEN CARDS OF DUST ON THIS CUT. TALKED WITH KELLEY WHO IS LOOKING THIS CUT AND HE INDICATED HE MAY BE MOVING SLOWER THAN BEFORE SINCE HE IS DOING MOST OF THE WORK HIMSELF. ONE OF PATTONS CREW ASSISTED HIM TODAY BUT HE IS LIMITED TO OPERATION SKILLS. WE ARE WITHIN 36" OF CLOSURE IN THE WORKS SETTING POND NOW AND WE WILL HAVE TO DECIDE WHERE TO GO FROM THERE WITH FLOOD CANAL PRIME CP. NEWATER CREW CONTINUES PUMPING SWAGE VIA BARGE THROUGH THREE FLOOD PASSES. MINE BROUILLET INDICATED HE HAD ABOUT FINISHED HIS PASS ACROSS THE POND AND WHEN HE UNDOES THE SOUTH CANE, SOUTHWEST CCG, AND CWS, IT WILL BE TIME TO DROP WATER LEVEL. BARGE WILL HAVE TO BE REDIRECTED A NUMBER OF TIMES TO ANCHOR THIS CHECKED DEWATER SYSTEM AND GOT METER READINGS.

JOE LEWIS - TECH.

Prepared By: EMCON Southeast

Reviewed By: EMCON Southeast



EMCON Southeast

DAILY REPORT

Route To: Master - White (Original)
On-Site - Yellow
Project Manager - Pink

Report #: No 096
Date: Dec. 30, 19 93
Contract Day _____ of _____
Time Enter Site 0700
Time Leave Site 1830


Project Name: BONNELL SURF, IMP. CLOSURE Project #: 2040-007-92
Weather: Partly Cloudy Mean Temp. _____
Working Conditions: OKAY
Location: BONNELL - NEWMAN
Prime Contractor's Personnel: JOE CLOVIS, BERNARD LUCHE
Subcontractors on the Site: FAVE SEASONS (TRUCK FROM PATERON CONCRETE)
Visitors: _____
Hours On Site: Contractor _____ EMCON _____ Other _____

Progress: BAD'S AND I CALLED GERALD THIS MORNING TO CONFIRM WHAT WE WOULD GO IN THE SETTING POND SINCE WE NOW HAVE THE COMPLETE SETTING POND FILLED TO WITHIN 36" OF SURROUNDING TOPOGRAPHY. HE BASICALLY SUPPORTED OUR THOUGHTS OF FORMING SURF AROUND 36" DEEP INSIDE EXISTING PERIMETER OF SETTING POND LEADING TO LANDPOINT AT SHANKER & FURTER CREEK BEET WHERE IT WILL BE PUMPED OFF WHEN WATER ACCUMULATES THERE. FUTURE CREEKS WILL FORM CREST IN CENTER OF POND. AT SOME POINT AN OVERFLOW OF CREEK WILL BE STORED IN THE POND. GERALD SHOULD BE OUTSIDE TO DIRECT THAT. BAD AND I DISCUSSED WITH OPERATOR KAY TO BE SURE HE UNDERSTOOD PLAN OF ACTION. BERNARD WAS ON SITE TODAY AND WE DISCUSSED PROGRESS TIME WORKED ON THE PAST COUPLE OF DAYS. HE WILL TAKE THE DATA BACK WITH HIM AND HE AND TERRY MAY WILL GO OVER IT. HE ALSO OBTAINED FILTER CASE (FC-95) SAMPLE TO LAB. CHECKED DEWATER SYSTEM AND GOT MOTOR REPAIRS. REMEDIATION CREW CONTINUES WORKING ON CWT 56. AIR TRUCK DELIVERIES ARE HOLDING THEM UP SOMEWHAT. DEWATER CREW CONTINUES PUMPING SURGE VIA BAGS THROUGH THREE FILTER PHASES.

JOE CLOVIS - TEL.

Prepared By: EMCON Southeast

Reviewed By: EMCON Southeast



EMCON Southeast

DAILY REPORT

Report #: No 046

Route To: Master - White (Original)
On-Site - Yellow
Project Manager - Pink

Date: Nov. 6, 19 93
Contract Day _____ of _____
Time Enter Site 0830
Time Leave Site 1400

Project Name: BOWELL SURF. IMP. CLOSURE

Project #: 2040.009.92

Weather: Partly Cloudy

Mean Temp. _____

Working Conditions: OK

Location: BOWELL NEWMAN

Prime Contractor's Personnel: JOE LEWIS

Subcontractors on the Site: FOUR SEASONS

Visitors: _____

Hours On Site: Contractor _____ EMCON _____ Other _____

Progress: HAD THUNDER STORMS LAST NIGHT AND ACCUMULATED APPROX. 6" OF WATER IN SOUTH END OF SETTLING POND AGAIN. FOUR SEASONS PUMPED WATER WITH 2" PUMP AND CONTINUED WORKING ON FIRST FOUR LINES OF NINTH LIFT. BOTTOM WAS STILL FIRM UNDER STANDING WATER. TWO TRUCKS OF DUST ON SITE THIS MORNING. BLOWING DUST. FOUR SEASONS IS USING THREE TO FOUR LOADS OF DUST A DAY. APPROX. 3 TO 3 1/2 LOADS PER FOUR INCH CIP. CHECKED DEWATER SYSTEM AND GOT METER REPAIRS. DID FIELD DENSITY TESTS ON DRIVE RINGS COLLECTED THURSDAY EVENING. COMPARING TO THE GUY PROCTOR POINT. I HAVE AT THIS TIME THE PERCENTAGES LOOKED GOOD ON MOST RINGS BUT A COUPLE WERE A LITTLE LOW. THE TWO LOW ONES WERE CLOSE TO THE AREA THAT WAS PUMPING A LITTLE AND FOUR SEASONS REWORKED. CALCULATED MOISTURE PERCENTAGES ON BEAR TESTS PERFORMED YESTERDAY. FOUR SEASONS CONTINUES PUMPING SEDGE WITH BAGS THROUGH THREE FILTER PASSES.

JOE LEWIS - TECH.

Prepared By: EMCON Southeast

Reviewed By: EMCON Southeast



EMCON Southeast

DAILY REPORT

Report #: No 047

Date: Nov. 7, 19 93

Contract Day _____ of _____

Time Enter Site 0830

Time Leave Site 1330

ute To: Master - White (Original)
On-Site - Yellow
Project Manager - Pink

Project Name: BARTLETT SOIL IMP. CLOSURE Project #: 2040.009.92

Author: JOE COWS Mean Temp. _____

Working Conditions: OKAY

Location: BARTLETT - NEWMAN

Contractor's Personnel: JOE COWS

Contractors on the Site: FOUR SEASONS

itors: _____


On Site: Contractor _____ EMCON _____ Other _____

gre CHECKED DELUXER SYSTEM AND GOT METER READINGS. FOUR
SEASONS COMPLETED FIRST FOUR LINES OF NINTH CFT AND PEROF
ILLED. PROOF ROLL CORROD CORON AND THEY BEGAN NEXT FOUR
LINES OF NINTH CFT. CHECKED CORON DUMPS ON COLD PAINT
COLLECTOR SYSTEM AND ONE OF THEM WAS CORKING A LITTLE. THE PRESSURE
IN THE SYSTEM WAS ABOUT 12 PSI BUT I NOTICED THE HOSES CONNECT
TO THE DUMPS CRUMPED AGAIN. THE SPACER I HAD PLACED TO KEEPER
THESE NOT IN PLACE SO I PUT THEM BACK. THE PRESSURE DROPPED
ALL TO 8 PSI. JOE'S SHEET METAL IS WORKING ON THE TREATMENT
SYSTEM FOR THE COLD PAINT COLLECTOR AND DRAGON WILLIAMS INTENDS TO
PAKE THESE CORROD DUMPS CAST UNTIL THE SYSTEM IS IN OPERATION
BECAUSE THEY ARE NOT CHEAD. DID REGULAR SCHEDULED BREAK
ESTS FOR TODAY. CLEANED OFFICE AND CHECKED CONTAINERS OF
ST MATERIAL AND DUMPED BACK INTO STORAGE PND. FOUR SEASONS
ATTACHES PUMPING SURGE WITH BARGE THROUGH A THREE FIVE PRESS.

JOE COWS - TECH.

pared By: EMCON Southeast

Reviewed By: EMCON Southeast



EMCON Southeast

DAILY REPORT

Report #: No 048

Route To: Master - White (Original)
On-Site - Yellow
Project Manager - Pink

Date: Nov. 8, 19 93
Contract Day _____ of _____
Time Enter Site 0900
Time Leave Site 1930

Project Name: BONWELL SOFT. IMP. CLOSURE

Project #: 2040-009-92

Weather: Partly Cloudy

Mean Temp. _____

Working Conditions: OKAY

Location: BONWELL - NEWLAN

Prime Contractor's Personnel: JOE LEWIS, BRIAN DOLHITE, DAVE RADZIETA, DAVE RICHTER

Subcontractors on the Site: FOUR SEASONS

Visitors: _____

Hours On Site: Contractor _____ EMCON _____ Other _____

Progress: FOUR SEASONS WORKING ON SECOND FOUR INCHES OF NINETH LIFT OF FILTER CAKE. HAVING TO WAIT ON BEST TRUCKS STILL AND THIS SLOWS THEIR PROCESS. THEY ONLY USED A SMALL SECTION FINISHING SO I HAVE ROLLED WHAT THEY HAD UNMATERED AND IT LOOKED GOOD. CASE 1450 DOZIER BROKE DOWN TODAY AND THEY HAD TO PUSH IT OFF SITE. CHECKED DEWATER SYSTEM AND DID METER READINGS - SURGEONE CAME ON SITE TODAY TO SET NEW AND CAT BARGE IN PUGHING POND AND DITCHED BARGE OUT OF POND ONTO JUMBO PANTONS TRAILER FOR DECON AND TRANSPORT BACK TO H&H IN NORCROSS. FOUR SEASONS CONTINUING TO PUMP SLUDGE THROUGH THREE FILTER PRESSES. BUT MESSED UP ON NO. 1 PRESS AND TEMPORARILY PUT IT OUT OF COMMISSION. AAD REGULAR SCHEDULED CONTRACTOR MEETING. TERRY FELT WE SHOULD GET SONNY MORELAND SURVEYED 50' GRID AND DAVE RADZIETA AND I LOCATE SURGE. RADZIETA IS PUTTING TOGETHER THE BOTTOM SAMPLER AND I AM PUTTING TOGETHER THE SLUDGE BURNER LOCATOR. BRIAN DOLHITE, DAVE RADZIETA & DAVE RICHTER WERE ON SITE TODAY. RADZIETA WAS DOING AQUIFER TEST ON WELL BE-1. ASSISTED HIM. GOT READINGS ON DEWATER EXTRACTION SYSTEM FOR DAVE GOODRICH AND TERRY SHUT THE SYSTEM DOWN FOR A REST. JOE LEWIS - TECH.

Prepared By: EMCON Southeast

Reviewed By: EMCON Southeast



EMCON Southeast

DAILY REPORT

Report #: No 049

Route To: Master - White (Original)
On-Site - Yellow
Project Manager - Pink

Date: Nov. 9, 19 93
Contract Day _____ of _____
Time Enter Site 0700
Time Leave Site 1900

Project Name: BONWELL SOFF./IMP. CLOSURE Project #: 2040.009.92
Weather: OVERCAST Mean Temp. _____
Working Conditions: DRY
Location: BONWELL - NEWMAN
Prime Contractor's Personnel: JOE CEJOS, DAVE RADZIETA
Subcontractors on the Site: FOUR SEASONS
Visitors: _____
Hours On Site: Contractor _____ EMCON _____ Other _____

Progress: PROB ROLLED FINAL FOUR INCHES OF NINTH LIFT. NO PUMPING
NOTICABLE BUT A CHANGE OF SPOTS SEEMED QUITE DAMA AND THERE WAS
FURTHER AREA WITH EXCESSIVE DUST SO I ASKED OPERATOR TO CUT IN A
LITTLE MORE DUST IN DAMPERS. TOOK SIX DRIVE PINS AND THIRTEEN
SHELLY TUBES, (ONE FOR EMCON LAB USE). DAVE RADZIETA WAS DOWN
AGAIN TODAY, DAVE AQUICFER TESTS ON WELL BR-1. PUMPING THROUGH AERATOR
SYSTEM. FOUR SEASONS CONTINUES PUMPING SLUDGE THROUGH THREE
FILTER PRESSES, UTILIZING NEW HUD CAT BAGS. REMEDIATION GROUP
BEGAN TENTH LIFT OF FILTER CAKE. BRIAN CALLED AND REQUESTED
I CHECK PH OF FILTER CAKE AS IT COMES OFF BELTS. FILTER CAKE
AFTER PLACEMENT AND CING DUST. GORDY MCPHIE TITRATED ME ON
THE PROPER MATERIAL / DISTILLED WATER RATIO. (1 GRAM MATC PER 1 ML OF WATER)
HE INDICATED THIS FORMULA COMES FROM ROBERT OWEN OF ASI. PH
OF FILTER CAKE = 11.9, IN PLACE = 12.8, CING DUST = 12.9. SAWNY MORELAND
ARRIVED TO BE ON SITE TOMORROW MORNING. CHECKED DRAINAGE SYSTEM
AND GOT METER READING.

JOE CEJOS - TECH.

Prepared By: EMCON Southeast

Reviewed By: EMCON Southeast



EMCON Southeast

DAILY REPORT

Route To: Master - White (Original)
On-Site - Yellow
Project Manager - Pink

Report #: Nº 050
Date: Nov. 10, 19 93
Contract Day _____ of _____
Time Enter Site 0700
Time Leave Site 1830

Project Name: BARNETT SOIL/IMP. PROJECT Project #: 2040-009, 92
Weather: Partly Cloudy Mean Temp. _____
Working Conditions: Okay
Location: BARNETT - NEWMAN
Prime Contractor's Personnel: JOE LEWIS, DAVE PROZETA
Subcontractors on the Site: FOUR SEASONS, ~~PROZETA~~ SOIL, NIELSEN
Visitors: _____
Hours On Site: Contractor _____ EMCON _____ Other _____

Progress: DAVE, NIELSEN ON SITE THIS MORNING TO SURVEY 50' GRID ON PULSHING POND. WITH TERRY'S APPROVAL WE DECIDED ON A STRAIGHT BASELINE INSTEAD OF THE PREVIOUS ANGLED BASELINE. DAVE PROZETA WAS DOWN AGAIN TODAY WORKING ON AQUIFER TESTS ON WELL BE-1. DAVE BURNHAMMER CALLED REQUESTING A QUOTE SAMPLES OF FILTER PRESS EFFLUENT TO GO TO ASI TO BE TESTED FOR TOTAL SOLIDS. TOOK CARE OF THIS DETAIL AND SENT SAMPLES OUT BY ASI SINCE THEY WERE ON SITE TODAY. GRABED WATER SAMPLE. CHECKED DEWATER SYSTEM AND GOT METER READINGS. FOUR SEASONS WORKING ON TENTH CFT OF FILTER CAKE MATERIAL TODAY. LOW PULP COLLECTION SYSTEM LEVEL HIGH. LEFT NOTE WITH BARNETT WASTEWATER TREAT. OPERATOR. DID SIX FIELD DENSITY TESTS ON DAVE RIVER COLLECTION YESTERDAY. THREE WERE OKAY BUT THREE WERE OFF A LITTLE. SINCE PULP LEVEL WAS OKAY IT SUBSTANTIATED THE NEED FOR AQUIFER MORE PRACTICE POINTS.

JOE LEWIS - TECH.

Prepared By: EMCON Southeast

Reviewed By: EMCON Southeast



EMCON Southeast

DAILY REPORT

Route To: Master - White (Original)
On-Site - Yellow
Project Manager - Pink

Report #: NO 051
Date: Nov. 11, 19 95
Contract Day _____ of _____
Time Enter Site 0700
Time Leave Site 1900


Project Name: BANWELL SURF./IMP. CLOSURE Project #: 2040-007.92
Weather: Partly Cloudy - Warm Mean Temp. _____
Working Conditions: DRY
Location: BANWELL NEWLAND
Prime Contractor's Personnel: JOE COWS, DAVE PROCIETA, DAVE GOODRICH, DAVE RICHTER, BEARD
Subcontractors on the Site: FOUR SEASONS, STANLEY MORELAND SURVEYORS
Visitors: _____
Hours On Site: Contractor _____ EMCON _____ Other _____

Progress: DAVE PROCIETA LET GENERATOR RUN OVERNIGHT PUMPING WELL BR-1. HE REQUESTED I GET WATER LEVELS DETERMINED AND SURROUNDING WELLS FIRST THING THIS MORNING. THE GENERATOR HAS RUN OUT OF GAS. CHECKED DEQUATEX SYSTEM AND GOT METER READINGS. STANLEY MORELAND WAS BACK ON SITE THIS MORNING. CONTINUING TO SURVEY IN 50' GRID ON PULLSHAW ROAD. BEARD WAS DOWN FROM C/C AND WE WENT OVER PH TEST RESULTS FROM YESTERDAY. DAVE GOODRICH WAS DOWN AND TURNED VAPOR EXTRACTION SYSTEM BACK ON AND GOT READINGS AND THEY WERE STILL LOW SO HE SHUT IT BACK OFF. DAVE PROCIETA WAS DOWN TO FINISH TESTS ON WELL BR-1. DAVE RICHTER VISITED TO INSPECT PROGRESS TODAY AND DISCUSS LIME DUST VS. CEMENT DUST. FOUR SEASONS CONTINUES PUMPING SLUDGE FROM BACHE THRU 3 FILTER PASSES. REMEDIATION CREW CONTINUED SECOND FOUR INCHES OF TENTH LIFT, PUMP ROLLED AND BEARD FOUND FOUR FOUR INCHES. TRUCKER STRIKE BEGAN TODAY AND THERE WAS CONCERN ABOUT LIME DELIVERY, BUT SO FAR THERE IS NO PROBLEM. CHECKED WITH JAMES SHEET METAL ON REPAIRING FOUR SEASONS BOAT AND WE WILL TRY TO GET BANWELL WELD SHOP TO TAKE CARE THAT TOMORROW MORNING. BANWELL BOAT BEING USED IN BANWELL (VARIER). BEARD DELIVERED WEEKLY FILTER BAGS SAMPLE TO ASI LAB. EXPRESSED SINCERELY TO BESS THRU TUESDAY.

JOE COWS - TECH

Prepared By: EMCON Southeast

Reviewed By: EMCON Southeast



EMCON Southeast

DAILY REPORT

Report #: No 052

Route To: Master - White (Original)
On-Site - Yellow
Project Manager - Pink

Date: 1/11/93, 19 93
Contract Day _____ of _____
Time Enter Site 0700
Time Leave Site 1930

Project Name: BANWELL SURF. IMP. CLOSURE

Project #: 2040.009.92

Weather: Partly Cloudy - 11/11/93

Mean Temp. _____

Working Conditions: OK

Location: BANWELL - NEWMAN

Prime Contractor's Personnel: JOE LEWIS, DAVE RAOZLETA

Subcontractors on the Site: FOUR SEASONS

Visitors: _____

Hours On Site: Contractor _____ EMCON _____ Other _____

Progress: CHECKED DEWATER SYSTEM AND GOT METER READINGS. TALKED WITH DERRICK WILKINS ABOUT REPAIRING FOUR SEASONS BOAT AT BANWELL WELD SHOP SINCE IT HAS CENTER SAMPLING PART AND WOULD BE GREAT FOR OUR SURVE DEPTH CHARTING. FOUR SEASONS WILL USE BANWELL BOAT WHILE WE USE FOUR SEASONS BOAT. TIMOTHY JAMES REMOVED BANWELL BOAT FROM BANWELL CLARIFIER. FIVE FOUR SEASONS BOAT WAS DECLINED BEFORE TRANSPORTING TO WELD SHOP. DID REGULAR SCHEDULED BORE TESTS. RAO AND I RAN OVER TO WHITESBORO TO GET PACE TO STRING PIPES PAULHART POND AND FLAG AT 50' INTERVALS FOR PROPER GRID MEASURING OF SWAGE. FOUR SEASONS CONTINUES PUMPING SWAGE WITH NEW BARGE THROUGH THREE FILTER PRESSES. REMEDIATION CREW FINISHED UP TENTH LIFT CONSISTING OF FILTER CAGE TODAY. PACE CALLED AND FOUND ONLY A CHANGE OF SPOTS THAT WERE A LITTLE DAMP AND SLIGHTLY PUMPING. TOOK SIX DRIVE PIPES AND THIRTEEN SHELBY TUBES (ONE FOR ENCOD (AS TESTING)) RAO AND I GOT EVERYTHING READY FOR SWAGE (STARTING TOMORROW). SUGGESTED NINTH AND TENTH LIFT OF FILTER CAGE AND FLAG DATA TO BEGIN. EXTENDED SHELBY TUBES.

JOE LEWIS - TECH

Prepared By: EMCON Southeast

Reviewed By: EMCON Southeast



EMCON
Southeast

DAILY REPORT

Report #: **Nº 053**

Route To: Master - White (Original)
On-Site - Yellow
Project Manager - Pink

Date: Nov. 13, 19 93
Contract Day _____ of _____
Time Enter Site 0900
Time Leave Site 1630

Project Name: Bowen Site, Imp. Closure Project #: LC40-009-92
Weather: Partly Cloudy - Warm Mean Temp. _____
Working Conditions: OK
Location: Bowen - NEUMANN
Prime Contractor's Personnel: Joe Lewis, Dave Radzieta
Subcontractors on the Site: FOX SEAGRAMS
Visitors: _____
Hours On Site: Contractor _____ EMCON _____ Other _____

Progress: DAVE RADZIETA AND GET ONTO SLUDGE MANHOLE CREATION
FIRST TIME AND SPENT DAY DOING THAT. I DID TAKE ENOUGH
TIME TO DO REGULARLY SCHEDULED BREAKS. RADZIETA AND I
COMPLETED SLUDGE CREATING TO THE PORTION OF THE GRID SPANNING
MORELAND HAS COMPLETED THUS FAR. FOX SEAGRAMS CONTINUES
PUMPING SLUDGE WITH BARGE THROUGH THREE FILTER PRESSES.
REMEDIATION GRID IS NOW WORKING ON ELEVENTH DFT
CONSISTING OF FILTER CAKE.

Joe Lewis - TECH

Prepared By: EMCON Southeast

Reviewed By: EMCON Southeast



EMCON
Southeast

DAILY REPORT

Route To: Master - White (Original)
On-Site - Yellow
Project Manager - Pink

Report #: No 054
Date: Nov. 14, 19 93
Contract Day _____ of _____
Time Enter Site 9:00
Time Leave Site 14:00

Project Name: BOWEN SUEF. IMP. CLOSURE Project #: 2040.009.92
Weather: PARTLY CLOUDY, RAIN, WARM Mean Temp. _____
Working Conditions: OKAY
Location: BOWEN - NEWMAN
Prime Contractor's Personnel: JOE LEWIS
Subcontractors on the Site: FOUR SEASONS
Visitors: _____
Hours On Site: Contractor _____ EMCON _____ Other _____

Progress: FOUR SEASONS REMEDIATION CREW CONTINUES WORKING ON
ELEVENTH LIFT OF FILTER CAKE. THEY ALSO CONTINUE PUTTING
SURGE THROUGH BARK TO THREE FILTER PRESSES. DID REDUCED
SHEARER BREAK TESTS AND THEN WORKED ON FILL DENSITY TESTS
TAKE) ~~UNDERSTANDING~~ DAY BEFORE YESTERDAY. NOT MUCH ELSE GOING ON SO
I MADE IT A SLOWER DAY

JOE LEWIS - TEL.

Prepared By: EMCON Southeast

Reviewed By: EMCON Southeast



EMCON Southeast

DAILY REPORT

Report #: Nº 055

Route To: Master - White (Original)
On-Site - Yellow
Project Manager - Pink

Date: Nov. 15, 19 93
Contract Day _____ of _____
Time Enter Site 0700
Time Leave Site 1930

Project Name: BOWWELL SURF. IMP. CLOSURE Project #: 2040.009.92
Weather: OVERCAST-DRIZZLE RAIN Mean Temp. 79°
Working Conditions: OKAY
Location: BOWWELL - NEUMAN
Prime Contractor's Personnel: JOE LEWIS, BRIAN DELHART, ADONIA, DAVE BUCHANAN
Subcontractors on the Site: FOUR SEASONS (KEE GRISCOM)
Visitors: _____
Hours On Site: Contractor _____ EMCON _____ Other _____

Progress: CALCULATED FIELD DENSITY TESTS FROM DRIVER RINGS TESTED YESTERDAY. ALL COMPACTIONS COOKED RIGHT ON TARGET RANGING FROM 92° TO 100°. HAD REGULAR SCHEDULED HOLIDAY MORNING CONTRACTOR MEETING. SMOOTH MEETING DISCUSSING MAINLY SLUDGE BLANKET LOCATION IN SETTLING POND AND WATER TREATMENT SYSTEM FOR PROJECT. KEE GRISCOM OF FOUR SEASONS WAS DOWN FOR THE MEETING. ADONIA WAS DOWN TODAY TO DO WEEKLY INSPECTION OF DRAINAGE SYSTEM. I DID MY DAILY CHECK OF DRAINAGE SYSTEM AND GOT METER READINGS. NOTICED LOW POINT COLLECTOR SYSTEM SHUT DOWN. TALKED WITH BOWWELL W.W. TREATMENT PERSONNEL AND THEY INDICATED CARBON DRAINAGE WAS SHUT UP AND THAT WAS THE REASON FOR THIS. REQUESTED THEY NOT FLIP DISCONNECT BECAUSE IT CONTAINS SOME OF DRAINAGE SYSTEM. ASK KEE TO LOCATE THIS IN BOOK. FOUR SEASONS DRAINAGE CREW CONTINUES REMOVING SLUDGE VIA BARGE THROUGH THREE FILTER PRESSES. REMEDIATION CREW CONTINUES WORKING ON ELEVENTH LIFT OF FLOOD CAGE ONE DAVE BUCHANAN AND I DISCUSSED 50' GRID FOR POLLUTANT POND. WE NEED TO GET NELSON TO REPORT WITH ONLY TAPED LINES SHOWING. (CALLER NELSON) AND TALKED WITH HIM ABOUT THIS. DID REGULAR SCHEDULED BREAK TESTS.

JOE LEWIS - TECH.

Prepared By: EMCON Southeast

Reviewed By: EMCON Southeast



EMCON Southeast

DAILY REPORT

Report #: NO 097

Route To: Master - White (Original)
On-Site - Yellow
Project Manager - Pink

Date: Dec. 31, 19 93
Contract Day _____ of _____
Time Enter Site 0700
Time Leave Site 1700

Project Name: Bonnell Site / Imp. Closure

Project #: 2040.004.92

Weather: Partly Cloudy

Mean Temp. _____

Working Conditions: Okay

Location: BONNELL - NEW HAVEN

Prime Contractor's Personnel: Joe Lewis

Subcontractors on the Site: FOUR SEASONS (Two Men From Payton (Crew))

Visitors: _____

Hours On Site: Contractor _____ EMCON _____ Other _____

Progress: FOUR SEASONS WILL BE WORKING THROUGH NEW YEAR'S WEEKEND. WEIGHED AND CALCULATED BEAR TESTS FROM YESTERDAY. I THEN WORKED ON THE PUMPS I PULLED FROM DEWATER WELLS. FEEL I MAY BE ABLE TO GET THEM GOING AGAIN BUT AS IT TURNED OUT, THEY ARE TOO FAR GONE AFTER PUMPING MUD. REMEDIATION CREW CONTINUES WORKING ON CWT 5B. FOUR SEASONS CONTINUES UTILIZING MEN FROM PAYTONS CREW FOR FILL IN. DEWATER CREW CAPTURES PUMPING SURGE VIA BARGE THROUGH THREE FILTER PRESSES. CHECKED DEWATER SYSTEM AND GOT METER READINGS. FOUND ANOTHER PUMP IN ONE OF THE TEMPORARY WELLS NOT PUMPING WATER. THAT MAKES TWO MORE I NEED TO PULL OUT AND CHECK.

Joe Lewis - TECH.

Prepared By: EMCON Southeast

Reviewed By: EMCON Southeast



EMCON Southeast

DAILY REPORT

Report #: Nº 098

Route To: Master - White (Original)
On-Site - Yellow
Project Manager - Pink

Date: Jan. 1, 19 94
Contract Day _____ of _____
Time Enter Site 1000
Time Leave Site 1500

Project Name: BONNELL SURF. IMP. CLOSURE

Project #: 2040-009-92

Weather: OVERCAST

Mean Temp. _____

Working Conditions: OKAY

Location: BONNELL - NEWARK

Prime Contractor's Personnel: JOE LEWIS

Subcontractors on the Site: FIVE SEASONS (TWO NEW PAVING CONTRACTORS)

Visitors: _____

Hours On Site: Contractor _____ EMCON _____ Other _____

Progress: REMEDIATION CREW FINIALIZED LIFT 5B THIS MORNING. PAVED ROLLER WITH SHEDS FOOT AND PAVED ROLLER GEAR EXCEPT FOR A CURVE OF VERY SMALL SIZE SPOTS. PAVED FOUR NEW RAILS AND TWELVE SHELBY TUBES. START ELEVATIONS ON THIS LIFT AND FAXED THIS INFO. TO BEHAV AT CHC. CHECKED DRAINAGE SYSTEM AND GET METER READINGS. DID REGULAR SCHEDULED BEDROCK TESTS. REMEDIATION CREW BEGAN LIFT 6B. BEGINNING WITH THIS LIFT WE WILL DRAIN IN MIDDLE TO CREATE SEWER AROUND PERIMETER. DRAINAGE CREW CONTINUES PUMPING SEWAGE VIA BAGS THROUGH THREE FOOTER ACCESS. THEY HAVE WORKED THEIR WAY ACROSS PAVING AND ARE NOW WORKING ALONG BEACH AND IN COVES. WILL BE READY TO DRAIN WATER COVES SOON.

JOE LEWIS - TECH.

Prepared By: EMCON Southeast

Reviewed By: EMCON Southeast



EMCON Southeast

DAILY REPORT

Route To: Master - White (Original)
On-Site - Yellow
Project Manager - Pink

Report #: No 099
Date: Nov. 2, 19 94
Contract Day _____ of _____
Time Enter Site 0930
Time Leave Site 1530

Project Name: BONNELL SURF. IMP. CLOSURE Project #: 2040-009-92
Weather: OVERCAST Mean Temp. _____
Working Conditions: OKAY
Location: BONNELL - NEWMAN
Prime Contractor's Personnel: JOE LEWIS
Subcontractors on the Site: FOUR SEASONS - (TIM ALLEN APPROX CUST.)
Visitors: _____
Hours On Site: Contractor _____ EMCON _____ Other _____

Progress: CHECKED DEWATER SYSTEM AND GET METER READING. WORKED ON EXTENSIVE SHELBY TUBES COLLECTED YESTERDAY. ALSO DID BEAK TESTS SCHEDULED FOR TODAY. AM WAITING FOR CALCULATED RESULTS FROM BEAK TESTS FROM YESTERDAY. REMEDIATION CREW CONTINUES WORKING ON CHT 6B. BUT DEWATERS HAVE BEEN SLOW THIS WEEK-END. DEWATER CREW CONTINUES PUMPING SLUDGE VIA BARGE THROUGH THREE FILTER PRESSES. THEY CONTINUE DEPRESSURE BARGE AND WORKING CUES TO TRY AND GET ALL PUMPABLE SLUDGE BEFORE DEPARTING WATER CUES.

JOE LEWIS - TECH.

Prepared By: EMCON Southeast

Reviewed By: EMCON Southeast



EMCON Southeast

DAILY REPORT

Route To: Master - White (Original)
On-Site - Yellow
Project Manager - Pink

Report #: No 100
Date: Jan. 3, 19 94
Contract Day _____ of _____
Time Enter Site 0700
Time Leave Site 1900

Project Name: BANDWELL SOFF. IMP. CLOSURE Project #: 2040.009.92
Weather: OVERCAST & RAIN Mean Temp. 51
Working Conditions: BAD
Location: BANDWELL - NEWMAN
Prime Contractor's Personnel: JOE COWIS, BRIAN DOUGHTIE
Subcontractors on the Site: FIVE SEASONS
Visitors: _____
Hours On Site: Contractor _____ EMCON _____ Other _____

Progress: CHECKED DEWATER SYSTEM AND GOT METER READINGS. ONE OF
PAYTONS CREW WHO WAS ASSISTING FIVE SEASONS ON NIGHT SHIFT CLAIMS
TO HAVE SLIPPED FROM THIS MORNING ON SITE AND HURT BACK. HE WENT TO
EMERGENCY ROOM WITHOUT FOLLOWING PROPER REPORTING PROCEDURES AND
IT APPEARS THIS MAY TURN OUT TO BE A COMPLICATED SITUATION. BRIAN
WAS DOWN FROM CGC THIS MORNING. WE HAD OUR FIRST MORNING MEETING
CONTRACTOR MEETING IN AMBULE. TOPIC OF DISCUSSION WAS SETTLING POND
VOLUMES AND REMAINING SUDGE, CIP CONFIGURATIONS, DRAINAGE AND
PAVING TRENCHES AND WATER TREATMENT SYSTEM. GERALD WAS BACK
ON SITE TODAY TO ATTEND MEETING. HE ASKED TO USE EXISTING 36" CONCRETE
PIPE 10 SETTLING POND FOR DRAINAGE SUMP FOR PUMPING RAINWATER FROM
UPPER AREA. TERR, SWEL, GAVE HIS APPROVAL. HE WILL NEED TO FILL TO WITHIN
60" OF TOP WITH #40'S SARGE AND POUR 24" CONCRETE LEAVING APPROX. 36" ID
SUMP. REMEDIATION CREW CONTINUES WORKING ON CIP C.B. FIVE SEASONS
IN ALL PROBABILITY WILL NOT BE UTILIZING PAYTONS MEX ANYMORE. DEWATER
CREW CONTINUES PUMPING SUDGE VIA BARGE THROUGH THREE FILTER PRESSES.
TURNOFF BARGE ARRIVED TO WORK SUDGE IN CAGE CLOSE TO FILTER PRESSES.
WORKED ON DEWATERING FIELD DENSITY TESTS.

JOE COWIS - TECH.

Prepared By: EMCON Southeast

Reviewed By: EMCON Southeast



EMCON Southeast

DAILY REPORT

Report #: N2 111
Date: Jan. 4, 19 94
Contract Day _____ of _____
Time Enter Site 0700
Time Leave Site _____

Route To: Master - White (Original)
On-Site - Yellow
Project Manager - Pink

Project Name: Bonwell Seif. / Imp. Closure Project #: 2040.009.92
Weather: OVERCAST - RAIN / SQUALL MIXTURE Mean Temp. 37°
Working Conditions: WINDY AND COLD
Location: Bonwell - Wetland
Prime Contractor's Personnel: JOE LEWIS, ADONIA CHAPPEL
Subcontractors on the Site: FAIR SEASONS
Visitors: _____
Hours On Site: Contractor _____ EMCON _____ Other _____

Progress: CHECKED DEWATER SYSTEM AND GOT METER READINGS.
COMPLETED FIELD DENSITY TESTS I STARTED YESTERDAY.
COMPACTIONS LOOKED GOOD WITH MAYBE ONE EXCEPTION.
REMEDIATION CREW CONSISTING OF ONE MAN AND TWO CONTAINERS
WORKING ON CFT 6B. OVERCAST AND MIXTURE OF RAIN, SUN
AND WIND MADE OUTSIDE WORK ROUGH TODAY. DEWATER (CR)
CONTINUES PUMPING SLUDGE VIA BARGE THROUGH THREE FILTER
PRESSES. THEY CONTINUE WORKING ONE NEAR FILTER PRESSES.
HAD A GIVE AWAY A PUMP IN THE FILTER PRESS AREA RUPTURE
THIS MORNING AND SPRAY THE TREES IN THE AREA. FEEL THE SPRAY
WAS A FINE MIST CARRIED BY WIND AND NOT REALLY AS BAD
AS IT LOOKED. A CLEANUP EFFORT WAS LAUNCHED. DID REGULAR
SCHEDULED BARGE TESTS. FOUND FAIR SEASONS OVER INOPERATIVE
DUE TO LACK OF POWER. CARRIED THE OVER TO MY FIELD OFFICE
FOR POWER SAVINGS. ADONIA WAS DOWN FROM ARCANIA OFFICE TODAY
TO CHECK DEWATER SYSTEM. NO PAPER WORK.

Joe Lewis - Tech.

Prepared By: EMCON Southeast

Reviewed By: EMCON Southeast



EMCON Southeast

DAILY REPORT

Route To: Master - White (Original)
On-Site - Yellow
Project Manager - Pink

Report #: No 102
Date: JAN 5, 19 94
Contract Day _____ of _____
Time Enter Site 0700
Time Leave Site 0130 1/6/94

Project Name: BONNELL STRE./IMP. CLOSURE Project #: 2040.009.92
Weather: OVERCAST & RAIN Mean Temp. 35
Working Conditions: POOR
Location: BONNELL - NORMAN
Prime Contractor's Personnel: JOE COWIS, PAVE GRODICH, ANJUNA CHAMBER, BRIAN BOLLHART
Subcontractors on the Site: FAIR SEASONS
Visitors: _____
Hours On Site: Contractor _____ EMCON _____ Other _____

Progress: TERREY SNOW REQUESTED ESTIMATED SURGE REMAINING IN
POLISHING PAVEMENT THIS MORNING. CALLED JIM, PT. C/O AND ASKED HIM TO
CHECK HIS TERRA MARKS FOR THIS SURVEY. 63, 013.3 WAS FIGURE HE HAD AND
WATER CALCULATED AT 60% SOLIDS AND 30% BUST COMES TO ABOUT 5000 IN YDS.
THIS IS A BEST ESTIMATE AT BEST. FAIR SEASONS CONVERTED TO DRY TONNAGE AND
TERREY SEENKALPSET BECAUSE TOTAL DRY TONNAGE IS AT APPROX. THREE TIMES
TOTAL ESTIMATED DRY TONNAGE. DID REGULAR SCHEDULED BORE TESTS. PAYTON
CONSTRUCTED BEAN WORKING ON PAVES FOR WATER TREATMENT SYSTEM. PAVE
GRODICH WAS DOWN TODAY, AND ALSO ANJUNA CHAMBER. PAVE WAS BELIEVING ANJUNA
ON VAPOR EXTRACTION SYSTEM; BRIAN BOLLHART WAS ALSO DOWN TODAY. WE
CHECKED OUT OBSTRUCTIONS LEAVING SETTING PAVES THAT MAY AFFECT CLOS.
TERREY REQUESTED I COUNT FOUR SEASONS PRESS CYCLES FOR A PERIOD OF THREE
HOURS AND TAKE PAVE SAMPLE EVERY THIRD DEEP. HAD ANJUNA START THIS
AT 1:30PM AND I TAKE OVER WHEN BRIAN AND T FINISHED THEIR ASSIGNMENT.
REMAINED ON SITE COUNTING DEEP CYCLES AND TAKING SAMPLES UP TO 1:30A.M.
FAIR SEASONS REMOVED CORD CONTINUES LATERAL ON LANE 5B (FAIR LANE)
DETACH CORD CONTINUES FORMER SURGE VIA BARGE THAT THREE FURTHER PASSES.

JOE COWIS - TECH.

Prepared By: EMCON Southeast

Reviewed By: EMCON Southeast



EMCON Southeast

DAILY REPORT

Report #: No 103

Route To: Master - White (Original)
On-Site - Yellow
Project Manager - Pink

Date: Jan. 6, 19 94
Contract Day _____ of _____
Time Enter Site 0800
Time Leave Site 2030

Project Name: Bonwill Surf. Imp. Closure

Project #: 2040.009.92

Weather: OVERCAST

Mean Temp. 55°

Working Conditions: OK

Location: Bonwill - Newnan

Prime Contractor's Personnel: Joe Lewis, Cass Cannon, Brian DeWitte

Subcontractors on the Site: FOUR SEASONS

Visitors: _____

Hours On Site: Contractor _____ EMCON _____ Other _____

Progress: TERRY SWELL WAS ANXIOUS TO GET FURTER CRANE SAMPLES COLLECTED LAST NIGHT OFF TO THE CAR SO I GOT THEM READY FIRST THING. HE ALSO WANTS ANOTHER SURVEY OF THE SWINE BEARLET IN THE ROAD. (PUSHING POND) WITH THE SURVEY HE WANTS SAMPLES TAKEN IN ABOUT FIVE DIFFERENT LOCATIONS. HE NEEDS THE SAMPLES FIRST SO WE WILL GET THEM AND THEN DO THE SURVEY. FOUR SEASONS WANTS ANALYSES OF THESE SAMPLES AND OFFERED ONE OF THEIR MEN TO ASSIST. CASS CANNON FROM CGC CAME DOWN AND ASSISTED AS WELL. SAMPLES WERE TAKEN AT POINTS WHERE THERE WAS AT LEAST A FIVE FOOT BANK. BRIAN WAS DOWN TODAY AND WAS GOING TO DELIVER ALL SAMPLES TO CAR SO I GOT EVERYTHING READY TO GO WITH HIM. FOUR SEASONS WILL SEND SPOT SAMPLES OF SWUDGE COLLECTED TODAY AND FURTER CRANE COLLECTED LAST NIGHT TO THEIR CAR. TERRY SWELL AND DEPOUS CIVILIAN SPENT A LOT OF TIME OUTSIDE TODAY DISCUSSING METHODS OF MEASUREMENT USED BY FOUR SEASONS. APPEARS WE MAY HAVE A GLITCH IN CALCULATION METHODS THAT IS THREATENING EVERYTHING OFF. BRIAN GOT FOUR SEASONS TO RUN COPIES OF CHEMICAL MIXTURE DATA. FOUR SEASONS REMOVED CRANE CONTAINERS WORKING OUTLET (GB SURGE CRANE) DEWATER CRANE CONTAINERS PUMPING SWUDGE IN BARGE THROUGH THREE FILTER PRESSES. BRIAN CHASING SWUDGE TODAY, TRYING TO FIND SWUDGE PICKETS

JOE LEWIS - TECH.

Prepared By: EMCON Southeast

Reviewed By: EMCON Southeast



EMCON Southeast

DAILY REPORT

Report #: NO 104

Route To: Master - White (Original)
On-Site - Yellow
Project Manager - Pink

Date: JAN. 7, 19 94
Contract Day _____ of _____
Time Enter Site 0700
Time Leave Site 2030

Project Name: BONWELL SURF. IMP. CLOSURE

Project #: 2040.009.92

Weather: ☁️ EVENING SHOWERS - OVERCAST

Mean Temp. 66

Working Conditions: OKAY

Location: BONWELL - NEWMAN

Prime Contractor's Personnel: JOE LEWIS

Subcontractors on the Site: FOUR SEASONS

Visitors: _____

Hours On Site: Contractor _____ EMCON _____ Other _____

Progress: CALCULATED AND AVERAGED CHEMICAL ANALYSIS DATA ACQUIRED FROM FOUR SEASONS YESTERDAY. AFTER AVOIDING ~~REPERCUSSIONS~~ GAVE BENTLEY'S DATA TO GET TO LAB AS SOON AS I HAD IT CALCULATED. BEFORE POURING FLOW SURVEY SURVEY TODAY, FOUR SEASONS PROVIDED A MAN TO ASSIST ME. THEY HAD A CREAM SHED TYPE SAMPLER AS WELL AS A TUBULAR SAMPLER THAT THEY WANTED TO TRY OUT TODAY, SO WE SAMPLED AT SAME SPOTS AS YESTERDAY AND SPLIT SAMPLES. (3 LOCATIONS ONLY) HEAVY RAIN AND WIND BLOWING IN JUST AS WE WERE COMPLETING ASSIGNMENT. FOUR SEASONS EXCAVATOR WAS OUT OF SERVICE TODAY, SO WE DID NOT ACCOMPLISH A LOT IN THE REMEDIATION AREA. REMEDIATION AREA ASSIGNED TO SURVEY. DEWATER CROW CONTINUES REPOSITIONING BAGS AND CHASING SURGE ~~WATER~~ THEY CONTINUE PUMPING THROUGH THREE FILTER PRESS. THEY CONTINUE TO COMPLAIN THAT WATER LEVEL IS TOO HIGH AND THEY ARE HAVING PROBLEMS FINDING SURGE. CROW CALLED AND INDICATED THERE WAS YET ANOTHER DELAY IN GETTING WATER TREATMENT SYSTEM.

JOE LEWIS - TECH.

Prepared By: EMCON Southeast

Reviewed By: EMCON Southeast



EMCON Southeast

DAILY REPORT

Report #: No 105

Route To: Master - White (Original)
On-Site - Yellow
Project Manager - Pink

Date: Jan. 8, 19 94
Contract Day _____ of _____
Time Enter Site 0900
Time Leave Site 1930


Project Name: CONWELL SURF. / IMP. CLOSURE Project #: 2040.009.92
Weather: Partly Cloudy Mean Temp. 36
Working Conditions: OKAY
Location: CONWELL - NEWARK
Prime Contractor's Personnel: JOE LEWIS
Subcontractors on the Site: FOUR SEASONS
Visitors: _____
Hours On Site: Contractor _____ EMCON _____ Other _____

Progress: COMPILED DATA ON SURGE DEPTH SURVEY FROM YESTERDAY AND FAXED THIS INFO. TO BELDEN AT CGO. CHARGED ADDITIONAL ON SAMPLING DATE DAY BEFORE YESTERDAY. DID REGULAR SCHEDULED BREAK TESTS. FOUR SEASONS REMEDIATION CREW CONTINUES WORKING ON LIFT 6B. THEY COMPLETED THIS LIFT GATE THIS AFTERNOON AND I PROBE ROLLED WITH SAEPS FOOT AND TACK DAME RINE AND SHELBY TUBE SAMPLES. I THEN SHOT ELEVATIONS ON LIFT. REMATER CREW CONTINUES CHASING SURGE AND PUMPING THROUGH THREE FILTER PRESSES. REMEDIATION CREW BEGINS ON LIFT 7B (HOUR 1930).

JOE LEWIS - TECH.

Prepared By: EMCON Southeast

Reviewed By: EMCON Southeast



EMCON
Southeast

DAILY REPORT

Route To: Master - White (Original)
On-Site - Yellow
Project Manager - Pink

Report #: No 108
Date: Jan. 9, 19 94
Contract Day _____ of _____
Time Enter Site 0900
Time Leave Site 1430

Project Name: BOWNE SURF/IMP. CLOSURE Project #: 2040.009.92
Weather: Clear Mean Temp. 47
Working Conditions: OKAY
Location: BOWNE - NEWMAN
Prime Contractor's Personnel: JOE LEWIS
Subcontractors on the Site: FAIR SEASONS
Visitors: _____
Hours On Site: Contractor _____ EMCON _____ Other _____

Progress: PER DAVE BUCHANAN'S REQUEST, I CHECKED FILTER PRESSES THIS MORNING FOR QUALITY OF CAKE, CONSISTENCY OF CAKE IN PRESS, AND INSURE THAT ALL PATES CONTAINED CAKE WHEN DROPPED. BRYAN HAD OBSERVED SOME PATES NOT CONTAINING CAKE BUT THIS IS WHAT I CLASSIFY AS SPOILER PATES OR RUMMY PATES THAT HAVE NO SCREENS AND DO NOT FUNCTION. OBSERVED THEM FOR QUOTE SOME TIME AND THEY ALL SEEMED TO FUNCTION NORMALLY TO ME. RELAYED THIS INFORMATION TO DAVE BUCHANAN. WE ALSO DISCUSSED THE ISSUE OF SURGE IN PULVERIZER POND AND BUCHANAN'S DAVE KROZETA AND I DID. REMINDED HIM THAT AIR SURGE HAD NOT BEEN PUMPED FROM SETTLING POND AT THE TIME OF THIS SURVEY. THIS COULD AFFECT SOME OF THEIR CALCULATIONS. FAIR SEASONS CONTINUES CEMENTATION. NUMBERS TALKING THEIR PUMPS. FAIR SEASONS TAKE RAW SURGE SAMPLES FROM GUESS OF BARGE THAT WAS CONSISTENT OF P-NUT BUTTER. THEY WILL ANALYZE FOR PERCENT SOLIDS. CHECKED DELUMBER SYSTEM AND GOT METER READING. FAIR SEASONS CEMENTATION (CEN) CONTINUES WORKING ON CEN 78. DOWNTON (CEN) CONTINUES CHASING SURGE AND PUMPING VIA BARGE THROUGH THREE FILTER PRESSES.

JOE LEWIS - TECH.

Prepared By: EMCON Southeast

Reviewed By: EMCON Southeast



EMCON Southeast

DAILY REPORT

Report #: No 109

Route To: Master - White (Original)
On-Site - Yellow
Project Manager - Pink

Date: Jan. 10, 19 94
Contract Day _____ of _____
Time Enter Site 0700
Time Leave Site 1900

Project Name: BANWELL SOFT. IMP. CLAYMORE

Project #: 2040.009.92

Weather: Partly Cloudy - Cold

Mean Temp. _____

Working Conditions: OK

Location: BANWELL - RIVERVIEW

Prime Contractor's Personnel: JOE CLEWS, BRIAN BULLITT, DONIA CHAPPEL

Subcontractors on the Site: FOUR SEASONS

Visitors: _____


Hours On Site: Contractor _____ EMCON _____ Other _____

Progress: EXTENDED SHALLOW TUBES COLLECTED SATURDAY. SPECIMENS LOOK A LITTLE BETTER THAN THE FIRST FEW I'VE COLLECTED. DID REPAIR SCHEDULED BREAK TESTS. HAD REPAIR SCHEDULED CONTRACTOR MEETING THIS MORNING. BRIAN WAS A LITTLE LATE DUE TO TRAFFIC. WASTE WATER TREATMENT WAS FIRST TIME COVERED. HAS GOTTEN TO A CRITICAL STATE SINCE FOUR SEASONS IS NOW MAKING SURGE. MIKE PARSLOW (CD), MIKE THOMPSON AND QUINN BARRISOT OF FOUR SEASONS WAS DOWN FOR THE MEETING. DISCUSSION CHANGED TO VOLUMES BUT SINCE TERRY SAID, AND DAVE BARNHARTTER WERE STILL WORKING ON FIGURES, THEY TRIED TO AVOID GETTING TO DEEPER DISCUSSION. MEETING LASTED 1:00 UNCH. ARIANNA CHAPPEL WAS DOWN TRYING TO CHECK DENATOR. SEASON AND VARIOUS EXTRACTOR SYSTEM. STARTED WORKING ON FIELD DENATOR. TESTS FROM SAMPLES COLLECTED SATURDAY. FOUR SEASONS HAS BEEN COLLECTING SAMPLES OF RAW SEWAGE FROM SHAKER FOR ANALYSIS AND TERRY SWEET REQUESTED WE START TAKING DAILY SAMPLES AS WELL. WILL SORT SAMPLES WITH FOUR SEASONS - NEED TO TAKE AT UNSCHEDULED TIMES. THEY WERE HAVING MECHANICAL PROBLEMS WITH BARGE THIS AFTERNOON AND DID NOT GET SAMPLE FOR TODAY. REMEDIATION CREW CONTINUES WORKING ON CPT 7B. DENATOR CREW CONTINUES CHASING SURGE AND PUMPING THROUGH THREE FILTER PREGES VIA BARGE. CHECKED DENATOR SYSTEM AND GOT METER READINGS.

JOE CLEWS - TECH.

Prepared By: EMCON Southeast

Reviewed By: EMCON Southeast



EMCON Southeast

DAILY REPORT

Report #: 112 110

Route To: Master - White (Original)
On-Site - Yellow
Project Manager - Pink

Date: JAN. 11, 19 94
Contract Day _____ of _____
Time Enter Site 0700
Time Leave Site 1900

Project Name: Bannell Surf. Imp. Upgrade

Project #: 2070-009.92

Weather: OVERCAST AND RAIN

Mean Temp. 39

Working Conditions: BAD

Location: Bannell - NEWMAN

Prime Contractor's Personnel: JOE LEWIS

Subcontractors on the Site: FOUR SEASONS

Visitors: _____

Hours On Site: Contractor _____ EMCON _____ Other _____

Progress: Bannell And Four Seasons Continues Crunching Numbers To Try And Under Stand Glitch That Continues To Prevent Figures From Working Out Satisfactorily. LACRA CALLED AND INDICATED WATER TREATMENT SYSTEM TANKS WOULD BE ARRIVING TODAY. MADE TIMMY JONES AWARE OF THIS SAVE THEY WILL BE THE ONES PUTTING IT TOGETHER. ALSO RECEIVED TWO 6" AIRTABLE WATER PIPES. JONES CREW IS ALREADY MOVED INTO INSTALLING PIPE FOR SYSTEM. COMPLETED FIELD DENSITY TESTS STARTED YESTERDAY BUT STILL NEED TO WORK OUT CALCULATIONS. CARRIED MANUAL OF DAILY FINANCIAL RECORDS, DAILY PRESS LOG, AND CHEMICAL LOG OF FOUR SEASONS TO LACRA FOR REPLICATION. HAVE BEEN UNDER LOCK AND KEY SINCE TERRY'S REQUEST OF A FEW DAYS AGO. CHECKED DEWATERING SYSTEM AND GOT METER READINGS. BRIAN REQUESTED WEIGHTS OF CEMENT KILN JUST AND CEMENT KILN JUST SO I USED PORTLAND MOLD TO ACQUIRE A PER CUBE FOOT WEIGHT. FOUR SEASONS CONTINUES TO HAVE MECHANICAL PROBLEMS WITH BACK AND ARE WORKING TO GET IT CANCELED THEY CONTINUE CHASING SWIDGE AND REMAINING VIA BACK THROUGH THREE FOUR FEET. DID REGULAR SANDWICHED BONE TESTS. (CEMENT KILN - 56.1 lbs. Cu. Ft. & CEMENT KILN - 53.9 lbs. Cu. Ft.) ACQUIRED RAW SWIDGE SAMPLE FROM SHAKER. CHECKED P.H. OF POLISHING POND WATER PER T.O. SWAGE REQUEST 11.0

Joe Lewis - Tech.

Prepared By: EMCON Southeast

Reviewed By: EMCON Southeast



EMCON
Southeast

DAILY REPORT

Report #: No 106

Route To: Master - White (Original)
On-Site - Yellow
Project Manager - Pink

Date: JAN. 12, 19 94
Contract Day _____ of _____
Time Enter Site 0700
Time Leave Site 1930

Project Name: BONWELL SURF. IMP. CLOSURE Project #: 2040.009.92

Weather: OVERCAST & RAIN Mean Temp. _____

Working Conditions: NOT GOOD

Location: BONWELL - NEWMAN

Prime Contractor's Personnel: JOE LEWIS

Subcontractors on the Site: FOUR SEASONS, JAMES STREET METAL

Visitors: _____

Hours On Site: Contractor _____ EMCON _____ Other _____

Progress: CHECKED RAW WATER SYSTEM AND GOT METER READINGS.
JAMES STREET METAL CREW BEGAN ASSEMBLING WATER TREATMENT
SYSTEM THIS MORNING. PRETREATMENT TANKS ARE THE ONLY COMPONENTS
THAT HAVE ARRIVED THUS FAR. TERRY SWELL REQUESTED ADDITIONAL P.H.
TESTS AT DIFFERENT POINTS IN FLOUSKING POND. THESE TESTS CONFORM
TO PH OF FLOUSKING THAT I WAS GETTING YESTERDAY. THERE WAS A MEETING
BEING HELD BY BONWELL TO GATHER DATA ON PROJECT AND I WAS ASKED TO
ATTEND A PORTION OF THIS MEETING FOR INPUT. JEG, ASI, EMCON, AND
BONWELL WAS REPRESENTED AT THIS MEETING. SPECIAL SAMPLING WAS REQUESTED
AT THIS MEETING. WATER FROM FLOUSKING POND, FILTER CAKE, RAW SLUDGE & FILTER
PRESS EFFLUENT. ALSO WENT BACK AND PICKED ONE SAMPLE PER MONTH OF
FILTER CAKE I HAD IN STORAGE. THESE SAMPLES NEEDED TO BE IN THE LAB
TODAY AND I ENDED UP HAVING TO PERSONALLY DELIVER THEM SINCE EVERY
BODY HOPKINS THAT WAY HAD AIRCRAFT GONE BY THE TIME I GOT THEM READY. UPON
DELIVERY AT LAB, I WENT OVER PARAMETERS 1017A LAB SET OVER. FOUR
SEASONS CONTINUES PUMPING SLUDGE VIA BARGE THROUGH THREE FILTER PRESSES.
REMEDIATION CREW CONTINUES WORKING ON GIFT 7B (FILTER CAKE).

JOE LEWIS - TEL#

Prepared By: EMCON Southeast

Reviewed By: EMCON Southeast



EMCON Southeast

DAILY REPORT

Route To: Master - White (Original)
On-Site - Yellow
Project Manager - Pink

Report #: No. 107
Date: Jan. 13, 1997
Contract Day _____ of _____
Time Enter Site 0700
Time Leave Site 1830

Project Name: BONWELL SOFT-IMP. CLOSURE Project #: 2040.004.92
Weather: OVERCAST Mean Temp. 46°
Working Conditions: DRY
Location: BONWELL - NEWMAN
Prime Contractor's Personnel: JOE LEWIS
Subcontractors on the Site: FOUR SEASONS, JONES SHEET METAL
Visitors: _____
Hours On Site: Contractor _____ EMCON _____ Other _____

Progress: HAD CONFERENCE WITH TERRY SWAN THIS MORNING CONCERNING THE STATUS OF THIS PROJECT AND FOUR SEASONS. PLANNED CATCH-UP ON PAPER WORK THIS MORNING. COMPLETED FIELD DENSITY TEST CALCULATIONS. WORKED ON SAMPLE DOCUMENTATION AS WELL. CAROL McCLURE SPENT A GOOD DEAL OF TIME ON SITE TODAY, FAMILIARIZING HIMSELF WITH THE OPERATIONS. BONWELL MANAGEMENT HAS REQUESTED HIS INPUT HEREFORE TO HELP RESOLVE THE DISCREPANCY BETWEEN BONWELL AND FOUR SEASONS FIGURES. HE REQUESTED I CHECK PH OF SEDIMENT (FROM CANINE FROM SHAKER. IT WAS RANGING FROM 8.5 TO 8.8 IN COMPARISON TO PULSATING POND WATER WHICH WAS AT ELEVEN). GRABED A SAMPLE OF FILTER PRESS EFFLUENT FOR CAROL TO CHECK ALUMINUM CONTENT. THERE WAS DEFINITELY INDICATIONS OF ALUMINUM IN THE EFFLUENT. CHECKED DEWATER SYSTEM AND GOT METEX REAGENTS. NOTICED PUMPS ON LEV. NOT RUNNING AGAIN. HAVE A BREAKER THAT KIDS KICKING OUT. FOUR SEASONS DEWATER CELL CONTINUES CHASING SLUDGE AND PUMPING VIA BAGGE THROUGH THREE FILTER PRESSES. CHEMICAL USAGE (SOP AND CYCLE TIMES ARE UP DUE TO WATERY SLUDGE. (WAS 30 CYCLES TO 12 TANKS SLUDGE - NOW 24 CYCLES TO 14 TANKS SLUDGE) REMEDIATION CELL CONTINUES WORKING ON LIFT 7B (FILTER CAKE) JONES SHEET METAL CONTINUES ASSEMBLING WATER TREATMENT.
JOE LEWIS - TELCH

Prepared By: EMCON Southeast

Reviewed By: EMCON Southeast



EMCON Southeast

DAILY REPORT

Route To: Master - White (Original)
On-Site - Yellow
Project Manager - Pink

Report #: No 111

Date: Nov. 14, 19 94

Contract Day _____ of _____

Time Enter Site 0700

Time Leave Site 1900

Project Name: Bonnet Site Imp. Closure

Project #: 2040-009-92

Weather: Overcast

Mean Temp. 45

Working Conditions: OK

Location: Bonnet - Newnan

Prime Contractor's Personnel: Joe Lewis

Subcontractors on the Site: Four Seasons, Jones Sheet Metal

Visitors: _____


Hours On Site: Contractor _____ EMCON _____ Other _____

Progress: TODAY WAS THE DAY OF THE BIG MEETING BETWEEN FOUR SEASONS AND BONNET TO TRY AND COME TO SOME KIND OF AN AGREEMENT ON VOLUNTARY DISCREPANCIES. SPENT SOME TIME THIS MORNING GATHERING DATA FOR THIS MEETING. CHECKED INVERTER SYSTEM AND GOT METER READINGS. FOUR SEASONS RENOVATED CREW CONTINUES WORKING ON GETTING FILTER CAGE. DEWATER CREW CONTINUES TO CHASE SLUDGE. IT IS ESTIMATED THEY WILL RUN OUT OF SLUDGE WITHIN THE NEXT DAY OR SO. WATER LEVEL IS VERY CRUCIAL NOW. JONES SHEET METAL CREW CONTINUES ASSEMBLING TRUCKS FOR WATER TREATMENT BUT OTHER EQUIPMENT IS NOT EVEN ON SITE YET. SPENT THE WHOLE EVENING IN PRESS AREA SAMPLING RAW SLUDGE, TREATED SLUDGE, FILTER CAGE, DRY FILTER PRESS EFFLUENT. THIS WAS REQUESTED BY LOREN MCCOY. THE DECISION WAS MADE THIS AFTERNOON THAT IT IS IN THE BEST INTEREST OF BONNET THAT FOUR SEASONS GO AHEAD AND MAKE GET DEWATER EQUIPMENT, FINISH PLACING FILTER CAGE SURFACE AND MAKE OUT REMAINDER. IT IS NOT CLEAR AT THIS POINT WHETHER THEY WILL MAKE BACK IN TO COMPLETE JOB WHEN WATER LEVELS ARE DROPPED.

Joe Lewis - Tech.

Prepared By: EMCON Southeast

Reviewed By: EMCON Southeast



EMCON Southeast

DAILY REPORT

Report #: No 112

Route To: Master - White (Original)
On-Site - Yellow
Project Manager - Pink

Date: Jan. 15, 19 91
Contract Day _____ of _____
Time Enter Site 0900
Time Leave Site 1500

Project Name: BONWELL SURF. LAMP. CLOSURE Project #: 2040-009.92
Weather: CLEAR - COLD Mean Temp. _____
Working Conditions: OKAY
Location: BONWELL - NEWMAN
Prime Contractor's Personnel: JOE LEWIS
Subcontractors on the Site: FOUR SEASONS, JAMES SHEET METAL
Visitors: _____
Hours On Site: Contractor _____ EMCON _____ Other _____

Progress: CHECKED DEWATER SYSTEM AND GOT METER READING. RAIN UNDERGROUND REQUESTED MY ASSISTANCE IN LOCATING PROPANE LINE AT BONWELL PLANT THAT WAS LEAKING. SPENT A FEW MINUTES LOCATING A DRAWING AND THEN PHYSICALLY LOCATED THE LINE ITSELF. LOREN MCCUNE WAS ON SITE AGAIN TODAY FAMILIARIZING HIMSELF WITH THE SYSTEM. FOUR SEASONS DEWATER CREW PUMPED SLUDGE VIA BARGE THROUGH ONLY ONE FILTER PRESS TODAY. I THINK THIS WAS AN ATTEMPT TO USE UP REMAINING ASSET IN P-TANK. DE MOORE STARTS TOMORROW. REMEDIATION CREW CONTINUING WORKING ON GET 7B (FILTER CAKE) NOW THAT DEWATER IS DE-MOBILIZED. SHAKER AND FILTER CAKE BOAT DISCHARGE AREA CAN BE BENEFIT ON UP TO LEVEL OF OTHER CREEPS. JAMES SHEET METAL CONTINUES ASSEMBLING TANKS AND PIPING FOR WATER TREATMENT. DID REGULAR SCHEDULED BARGE TESTS. BONWELL WANTED PICTURES OF FILTER PRESSES SHOWING PAGES AND OTHERS SO I SUGGESTED I HAD TO USE MY PERSONAL CAMERA WITH WIDE ANGLE LENS. B

JOE LEWIS - TECH.

Prepared By: EMCON Southeast

Reviewed By: EMCON Southeast



EMCON Southeast

DAILY REPORT

Report #: Nº 113

Route To: Master - White (Original)
On-Site - Yellow
Project Manager - Pink

Date: Jan. 16, 19 94
Contract Day _____ of _____
Time Enter Site 0900
Time Leave Site 1100

Project Name: BONWELL SURF. IMP. CLOSURE Project #: 2040-009-92
Weather: OVERCAST Mean Temp. _____
Working Conditions: OKAY
Location: BONWELL - NEWMAN
Prime Contractor's Personnel: JOE LEWIS
Subcontractors on the Site: FOUR SEASONS
Visitors: _____

Hours On Site: Contractor _____ EMCON _____ Other _____

Progress: FOUR SEASONS BEGAN DEMOBILIZATION TODAY. PART OF THE CREW SHIPPED OUT TODAY AND THE BREAKDOWN CREW REMAINED ON SITE FOR ACTUAL DEMOBILIZATION. REMEDIATION CREW WILL CONTINUE PAVING FILTER CANS UNTIL ALL STOCKPILE IS IN PLACE. ENVISION BREATH TESTS STARTED YESTERDAY.

JOE LEWIS - TECH.

Prepared By: EMCON Southeast

Reviewed By: EMCON Southeast



EMCON Southeast

DAILY REPORT

Route To: Master - White (Original)
On-Site - Yellow
Project Manager - Pink

Report #: No 114
Date: Jan. 17, 19 94
Contract Day _____ of _____
Time Enter Site 0730
Time Leave Site 1700

Project Name: BOWNELL SURF. IMP. CURETTE Project #: 2040-009-97
Weather: OVERCAST AND RAIN Mean Temp. 43°
Working Conditions: NOT GOOD
Location: BOWNELL - NEWMAN
Prime Contractor's Personnel: DE LEWIS, BRIAN DOLITTLE
Subcontractors on the Site: FOUR SEASONS, JAMES STREET METAL
Visitors: _____
Hours On Site: Contractor _____ EMCON _____ Other _____

Progress: CHECKED DEWATER SYSTEM AND GOT METER READINGS. PUMPS
ON LEVY ONE AGAIN. BEING KEPT RUNNING OUT AND ALSO HAVE
EXPERIENCED SUB FREEZING TEMPERATURES FOR THE PAST FEW NIGHTS TO
THE POINT THEY ARE FREEZING UP AS WELL. HAD REGULAR SITE MEETING
MEETING. BRIAN WAS DOWN FOR THIS MEETING. FOUR SEASONS DEWATER
CREW CONTINUES DEMORING DEWATER SYSTEM. REMEDIATION
CREW CONTINUES PLACING FILTER CAGES FROM STORAGE. JAMES
STREET METAL CONTINUES WORKING ON PIPING FOR WATER TREATMENT
SYSTEM. FOUR SEASONS CONTINUES REPAIRING MANHOLE AS
DE MOORE PROGRESSES. I FIGURE BY WEDNESDAY NEXT WEEK, THEY
WILL BE DOWN TO TWO PILES. CONTACTED GLEN MCPHIE ABOUT THE SAMPLES
I HAVE OUTLAIN (FROM FRIDAY SAMPLES) AND INQUIRED AS TO WHAT HE
WANTED ME TO DO WITH THEM. HE INDICATED ANALYSIS FOR ALUMINUM AND CHROMIUM
ON ALL SAMPLES AND PERCENT SOLIDS ON SLUDGE AND FILTER CAKE. HE
WANTS TO CLEAR THIS UP WITH TERRY BEFORE WE PROCEED HOWEVER.

JOE LEWIS - TELH.
Prepared By: EMCON Southeast

Reviewed By: EMCON Southeast



EMCON Southeast

DAILY REPORT

Route To: Master - White (Original)
On-Site - Yellow
Project Manager - Pink

Report #: No. 115
Date: Jan. 18, 1994
Contract Day _____ of _____
Time Enter Site 0730
Time Leave Site 1700

Project Name: BOWNELL SURF. IMP. CLOSURE Project #: 2040.009.92
Weather: OVERCAST AND RAIN Mean Temp. 43°
Working Conditions: NOT GOOD
Location: BOWNELL - NEWMAN
Prime Contractor's Personnel: JOE COLWIS, ARONIA CHAPPEL
Subcontractors on the Site: FOUR SEASONS
Visitors: _____
Hours On Site: Contractor _____ EMCON _____ Other _____

Progress: WORKED ON GETTING DAILY REPORTS UP TO DATE. DAVE BUEHNER CALLED AND REQUESTED I DO AN AUDIT ON ALL LIME RILL AND CORNELL. KEN FOUR SEASONS HAS ACQUIRED FOR BOWNELL JOBS FROM SMI. CALLED FOR BILL PERCHETT OF BILL McCURE AT 800-435-0363 (SMI) AND TALKED WITH HIM OUT OF THE OFFICE FOR THE REMAINDER OF THE WEEK. LEFT MY PHONE NO. FOR THEM TO GET BACK WITH ME. WENT TO FOUR SEASONS AND GOT ALL THEIR INVOICES FROM SMI AND CALLED THEM TO GET ONE SOURCE OF VOYAGE VERIFICATION AND WILL ALSO GET INFO. FROM SMI TO COMPARE THESE TO. ARONIA WAS DOWN TODAY TO CHECK DEWATER SYSTEM. TERRY WAS ANXIOUS TO GET SAMPLES TAKEN ON 1-14-94 TO LAB SO I GOT THEM ALL PACKED TOGETHER AND SENT WITH FOUR SEASONS AND SENT WITH ARONIA SO SHE COULD GET THEM TO THE LAB TODAY. BILL PERCHETT FROM SMI CALLED ME THIS AFTERNOON AND I FILLED HIM IN ON MY PLANS FOR AUDIT AND HE INDICATED HE WOULD GATHER DATA FOR ME AND GET IT TO ME. GEORGE ALEXANDER AT CGC CALLED THIS AFTERNOON AND REQUESTED I TAKE SIX RANDOM SAMPLES AT ALOH LIT. V. AND HAVE LAB CHECK P.H. (METHOD 9005) HE ALSO SUGGESTED I GET SANDY MACLEAND TO SHOW SAMPLE LOCATIONS IN SINCE HE'S SUPPOSED TO BE ON SITE SURVEYING.

JOE COLWIS - TECH.

Prepared By: EMCON Southeast

Reviewed By: EMCON Southeast



EMCON Southeast

DAILY REPORT

Route To: Master - White (Original)
On-Site - Yellow
Project Manager - Pink

Report #: No 116
Date: Jan. 19, 19 94
Contract Day _____ of _____
Time Enter Site 0700
Time Leave Site 1700

Project Name: Bowwell Sore, Imp. Closure Project #: 2040.007.92
Weather: Clear - extremely calm Mean Temp. 32°
Working Conditions: Bad - everything frozen up
Location: Bowwell - Newnan
Prime Contractor's Personnel: Joe Lewis, Brian Bellmore, Aronia Chapel, Dave Goodman
Subcontractors on the Site: Four Seasons
Visitors: _____
Hours On Site: Contractor _____ EMCON _____ Other _____

Progress: Checked deuter system and got meter readings. Brian was down today and he and I went through records and he canceled them back to the office with him to carry. Dave Goodman and Aronia were down today to remove vapor extraction system for a few days for another site. When they finished, Aronia asked me to take soil samples in Alon Lital. That George Alexander had requested. Darrah Williams requested I walk over the location of the SMU DE Chromium that Rodney Payton and I worked on a few years back so I located this area for him. It was in the vicinity of the pad they had prepared for water treatment system previously. Sent soil samples collected today back with Aronia to carry to the lab. Acquired tickets and invoices from Four Seasons on lime & cement dust purchases and began compiling data to determine amount of dust used on Bowwell. Joe Lewis sat. Terry Sewell and Owen McCune were on conference call with Dave Alexander and Brian Bellmore and requested I get in on this call. Four Seasons continues demolish and placing material on over.

Joe Lewis - Tech.

Prepared By: EMCON Southeast

Reviewed By: EMCON Southeast



EMCON Southeast

DAILY REPORT

Route To: Master - White (Original)
On-Site - Yellow
Project Manager - Pink

Report #: No 117

Date: Jan. 20, 19 94

Contract Day _____ of _____

Time Enter Site 0700

Time Leave Site 1730

Project Name: Bowwell Golf, Imp. Closures

Project #: 2040.004.92

Weather: PARTLY CLOUDY

Mean Temp. _____

Working Conditions: OKAY

Location: BOWWELL - NEWMAN

Prime Contractor's Personnel: JOE LEWIS

Subcontractors on the Site: FOUR SEASONS

Visitors: _____

Hours On Site: Contractor _____

EMCON _____

Other _____

Progress: CHECKED DELTA WATER SYSTEM AND GOT METER READINGS. CHANGED SOIL SAMPLING EQUIP. AND RETURNED TO BOWWELL. TALKED WITH SAMMY WARE AND ABOUT CREATING SOIL SAMPLING POINTS ON ALOH L.T.U. AND HE INDICATED HE WOULD IF I LOCATED FEW LOCATIONS FOR HIM. SPENT A LITTLE TIME RELOCATING AND FLAGGING THESE SAMPLING POINTS. TALKED WITH SAM AGAIN ABOUT FURNISHING DATA ON LIME AND CEMENT FILL VASE BY FOUR SEASONS. THEY WERE VERIFYING WHAT I WAS ASKING FOR. I FINISHED TALKING FOUR SEASONS/VOICES ON THIS USAGE AND PHONED INFO. IN TO BRIAN AT CGC. TALKED WITH BRIAN ABOUT LIFT 7B WHICH FOUR SEASONS HAS COMPLETED. GROUND IS FROZEN SO I FEEL WE SHOULD HOLD OFF UNTIL IT THAW'S BEFORE PULLING DEW POINTS AND SHELBY TUBES. HE AGREED. FOUR SEASONS CONTINUES BEING UP AREA UNDER SURFACE AND FILTER CANS BEING DISCHARGED. BRIAN CALLED AND WE DISCUSSED INCONSISTENCIES IN NUMBERING OF SURFACE SAMPLES. I EXPLAINED TO HIM THE SYSTEM I USE REQUIRES NO DUPLICATION OF SAMPLE NUMBERS AND UNDER THE DURESS OF THE PAST COUPLE OF WEEKS IT'S HARD TO BE CONSISTENT WITH PREFIXES.

JOE LEWIS - TECH.

Prepared By: EMCON Southeast

Reviewed By: EMCON Southeast



EMCON Southeast

DAILY REPORT

Report #: Nº 118
Date: Jan. 21, 19 94
Contract Day _____ of _____
Time Enter Site 0800
Time Leave Site 1800

Route To: Master - White (Original)
On-Site - Yellow
Project Manager - Pink

Project Name: BOWELL SITE IMP. CLOSURE Project #: 2040.009.92
Weather: PARTLY CLOUDY Mean Temp. _____
Working Conditions: OKAY
Location: BOWELL - DEWMAN
Prime Contractor's Personnel: _____
Subcontractors on the Site: _____
Visitors: _____
Hours On Site: Contractor _____ EMCON _____ Other _____

Progress: CHECKED DEWATER SYSTEM AND GOT METER READINGS. FOUR SEASONS
CONTINUES DEMOLING AND DEMOUNTING. REMEDIATION CREW CONTINUES
PLACING MATERIAL AT LOW SOOT AT SHAKER AND FILTER CANE BEST
DISCHARGE. TEMPERATURES WERE WARMER TODAY, AND I FEEL GAINED
SUMMER BE THROWN BY NOW SO I TOOK SWEET, TRASH AND DUNE RUES
ON CIFT 7B. BRIAN CALLED AND SAID DAVE BUXHARTER WAS IN A
HURRY FOR KUN FIRST INFO FROM JMI SO I CALLED THEM AGAIN AND
REQUESTED THEY FAX THIS INFO. DURING TO DAVE WHEN THEY GET
IT TOGETHER. BRIAN AND DAVE BUXHARTER CALLED AND REQUESTED
I GET A ONE GALLON SAMPLE OF LOW SLUDGE FROM PULSHING
POND AND GET IT AHEAD WITH OLD CINE RUN BEST AND FRESH
CINE RUN BEST TO ASI LABS. TEMPERATURE. FOUR SEASONS IS
GETTING ELECTRICAL IN TODAY TO DISCONNECT POWER TO EQUIPMENT. SOME
OF OUR DEWATER CELLS ARE POWERED BY THIS SUPPLY SO I TALKED TO
DAVID WILKINS ABOUT GETTING GREY POWER SOURCE AND HE AND
I FEEL IT NOT IMMEDIATELY NECESSARY, ARE TO (AND) OUTPUT VOLTAGE
OF THESE CELLS. PHONE CALLED CIFT 7B BEING TALKING DUNE RUES & SWEET
LAKE CALLED AND REQUESTED HELP ON INVOICES APPROVED BACK IN 1990 FOR PAYING. TOBS.
JAE CELINS - TECH.

Prepared By: EMCON Southeast

Reviewed By: EMCON Southeast



EMCON Southeast

DAILY REPORT

Report #: Nº 119

Route To: Master - White (Original)
On-Site - Yellow
Project Manager - Pink

Date: Jan 22, 19 94
Contract Day _____ of _____
Time Enter Site 0930
Time Leave Site 1630

Project Name: BANKER ST. IMP. CLOSURE Project #: 2040-009-92

Weather: Clear Mean Temp. 55°

Working Conditions: _____

Location: _____

Prime Contractor's Personnel: JAC LOUIS

Subcontractors on the Site: FOUR SEASONS

Visitors: _____

Hours On Site: Contractor _____ EMCON _____ Other _____

Progress: FOUR SEASONS CONTINUES DEMOLISHING AND DEMOLISHING. THEY
ARE CONTINUING PLACING STEELING FURTHER BACK. COLLECTED ONE
GALVAN SAMPLE OF RAW SLUDGE FROM POLISHING POND TODAY. (D-100)
HAD TO BREAK THROUGH ICE TO GET TO SLUDGE BANK NEAR
CAVE AT SETTING DOWN END OF POLISHING POND. ALSO COLLECTED
OLD CIME KILN BUT I HAD OUT HAND AND FRESH LIME KILN PUT
TO GO TO CAB WITH RAW SLUDGE FOR EXPERIMENTATION PER
L.T. McCUNE LETTER DATED JAN. 21, 1994. CARRIED SAMPLE
AND PUT TO CAB WHERE IT WAS MY CARPES STRONG THAT
SOMEONE WOULD BE WAITING FOR IT. NO ONE WAS THERE SO I TOOK
SAMPLES TO EMCN AGENCY OFFICE AND LEFT IN RECEPTION
THERE WITH CHANCE OF CUSTOMER BEING PLACED ON DAVE BRANCO'S
DESK. CARRIED DAVE'S HOME AND LEFT A MESSAGE ON THE ANSWER
MACHINE AS TO WHAT I WAS DOING. AGENCY PURPOSE WAS IN THE
OFFICE AND I ALSO FOUND HER IN ON WHAT I WAS DOING.

JAC LOUIS - TECH.

Prepared By: EMCON Southeast

Reviewed By: EMCON Southeast



EMCON
Southeast

DAILY REPORT

Route To: Master - White (Original)
On-Site - Yellow
Project Manager - Pink

Report #: No 120
Date: Apr. 23, 19 94
Contract Day _____ of _____
Time Enter Site 10:00
Time Leave Site 11:00

Project Name: Bowen Surf. Imp. Closure Project #: 2040.009.92
Weather: Partly Cloudy Mean Temp. 61
Working Conditions: Good
Location: Bowen - Newnan
Prime Contractor's Personnel: Joe Lewis
Subcontractors on the Site: Four Seasons
Visitors: _____
Hours On Site: Contractor _____ EMCON _____ Other _____

Progress: EXTENDED SHIELDING TUBES COLLECTED FRIDAY EVENING.
ALSO BEGAN WORKING UP DATA ON DRIVE RINGS COLLECTED AT
SAME TIME. DID BREAK TESTS SCHEDULED FOR YESTERDAY.
FOUR SEASONS CONTINUES DECONING AND DEMONALIZING.
REMEDIATION CREW CONTINUES PLACING MATERIAL IN AREA OF
SHAKER AND FILTER CASE DISCHARGE AREA IN AN ATTEMPT TO
RAISE THIS AREA UP TO ELEVATION OF REMAINDER OF SINKING
POND.

Joe Lewis - Tech.

Prepared By: EMCON Southeast

Reviewed By: EMCON Southeast



EMCON Southeast

DAILY REPORT

Route To: Master - White (Original)
On-Site - Yellow
Project Manager - Pink

Report #: No 121
Date: Jan. 24, 19 94
Contract Day _____ of _____
Time Enter Site 0800
Time Leave Site 1800

Project Name: BONNELL SURF. IMP. & CLOSURE

Project #: 2040.009.92

Weather: Partly Cloudy

Mean Temp. 67

Working Conditions: Good

Location: BONNELL - NEWMAN

Prime Contractor's Personnel: JOSEPHUS

Subcontractors on the Site: FOUR SEASONS

Visitors: _____

Hours On Site: Contractor _____ EMCON _____ Other _____

Progress: CHECKED DEWATER SYSTEM AND GOT METER READINGS. SUPERVISOR CARRAS WAS IN THIS MORNING TO GET OUT TANKS. TANKS WERE DECONED AS THEY WERE REMOVED. BARGE WAS ALSO LIFTED OUT OF POOL SKILL POND AND PLACED ON PLASTIC FOR DECONING. ALL EQUIPMENT WAS PLACED UP HILL FOR EASY ACCESS WHEN TANKS ARRIVE TO HAVE CUT. NO MATERIAL WAS PLACED IN LIPS TODAY BECAUSE EQUIPMENT WAS BEING USED TO ASSIST IN REMOVAL OF EQUIPMENT FROM WORK SITE. MEASURED UP HOLDING AND MIX TANKS PER TERRY SUELLS REQUEST AS THEY WERE BEING REMOVED. SKETCHED WERE AT LAND TREATMENT UNIT AND FAXED INFORMATION TO GEORGE ALEXANDER PER HIS REQUEST. SALLY, MARY AND SUELLS WERE BACK ON SITE TODAY, AND I INQUIRED TO HIM I HAD FINISHED SAMPLING LOCATIONS ON ALUM. HYDROXIDE AREA AND ASKED HIM TO EXPLAIN THEM IN WHILE HE WAS OUT THERE. GOT CALL FROM DAVE BULLHARRE AND RECALL UNDERWOOD HAD INDICATED HE THOUGHT HE HAD SEEN FOUR SEASONS PERSONNEL AT BONNELL PRESSURE WASHING. WE CONSIDERED THAT IT WAS BONNELL PERSONNEL AND NOT FOUR SEASONS. DAVE BULLHARRE INDICATED SAMPLING EVENT COMING UP TOMORROW SO I BECAME PREPARED FOR THAT. TIM DABNEY OF FOUR SEASONS COMPLETED HIS ASSIGNMENT AT THIS SITE TODAY AND LEFT TO GO BACK TO WORK INTO THIS AFTERNOON.
MC CLELLS - TECH.

Prepared By: EMCON Southeast

Reviewed By: EMCON Southeast



EMCON Southeast

DAILY REPORT

Report #: No 122

Route To: Master - White (Original)
On-Site - Yellow
Project Manager - Pink

Date: JAN. 25, 19 94
Contract Day _____ of _____
Time Enter Site 0700
Time Leave Site 1800

Project Name: BROWNS SITE (IMP. CLOSURE) Project #: 2040.009.92
Weather: Partly Cloudy Mean Temp. 65
Working Conditions: Good
Location: BROWNELL - NEWMAN
Prime Contractor's Personnel: BEAN, DELANEY, BEAN, RICE, TONG, BYRAN
Subcontractors on the Site: FAIR SEASONS DREYER
Visitors: _____
Hours On Site: Contractor _____ EMCON _____ Other _____

Progress: Checked New Water System And Got Meter Readings. Worked On Soil Density Tests. Terry, Sue, Asked Me To Walk Site With Him And We Discussed Project As We Walked. He Commented On Fair Seasons Temporary Decon Station. It Was Not Obvious That They Had One So We Spoke To Gerald About It. He Immediately Checked On It. Bean And The Boys From C&L Arrived On Site This Morning To Begin Sampling. Bean And Tong Worked On Setting Ponds For Composite Sampling And Bean And T. Bean Sampling And Surveying On Polishing Pond. Was A Full Day And Sampling Was Not Completed. Put Samples On Ice So We Could Pick Up Tomorrow Morning Where We Left Off Today. Fair Seasons Continues Decontaminating Equipment And Getting It Off Site.

Joe Lewis - Tech

Prepared By: EMCON Southeast

Reviewed By: EMCON Southeast



EMCON Southeast

DAILY REPORT

Route To: Master - White (Original)
On-Site - Yellow
Project Manager - Pink

Report #: No 123
Date: Jan. 26, 19 94
Contract Day _____ of _____
Time Enter Site 0730
Time Leave Site 1900

Project Name: Bowyer Suck Imp. Closure Project #: 2040.009.92
Weather: Partly Cloudy Mean Temp. 70
Working Conditions: Good
Location: Bowyer - Newman
Prime Contractor's Personnel: Joe Celis, Brian Buntz, Tony Laram, Brian Reed
Subcontractors on the Site: Four Seasons
Visitors: _____
Hours On Site: Contractor _____ EMCON _____ Other _____

Progress: Spent ALOT of Time this morning documenting data. Four Seasons Remediation crew now working on CPT 8 B. The remainder of Four Seasons crew continues decontaminating equipment. Four Seasons trucks began arriving (w/ today) to pickup equipment. Superior Crane was back and Barge was out of first piece of equipment to be loaded. Mix tanks, hold tanks, & dist tanks went next. Brian and crew was back today and we got back on sampling. Completed surveying and sampling setting pond and Brian and Tony worked on setting pond but was unable to complete sampling there. Composites samples taken in receiving pond (and sewage) and Brian carried these samples to lab today.

Joe Celis - Tech.

Prepared By: EMCON Southeast

Reviewed By: EMCON Southeast



EMCON Southeast

DAILY REPORT

Report #: No 124

Route To: Master - White (Original)
On-Site - Yellow
Project Manager - Pink

Date: Jan. 27, 19 94
Contract Day _____ of _____
Time Enter Site 0730
Time Leave Site 1800

Project Name: BOWNELL SEEF. IMP. CLOSURES

Project #: 2040 1004.92
2040.009.92

Weather: OVERCAST & RAIN

Mean Temp. _____

Working Conditions: OKAY

Location: BOWNELL - NEWMAN

Prime Contractor's Personnel: JOE LEWIS, BOB DOLLARS

Subcontractors on the Site: FOUR SEASONS

Visitors: _____

Hours On Site: Contractor _____ EMCON _____ Other _____

Progress: BRIAN WAS DOWN TODAY AND I ASSISTED HIM IN COMPLETING SAMPLING OF SETTLING POND. WE COMPOSITED SAMPLES AND GOT THEM READY TO GO TO LAB WITH HIM WHEN HE LEAVES TODAY. MIKE HICKMAN NEEDED DATA FOR CERTAIN EQUIPMENT AT BOWNELL PLANT, MAINLY FURNACES AND I SPENT A PORTION OF THE DAY GATHERING THIS DATA. HAD HOPED TO GET A LOT OF HELP FROM BOWNELL MAINT. DEPT. BUT THEY WERE TOO BUSY. CHECKED DEUTER SYSTEM AND GOT METER READINGS. FOUR SEASONS CONTINUOUS PILING FUEL OILS ON LIFT 8B. REMAINING CARDS CONTINUOUS DECOMING EQUIPMENT AND DEMARKING.

JOE LEWIS - TECH

Prepared By: EMCON Southeast

Reviewed By: EMCON Southeast



EMCON Southeast

DAILY REPORT

Route To: Master - White (Original)
On-Site - Yellow
Project Manager - Pink

Report #: Nº 125
Date: Jan. 28, 19 84
Contract Day _____ of _____
Time Enter Site 0730
Time Leave Site 1800

Project Name: BOWELL SOFF. IMP. CLOSURE Project #: 2040.009.92
Weather: OVERCAST AND W/ST Mean Temp. _____
Working Conditions: OKAY
Location: BOWELL - NEWMAN
Prime Contractor's Personnel: JOE LEWIS
Subcontractors on the Site: FOUR SEASONS
Visitors: _____
Hours On Site: Contractor _____ EMCON _____ Other _____

Progress: CONTINUED COLLECTING DATA ON FURNACES FOR MIKE HICKMAN. TERRY SWELL INDICATED I NEEDED THIS DATA TO OBTAIN BY LUNCH TODAY SO I WORKED DILIGENTLY TO FINISH AND HAD INFORMATION TOGETHER AND FAXED TO MIKE HICKMAN BY LUNCH. FOUR SEASONS MOVED FILTER PRESS NO. 3 (BLUE PRESS) OUT TODAY AND STUCK ON OTHER TWO TO AND IN DECKING. TERRY SWELL REQUESTED I GET FILTER PLATE ON THIS PRESS BEFORE IT GETS OUT OF HERE SO I WAS ABLE TO GET THAT DONE BEFORE IT LEFT. COMPILED DATA FOR PERIODS. COMPILED SWELL'S DATA ON POLISHING DOWN SUNDGE BURNER AND FAXED THIS DATA TO BELAN AT CHG. CHECKED DEWATER. SYSTEM AND GOT METER READING.

JOE LEWIS - TECH.

Prepared By: EMCON Southeast

Reviewed By: EMCON Southeast



EMCON Southeast

DAILY REPORT

Report #: 12 126

Route To: Master - White (Original)
On-Site - Yellow
Project Manager - Pink

Date: Jan. 29, 19 94
Contract Day _____ of _____
Time Enter Site 0900
Time Leave Site 1300

Project Name: Bowwell Sock, Imp. Closures Project #: 2040-009.92
Weather: Overcast Mean Temp. _____
Working Conditions: DRY
Location: BOWWELL - NEWMAN
Prime Contractor's Personnel: JOE LEWIS
Subcontractors on the Site: FOUR SEASONS
Visitors: _____
Hours On Site: Contractor _____ EMCON _____ Other _____

Progress: FOUR SEASONS CONTINUES DEMOLISHING AND DECONSTRUCTING EQUIP. REMEDIATION CREW DOES NOT HAVE ANY COST AND FORECAST WAS FOR RAIN AND GERRARD DID NOT ORDER ANY SO REMEDIATION CREW ASSISTED IN DECONSTRUCTING. HAD QUITE A BIT OF WATER IN LOW POINT OF SETTLING POND DUE TO RAIN LAST NIGHT SO THEY PUMPED THIS OUT. HAD PLANNED TO SHOOT ELEVATION ON SETTLING POND AND STOCKPILE TODAY BUT DID NOT HAVE ANY HELP SO I POSTPONED IT UNTIL TOMORROW. DID REGULAR SCHEDULING BREAK TESTS.

Joe Lewis - Tech.

Prepared By: EMCON Southeast

Reviewed By: EMCON Southeast



EMCON Southeast

DAILY REPORT

Route To: Master - White (Original)
On-Site - Yellow
Project Manager - Pink

Report #: No 127
Date: Jan. 30, 19 91
Contract Day _____ of _____
Time Enter Site 0900
Time Leave Site 1530

Project Name: BONWELL SURF. IMP. CLOSURE Project #: 2040-009-92
Weather: OVERCAST Mean Temp. 46
Working Conditions: OVERCAST - EARLY MORNING - RAIN - DRY
Location: BONWELL - NEWMAN
Prime Contractor's Personnel: JOE LEWIS
Subcontractors on the Site: FOUR SEASONS
Visitors: _____
Hours On Site: Contractor _____ EMCON _____ Other _____

Progress: GERALD CREEK AREA DID NOT OPEN DUE TO FORECAST OF 90% CHANCE OF RAIN TODAY. THEREFORE NO MATERIAL WAS PLACED IN CREEKS TODAY. INSTEAD REMEDIATION CREW ASSISTED IN DEMOLISHING EQUIP. AND DEMOBILIZING. BORROWED CREW OF FOUR SEASONS PERSONNEL TO ASSIST ME IN SHOOTING ELEVATIONS ON SETTLING DAM AND FURTER CREEK STAKEHOLE. SPENT REMAINDER OF DAY SHOOTING THESE ELEVATIONS. FOUR SEASONS CALLED IT A DAY AT ABOUT 3:00 PM.

Joe Lewis - TECH.
Prepared By: EMCON Southeast

Reviewed By: EMCON Southeast



EMCON Southeast

DAILY REPORT

Route To: Master - White (Original)
On-Site - Yellow
Project Manager - Pink

Report #: No. 128
Date: Jan. 31, 19 94
Contract Day _____ of _____
Time Enter Site 0730
Time Leave Site 1800

Project Name: BOWWELL SURF. IMP. CHANGES Project #: 2040-009-92
Weather: PARTLY CLOUDY Mean Temp. 45
Working Conditions: OKAY
Location: BOWWELL - NEWMAN
Prime Contractor's Personnel: JOE LEWIS
Subcontractors on the Site: FOUR SEASONS (8)
Visitors: _____
Hours On Site: Contractor _____ EMCON _____ Other _____

Progress: FOUR SEASONS CONTINUES DEMOLISHING. NO. 2 FILLER PRESS WAS MOVED FROM SITE TODAY. I TRIED TO GET A SKETCH ON ONE OF THE PLATES BEFORE IT LEFT SITE. FOUR SEASONS REMEDIATION CREW WAS BACK PLACING FILLER CAKE TODAY. THEY GOT FOUR LOADS OF DUST IN TODAY. TENTATIVE PLANS ARE TO SHIP SOME MORE FOUR SEASONS CREW OUT AS EARLY AS TUESDAY OR WEDNESDAY. DEMOLISHING WITH EXCEPTION OF CREW PLACING FILLER CAKE IS EXPECTED TO BE COMPLETED BEFORE WEEKEND. CHECKED DEWATER SYSTEM AND GOT METER READINGS. GERALD FOUND OUT ABOUT AN EXTRA EXCAVATOR BEING FREED UP AT EXCON. JOE AND REQUESTED IT AT THIS SITE TO HOLD DUST BOX AS TRUCKS UNLOAD WHILE CONT. ROCK EXCAVATION WORKS PLACING FILLER CAKE. COMPLETED SURVEY DATA TAKEN YESTERDAY AND FRANK WENT TO BEIRN TO GET CD COMPUTER. GERALD ADVISED THEY PLAN TO REMOVE OUR EMCON FIELD OFFICE FROM SITE SOMETIME THIS WEEK SO I NEEDED TO PLAN ACCORDINGLY. TALKED WITH BEIRN WHO IN TURN CALLED DAVE B. ABOUT EMCON POSSIBLY TAKING OVER LEASE SO WE CAN MAINTAIN OUR ON-SITE CAR.

JOE LEWIS - TECH.

Prepared By: EMCON Southeast

Reviewed By: EMCON Southeast



EMCON Southeast

DAILY REPORT

Report #: Nº 129

Route To: Master - White (Original)
On-Site - Yellow
Project Manager - Pink

Date: FEB. 1, 19 94
Contract Day _____ of _____
Time Enter Site 0730
Time Leave Site 1830

Project Name: BANWELL SURF. IMP. CLOSURE Project #: 2040.009.92

Weather: Clear Mean Temp. _____

Working Conditions: Okay

Location: BANWELL - NEWMAN

Prime Contractor's Personnel: JOE LOUIS, DAVE GOODRICH, BRIAN KIDG, TONY BYRN

Subcontractors on the Site: FOUR SEASONS (8)

Visitors: _____

Hours On Site: Contractor _____ EMCON _____ Other _____

Progress: TRIED TO DETERMINE WHAT THE OUTCOME WILL BE ON THE FIELD OFFICE. HAD THOUGHT EMCON OR BANWELL MAY WANT TO PICK THE REST UP ON THE SMALL OFFICE BUT AFTER TALKING WITH DAVE AND WILKINS, IT APPEARS BANWELL MAY WANT TO RETAIN THE BIG OFFICE. HE IS CHECKING WITH THAT. MY UNDERSTANDING WAS THAT THEY WOULD NEED TO DO SOMETHING THIS WEEK BUT AS IT TURNS OUT I THINK REST WILL BE GIVE BY ABOUT THE 20TH. DAVE GOODRICH, BRIAN KIDG, AND TONY BYRN OF CBC WAS DOWN TODAY TO BEIN RFI SAMPLING. FOUR SEASONS CONTINUES DEMOLISHING AND DEMOLISH. LAST FIFTEEN PILES WAS PULLED OUT TODAY AND ALOT OF OTHER RANDOM EXCUP. WAS TRANSPORTED OUT TODAY. MIKE BRONCETTE AND DAVE GAZZA FINISHED UP TODAY AND LEFT OUT THOUGHT TO GO TO ANOTHER JOB IN LOUISIANA. THAT LEAVES SIX FOUR SEASONS PERSONNEL ON SITE WITH PLANS FOR TWO MORE OF THEM TO BE GIVE BEFORE WEEKS END. REMEDIATION CREW CONTINUES PILING FIFTEEN CARS FROM STOCKPILS.

JOE LOUIS - TECH.

Prepared By: EMCON Southeast

Reviewed By: EMCON Southeast



EMCON Southeast

DAILY REPORT

Route To: Master - White (Original)
On-Site - Yellow
Project Manager - Pink

Report #: No 130
Date: Feb. 2, 19 94
Contract Day _____ of _____
Time Enter Site 0730
Time Leave Site 1830

Project Name: BOWWEL SURF. IMP. CLOSURE Project #: 2040.009.92
Weather: PARTLY CLOUDY Mean Temp. 2040.001.92
Working Conditions: OKAY
Location: BOWWEL - NEWNARD
Prime Contractor's Personnel: JOE CLOVIS, TONY BEYANN, BEAN KID
Subcontractors on the Site: FAIR SEASONS (6)
Visitors: _____
Hours On Site: Contractor _____ EMCON _____ Other _____

Progress: TONY BEYANN AND BEAN KID WERE DOWN FROM OLD TRUCK TO SAME PHOSPHOR AREA OF PENT. DAVE GRODICH HAS REQUESTED I HELP THEM SO I WENT TO BOWWEL STOCKROOM TO CHECK OUT CASE DECK. AS IT TURNED OUT BOWWEL'S CASE DECK WAS OUT OF SERVICE AND THEY HAD A RENTAL UNIT WHICH WAS ALSO GIVING THEM PROBLEMS SO AS IT TURNED OUT I HAD TO TAKE THE RENTAL UNIT BACK TO CLEVELAND EDWARD RENTAL TO SUNDAY FOR UNIT THAT WOULD WORK. EVEN THAT UNIT GAVE US PROBLEMS BUT WE WERE ABLE TO COMPLETE THE CURING JOB. TONY HEADED ON TO ATLANTA WITH THE SAME GROUP WHEN WE GOT THEM COLLECTED LITTLE BEAN AND I WORKED ON PATCHING HOLES WITH SET 95 AND CLEANING UP EQUIPMENT AND TOWING IT BACK IN. FAIR SEASONS CONTINUES PILING MATERIAL FROM STOCKROOM. DAVE, RICKY, AND JASON WORKED ON PULLING UP THE AREA AND GETTING TRASH THROWN AWAY AND REMOVAL OF MATERIAL THAT NEEDED TO BE HAXED ON TRUCKS LOADED. CHECKED DEWATER SYSTEM AND GOT METER REPAIRS.

Joe Clovis - TECH.

Prepared By: EMCON Southeast

Reviewed By: EMCON Southeast



EMCON Southeast

DAILY REPORT

Report #: No 131

Route To: Master - White (Original)
On-Site - Yellow
Project Manager - Pink

Date: Feb. 3, 19 94
Contract Day _____ of _____
Time Enter Site 0730
Time Leave Site 1830

Project Name: BOWELL SURF. IMP. CLOSING

Project #: 2040.009.92

Weather: PARTLY CLOUDY

Mean Temp. _____

Working Conditions: OKAY

Location: BOWELL - NEWMAN

Prime Contractor's Personnel: JOE LEWIS, BRIAN KID, TONY BEGAN, DAVE GERRARD

Subcontractors on the Site: FOUR SEASONS (6)

Visitors: _____

Hours On Site: Contractor _____ EMCON _____ Other _____

Progress: BRIAN KID, TONY BEGAN, DAVE GERRARD WERE DOWN TODAY
CONTINUING TO WORK ON SAMPLING FOR RCRA INV. FOUR SEASONS
CONTINUES WORKING PLACING FILTER CLOTH FROM STOCKPILE. IT LOOKS
LIKE FROM BEST CALCULATIONS WE MAY HAVE ABOUT 16" IN PLACE
MATERIAL LEFT. WILL MONITOR THAT TO DETERMINE WHEN PILES NEED
TO BE PULLED. DEPENDENT UPON PROJECTED LIFT THICKNESS WE
WILL EITHER PULL ONE SET OR TWO MORE SETS OF PILES. TWO MORE
FOUR SEASONS PEOPLE LEFT TODAY. RICHIE AND JASON. THAT LEAVES
FOUR MEN ON SITE TO COMPLETE THIS JOB. BEGAN, LEWIS, DAVE
AND GERALD. GERALD EXPECTS COMPLETION AT NEXT WEEKEND IF
EVERYTHING GOES OKAY. SPENT SOME TIME WITH BRIAN DOING AN
PHONE TODAY CONFIRMING SOME DATA ON IN PLACE MATERIAL AND
DATA FROM SMI ON LINE & CEMENT KID USED ON THIS PROJECT. WAS
A LITTLE DISCREPANCY ON MY FIGURES FROM ACTUAL INVOICES AND SMI'S
MATERIAL THAT WAS FAXED TO EMCON BY BILL MC CLOVE. FOUND THREE INVOICES
MISSING. CHECKED DEWATER SYSTEM AND GOT METER READINGS

JOE LEWIS - TECH.

Prepared By: EMCON Southeast

Reviewed By: EMCON Southeast



EMCON Southeast

DAILY REPORT

Report #: Nº 132

Route To: Master - White (Original)
On-Site - Yellow
Project Manager - Pink

Date: FEB. 4, 19 94
Contract Day _____ of _____
Time Enter Site 0730
Time Leave Site 1830

Project Name: BOWWELL SOFT. IMP. CLOSURE Project #: 2040.009.92
Weather: PARTLY CLOUDY Mean Temp. 55
Working Conditions: OKAY
Location: BOWWELL - NEWMAN
Prime Contractor's Personnel: JOE LEWIS, Tony Byram, & BEAN EDD.
Subcontractors on the Site: FOUR SEASONS (4)
Visitors: _____
Hours On Site: Contractor _____ EMCON _____ Other _____

Progress: CHECKED BOARDER SYSTEM AND GOT METER READINGS. FOUR SEASONS CONTINUES KICKING OUT STOCKPILE OF FILTER CAKE AND PLACING IN CILTS. GERALD ACTUALLY OPERATED THE SMALL DIGGER YESTERDAY TRYING TO STEP UP THE PROGRESS BUT AS IT TURNED OUT HE GOT THE CILT A LITTLE THICK AND WHEN KELLY STARTED TRYING TO CUT JUST IN THIS MORNING HE REALIZED IT WOULD NOT WORK. HE WAS A LITTLE FRUSTRATED AND WANTED TO SHIP AWAY THE CILT BUT GERALD ASKED HIM TO HOLD AS THERE WERE AND HE WOULD LET HIM CONTINUE TO BUILD CILTS @ 4" AND NOT INTERFERE. GERALD'S INTENT WAS TO CREATE A SUBGRADE BUT HAD TO REMIND HIM (YOU CAN) ONLY DO IT 4" AT A TIME. KELLY HAD TO CUT MATERIAL BACK OUT AND REWORK IT. TONY BYRAM AND BEAN EDD FROM CILTS WERE DOWN AGAIN TODAY DUE TO A SANDPILE. BEAN EDD (WAS MEETING IN A ROOM WITH DAVE BUCHANAN AND BOWWELL. ADVICE GIVE OVER DATA. HE CALLED AND MY ASSISTANCE IN GETTING SMI TO PUT TOGETHER ANOTHER SPREAD SHEET. HE ALSO WANTED ME TO GO BACK THROUGH FOUR SEASONS INVOICES AND HAVE SMI FAX THE CLOSING TIME MESSAGE. HE ASKED ME TO GET COPIES OF FINANCIAL LOSS, DAILY DEEP LOSS, AND CHEMICAL LOSS FOR DEC. 15 THRU JAN. 30.

JOE LEWIS - TEL

Prepared By: EMCON Southeast

Reviewed By: EMCON Southeast



EMCON Southeast

DAILY REPORT

Report #: No 133

Route To: Master - White (Original)
On-Site - Yellow
Project Manager - Pink

Date: FEB. 5, 19 94
Contract Day _____ of _____
Time Enter Site 12:00
Time Leave Site 15:00

Project Name: BONWELL SURF. IMP. CLOSURE

Project #: 2040-00A.92

Weather: OVERCAST & RAIN

Mean Temp. 55

Working Conditions: NOT GOOD

Location: BONWELL - NEWMAN

Prime Contractor's Personnel: DELEWIS

Subcontractors on the Site: FOUR SEASONS (1)

Visitors: _____

Hours On Site: Contractor _____ EMCON _____ Other _____

Progress: WAS OVERCAST AND RAINING TODAY, SO FOUR SEASONS REMEDIATION CREW DID NOT WORK. GERALD ~~DE~~ WENT HOME FOR THE WEEKEND SO DAVE WAS THE ONLY FOUR SEASONS PERSON ON THE JOB. I CHECKED THE DATA I ACQUIRED YESTERDAY, EVENING UP TO CGC OFFICE TO DAVE BUXWATER AND BRIAN DELLHTE. SPENT SOME TIME CONC. OVER DATA WITH THEM.

DELEWIS - TECH.

Prepared By: EMCON Southeast

Reviewed By: EMCON Southeast



EMCON Southeast

DAILY REPORT

Route To: Master - White (Original)
On-Site - Yellow
Project Manager - Pink

Report #: No 134
Date: FEB. 6, 19 94
Contract Day _____ of _____
Time Enter Site 0900
Time Leave Site 1100

Project Name: DONWELL SORE. IMP. CLOSURE Project #: 2040.009.92
Weather: OVERCAST TO RAINY CLOUDY Mean Temp. 59°
Working Conditions: OKAY
Location: DONWELL - NEWMAN
Prime Contractor's Personnel: JOE COWS
Subcontractors on the Site: FOUR SEASONS (3)
Visitors: _____
Hours On Site: Contractor _____ EMCON _____ Other _____

Progress: GERARD WILL BE COMING BACK TONIGHT SO RAINY, BEGAN
AND DAVE USED THE ONLY FOUR SEASONS PERSONNEL ON SITE
THE CONTINUE CUTTING AWAY AT THE FURTHER CAKE STACKS AND
PLACING IN LIFTS. THEY GOT NO JUST YESTERDAY, DUE TO RAIN BUT
BEGAN GETTING JUST AGAIN TODAY AND UNLOCKING LIFTS. SITE IS BEGINNING
TO GET STEEPER AND EQUIPMENT WAS HAVING A HARD TIME DUE
TO BEING SLIPPERY FROM YESTERDAY'S RAIN. NO REGULAR SCHEDULED
BREAK TESTS.

JOE COWS - TECH.

Prepared By: EMCON Southeast

Reviewed By: EMCON Southeast