


CHESSER ISLAND ROAD MSW LANDFILL

MAJOR MODIFICATION

PHASE 4 EXPANSION

CHARLTON COUNTY, GEORGIA
 PERMIT NUMBER: 024-006D(SL)
 MARCH 2009



SOURCE: U.S. GEOLOGICAL SURVEY FOR TOLEDO, GA-FL DATED 1994.

Location Map:
 Scale: 1" = 1 mile


Project Information:

Site Address:
 Highway 121 & Chesser Island Road
 Folkston, GA 31537
 (912) 496-7918

Description:
 Design & Operational Plan for
 Phase 4 Expansion of the
 Chesser Island Road MSW
 Landfill

Responsible Official
 Mr. Greg Mathes
 Chesser Island Road Landfill, Inc.
 P.O. Box 128
 Folkston, GA 31537
 (912) 496-7918

Owner:



Chesser Island Road Landfill, Inc.
 Hwy 121 @ Chesser Island Road
 Folkston, GA 31537
 (912) 496-7918

Engineer:



ATLANTIC COAST
 CONSULTING, INC.
 630 Colonial Park Drive
 Suite 110
 Roswell, GA 30075
 (770) 594-5998


CONTACT: Murray Griffin, P.E.

Index of Drawings:

- 1 of 30.....Cover
- 2 of 30.....Boundary Survey
- 3 of 30.....Legend & Overall Site Plan
- 4 of 30.....Phase Layout and Monitoring Plan
- 5 of 30.....Overall Base Grading Plan
- 6 of 30.....Leachate Management Plan
- 7 of 30.....Overall Final Grading Plan
- 8 of 30.....Master Erosion & Sedimentation Control Plan
- 9 of 30.....Section 1 Base Grading Plan
- 10 of 30.....Section 2 Base Grading Plan
- 11 of 30.....Section 3 Base Grading Plan
- 12 of 30.....Cross Section A
- 13 of 30.....Cross Section B
- 14 of 30.....Cross Section C
- 15 of 30.....Cross Section C (Continued)
- 16 of 30.....Cross Section D
- 17 of 30.....Liner Details
- 18 of 30.....Leachate Collection Sump & Riser Details
- 19 of 30.....Miscellaneous Details
- 20 of 30.....Miscellaneous Details
- 21 of 30.....Final Cover Details
- 22 of 30.....Erosion & Sedimentation Control Details
- 23 of 30.....Methane Monitoring Plan
- 24 of 30.....Water Monitoring Plan
- 25 of 30.....Water Monitoring Plan
- 25A of 30.....Water Monitoring Plan
- 26 of 30.....Operational Procedures
- 26A of 30.....Operational Procedures (Continued)
- 27 of 30.....Closure & Post Closure Care Plan
- 28 of 30.....Construction Quality Assurance Plan
- 29 of 30.....Construction Quality Assurance Plan
- 30 of 30.....Construction Quality Assurance Plan



ATLANTIC COAST
 CONSULTING, INC.
 630 Colonial Park Drive
 Suite 110
 Roswell, GA 30075
 o 770.594.5998
 f 770.594.5967
 www.atlcc.net



06930
 LEVEL II CERTIFICATION

PROJECT:
 CHESSER ISLAND ROAD
 MSW LANDFILL
 MAJOR MODIFICATION
 PHASE 4
 EXPANSION
 CHARLTON COUNTY, GA
 PERMIT NO: 024-006D(SL)



Chesser Island Road Landfill, Inc.
 Hwy 121 @ Chesser Island Road
 Folkston, GA 31537

REVISIONS

INITIAL GAEPD SUBMITTAL	03/19/09
REVISED PER EPD COMMENTS	10/23/09
REVISED PER EPD COMMENTS	12/16/09
1-CCR MANAGEMENT	04/20/17

Drawn by: CW Checked by: [Signature]

GEORGIA
 Environmental Protection Division
 Solid Waste Management Program
 MINOR MODIFICATION APPROVAL
 SOLID WASTE PERMIT NO. 024-006D(SL)
 APPROVED BY: [Signature] DATE: 05/19/2009

PROJECT NUMBER:
 I014-101
 March 2009

RECEIVED
 APR 25 2009
 SOLID WASTE
 MANAGEMENT PROGRAM

COVER
 SHEET 1 of 30

OPERATIONAL PROCEDURES

1. PHASE 4 VOLUME CALCULATIONS:

PHASE 4 GROSS WASTE VOLUME	54,285,614 CY
PROTECTIVE COVER VOLUME	507,232 CY
FINAL COVER VOLUME	1,144,297 CY
DAILY AND INTERMEDIATE COVER VOLUME (15%)	7,914,206 CY
PHASE 4 NET WASTE VOLUME	44,719,879 CY

2. NEAR TERM CCR TONNAGES (2017 THROUGH APRIL 2018)

ESTIMATED MAXIMUM MSW TO CCR RATIO BY WEIGHT:	
ESTIMATED CCR TONNAGES -	1,150 TN/DAY
	300,000 TN/YR

ESTIMATED MSW TONNAGES -	3,850 TN/DAY
	1,004,350 TN/YR

LONG TERM CCR TONNAGES (BEYOND APRIL 2018)

ESTIMATED MAXIMUM MSW TO CCR RATIO BY WEIGHT:	
ESTIMATED CCR TONNAGES -	395 TN/DAY
	100,435 TN/YR

ESTIMATED MSW TONNAGES -	3,850 TN/DAY
	1,004,350 TN/YR

AREA OF SITE: TOTAL PROPERTY ±700.9 ACRES
PHASE 4 WASTE MANAGEMENT BOUNDARY ±154.54 ACRES

ESTIMATED PHASE LIFE ASSUMING 3,200 TONS PER DAY,
0.7 TONS/C.Y., AND 310 OPERATING DAYS PER YEAR: 31.6 YEARS

- 2. CONTROLLED UNLOADING OF WASTE:** UNLOADING OF WASTE WILL BE RESTRICTED TO A WORKING FACE LIMITED TO A MAXIMUM OF 200 FEET WIDE BY 200 FEET LONG OR 40,000 SQUARE FEET. MSW AND CCR MAY BE CO-MINGLED AT THE SAME WORKING FACE OR CCR MAY BE PLACED IN INDIVIDUAL LIFTS. CCR LIFTS WILL BE PLACED AND COMPACTED IN ACCORDANCE WITH SECTION 5 OF THIS PLAN. A SPOTTER WILL DIRECT TRUCK TRAFFIC TO AND FROM THE WORKING FACE AND WILL SUPERVISE ALL UNLOADING ACTIVITIES. SCAVENGING WILL BE PROHIBITED.

- 4. ONLY HYDRATED CCR MATERIAL WILL BE ACCEPTED AT THE SITE:**

OPERATORS WILL BE TRAINED TO IDENTIFY CONDITIONS THAT MAY IMPACT CCR COMPACTION AND TO OBSERVE INCOMING CCR FOR EXCESS MOISTURE CONTENT.

IN THE EVENT THAT CCR WASTE LOADS ARE BROUGHT TO THE FACILITY CONTAINING EXCESS MOISTURE, THE WASTE MATERIAL WILL BE SPREAD IN A STAGING AREA OVER INTERMEDIATE COVER AND ALLOWED TO DRY PRIOR TO INCORPORATION INTO THE WASTE MASS.

- 2. 3. CCR WASTE CHARACTERIZATION AND COMPACTIBILITY:** BULK SAMPLES OF CCR FROM EACH SOURCE WILL BE OBTAINED FOR CHARACTERIZATION AND COMPACTIBILITY. SOUTHERN COMPANY AND KEYSTONE ARE THE FACILITY'S ONLY SOURCE OF CCR. ADDITIONAL SOURCES SHALL BE PERMITTED THROUGH EPP PRIOR TO ACCEPTANCE. MSW AND CCR RATIOS THAT EXCEED THOSE DEFINED IN SECTION 1 OF THIS PLAN SHALL BE PERMITTED THROUGH EPP PRIOR TO ACCEPTING INCREASED RATIOS.

SAMPLES FOR COMPACTIBILITY WILL BE TESTED FOR TOXICITY CHARACTERISTIC LEACHING PROCEDURE (TCLP) 8 RCRA METALS BY SW-846 METHOD 1311 AND A PAINT FILTER TEST BY SW-845 METHOD 9095.

- 4. CCR WASTE ACCEPTANCE PROTOCOL:** CCR IS DEFINED BY THE US ENVIRONMENTAL PROTECTION AGENCY AS A SOLID WASTE TO BE REGULATED UNDER A SUBTITLE D (EO 12866 CCR 2050-AE91). CCR WASTE MATERIAL ACCEPTED FOR DISPOSAL AT THIS FACILITY WILL NOT REQUIRE NON-HAZARDOUS WASTE CERTIFICATION. ROUTINE RECORD KEEPING PROCEDURES AS SPECIFIED UNDER SECTION 22 OF THIS PLAN WILL BE FOLLOWED.

- 5. SPREADING AND COMPACTION:**

MSW ONLY WASTES WILL BE SPREAD AND COMPACTED IN UNIFORM LAYERS NOT TO EXCEED FIVE FEET IN DEPTH. OPTIMUM DENSITY WILL BE ACHIEVED BY MAKING THREE TO FIVE PASSES OVER THE WASTE WITH THE COMPACTOR. WORKING FACES IN ALL WASTE DISPOSAL AREAS SHALL HAVE A SLOPE NO STEEPER THAN 2H:1V.

- 2. MSW AND CCR CO-MINGLED WASTES WILL BE SPREAD AND COMPACTED IN UNIFORM LAYERS NOT TO EXCEED FIVE FEET IN DEPTH.** OPTIMUM DENSITY WILL BE ACHIEVED BY MAKING THREE TO FIVE PASSES OVER THE WASTE WITH THE COMPACTOR. WORKING FACES IN ALL WASTE DISPOSAL AREAS SHALL HAVE A SLOPE NO STEEPER THAN 2H:1V.

CCR ONLY LIFTS WILL BE SPREAD IN UNIFORM LAYERS. DENSIFICATION OF THE CCR ONLY LAYER WILL BE ACHIEVED BY MAKING AN APPROPRIATE NUMBER OF PASSES WITH COMPACTION EQUIPMENT TO ACHIEVE AN ESTIMATED DENSITY OF 90% STANDARD PROCTOR. THE NUMBER OF PASSES AND LAYER THICKNESS WILL BE DETERMINED BY CONDUCTING A COMPACTION TEST PAD ADJACENT TO THE PLANNED CCR ONLY WASTE LIFT AREA. A TEST PAD WILL BE REQUIRED FOR EACH DIFFERENT CCR SOURCE. A REPORT CONTAINING RESULTS FROM THE CONSTRUCTION OF THE TEST PAD SHALL BE PLACED IN CHESSER'S OPERATING RECORD AND MADE AVAILABLE FOR EPP REVIEW. IN THE EVENT OF CHANGES IN A SOURCE'S CCR CHARACTERISTICS (E.G. COLOR, TEXTURE, MOISTURE CONTENT), ADDITIONAL CCR TEST PADS WILL BE CONSTRUCTED AND TESTED IN ORDER TO CONFIRM COMPACTION REQUIREMENTS.

- 6. DAILY COVER:**

- 2. A. EXCEPT AS PROVIDED IN PARAGRAPH (B) OF THIS SECTION THE PERMITTEE MUST COVER ALL EXPOSED MUNICIPAL SOLID WASTE AND MSW CO-MINGLED WITH CCR OR CCR LAYERS WITH A MINIMUM OF SIX INCHES OF EARTHEN MATERIAL AT THE END OF EACH OPERATING DAY OR AT MORE FREQUENT INTERVALS IF NECESSARY TO CONTROL DISEASE VECTORS, FIRES, ODOORS, BLOWING LITTER AND SCAVENGING. CCR ONLY LAYERS WILL HAVE A SMOOTH SURFACE PRIOR TO APPLICATION OF DAILY COVER. DAILY COVER MAY BE STRIPPED AS WASTE IS PLACED ON THE NEXT LIFT ABOVE.**

B. ALTERNATIVE MATERIALS SUCH AS HIGH DENSITY WOVEN POLYETHYLENE COATED FABRIC TARP'S MAY BE USED IN PLACE OF EARTHEN MATERIAL. AIRSPACE SAVER DAILY COVER, ENSTAR, ALTERNATE DAILY COVER, ENGINEERED TEXTILE PRODUCTS LANDFILL COVERS, TARP-O-MATIC OR EQUALS MAY BE USED. THE TARP WILL BE MANUALLY OR MECHANICALLY PLACED OVER THE EXPOSED SOLID WASTE AND SECURED AT THE END OF EACH OPERATING DAY. AT THE BEGINNING OF EACH OPERATING DAY THE TARP WILL BE REMOVED BEFORE WASTE DISPOSAL IS CONTINUED.

C. HYDRATED ASH MAY BE USED AS AN ALTERNATE DAILY COVER CONTINGENT UPON THE FOLLOWING CONDITIONS:

- HYDRATED ASH NOT STAGED FOR DEPLOYMENT WITHIN 24 HOURS WILL BE STOCKPILED ON THE LANDFILL AND CONTAINED BY EARTHEN BERMS AND TARPS.
- HYDRATED ASH WILL NOT BE USED AS A COMPONENT OF THE INTERMEDIATE COVER.
- THE HYDRATED ASH WILL NOT BE USED OR STORED OUTSIDE THE LANDFILL LINER.
- THE ASH WILL BE KEPT HYDRATED TO PREVENT DISPERSAL BY THE WIND.

D. REMEDIATED SOIL NOT EXCEEDING 100 (ppm) TPH AND 20 (ppm) TOTAL BTEX MAY BE USED AS DAILY COVER.

- 2. 7. INTERMEDIATE COVER:** A UNIFORM LAYER OF COMPACTED CLEAN EARTH NOT LESS THAN ONE (1) FOOT IN DEPTH WILL BE PLACED OVER EACH PORTION OF ANY INTERMEDIATE MSW OR CO-MINGLED MSW AND CCR OR CCR ONLY LIFT FOLLOWING COMPLETION OF THAT LIFT. A 50/50 MIXTURE OF SOIL/MULCH OR JEA EZBASE MAY BE USED AS AN ALTERNATE INTERMEDIATE COVER. THIS COVER MAY BE STRIPPED AS WASTE IS PLACED IN THE NEXT LIFT ABOVE. INTERMEDIATE COVER SHALL BE STOCKPILED IN SEGREGATED AREAS SO AS NOT TO INTERFERE WITH OPERATIONS. INTERMEDIATE COVER SHALL BE PLACED ON ALL DISPOSAL AREAS TO REMAIN OPEN MORE THAN A WEEK. THE COMPOSITION OF INTERMEDIATE COVER SHALL MEET THE FOLLOWING STANDARDS:

- SAME CRITERIA FOR DAILY COVER; PLUS
- BE CAPABLE OF SUPPORTING THE GERMINATION AND PROPAGATION OF VEGETATIVE COVER.

- 2. 8. FINAL COVER:** TOPSOIL, 50/50 MIXTURE OF SOIL/MULCH, CLAYEY SOILS AND GENERAL FILL MAY BE STOCKPILED ON-SITE IN SEGREGATED AREAS, SO AS NOT TO INTERFERE WITH OPERATIONS. PRIOR TO STOCKPILING, THIS MATERIAL SHALL BE TESTED FOR CONFORMANCE WITH THE D40 PLANS. WHEN THE WASTE FILL PROGRESSION REACHES FINAL GRADE, THE FINAL COVER WILL BE INSTALLED AS DETAILED IN THE D40 PLANS. ALL FINAL COVER COMPONENTS WILL BE CONSTRUCTED IN ACCORDANCE WITH THE D40 PLANS. A 50/50 MIXTURE OF SOIL/MULCH MAY BE USED IN THE UPPER SIX-INCHES OF THE FINAL COVER SOILS.

- 9. FIRE PROTECTION:** THE DISPOSAL FACILITY SHALL BE DESIGNED AND OPERATED TO PREVENT AND MINIMIZE THE POTENTIAL FOR FIRE OR EXPLOSION.

A MINIMUM SUPPLY OF ONE DAY OF COVER MATERIAL WILL BE MAINTAINED WITHIN 200 FEET OF THE WORKING FACE AND WILL BE USED FOR FIRE PROTECTION.

IN CASE OF FIRE, SOIL SHALL BE IMMEDIATELY DUMPED ONTO BURNING AREA. A WATER TRUCK MAY ALSO BE USED IF AVAILABLE TO ASSIST IN EXTINGUISHING THE FIRE.

SMOKING WILL BE PROHIBITED IN THE LANDFILL AREA. THE LOCAL FIRE DEPARTMENT SHALL BE NOTIFIED IF A FIRE BREAKS OUT.

- 2. 10. SUPERVISION:** THE DISPOSAL FACILITY WILL BE UNDER THE SUPERVISION OF AN EXPERIENCED FULL-TIME EMPLOYEE WHO WILL BE ON-SITE AT ALL TIMES DURING ITS OPERATION. THE SUPERVISOR'S EXPERIENCE MUST INCLUDE TRAINING IN THE OPERATION OF LANDFILLS AND THE IMPLEMENTATION OF DESIGN AND OPERATIONAL PLANS. THE SUPERVISOR SHALL BE CERTIFIED IN ACCORDANCE WITH O.C.G.A. 12-8-24.1 AND THE RULES AND REGULATIONS OF THE DEPARTMENT OF ENVIRONMENTAL PROTECTION. A SET OF DESIGN AND OPERATION PLANS SHALL BE KEPT ON-SITE DURING OPERATION HOURS.

THE SUPERVISOR AND FACILITY EMPLOYEES WILL RECEIVE REGULAR EDUCATIONAL TRAINING THAT WILL ALLOW THEM TO DETECT SAFETY EMERGENCIES AND RESPOND IN A TIMELY MANNER.

- 11. CONTINUITY OF OPERATION:** ALL-WEATHER ACCESS ROADS WILL BE PROVIDED TO THE WORKING FACE OF THE DISPOSAL OPERATION. ALL AREAS OF THE SITE ARE SUITABLE FOR WET WEATHER OPERATIONS. BACK-UP OR RENTAL EQUIPMENT WILL BE USED IN THE EVENT OF EQUIPMENT BREAKDOWN.

- 21. STABILIZATION AND EROSION CONTROL:** CLEARING AND GRADING ACTIVITIES WILL BE LIMITED TO THE CURRENT WASTE CELL AREAS, BORROW AREAS, STOCKPILE AREAS, AND SITE FACILITY AREAS. SILT FENCE AND OTHER EROSION CONTROL MEASURES SHALL BE INSTALLED PRIOR TO ALL CONSTRUCTION ACTIVITIES. DISTURBED AREAS ALONG ROADSIDE AND ON CONSTRUCTED SOIL FILL SLOPES SHALL BE SEEDING AND MULCHED IMMEDIATELY AS WORK PROGRESSES TO ESTABLISH PERMANENT VEGETATION. THE ROAD SURFACE SHALL BE STABILIZED WITH SIX INCHES OF LIMEROCK.

SOIL STOCKPILE AND INTERMEDIATE COVER AREAS TO BE EXPOSED FOR LONGER THAN THREE MONTHS SHOULD BE MULCHED AND SEEDING WITH TEMPORARY VEGETATION. SILT FENCE SHALL BE PLACED AROUND ALL STOCKPILE AREAS. PERMANENT VEGETATION OVER WASTE FILL AREAS SHALL BE ESTABLISHED AS FINAL COVER IS PLACED. ALL SEDIMENT AND EROSION CONTROL DEVICES SHALL BE INSPECTED WEEKLY AND IMMEDIATELY AFTER SIGNIFICANT RAIN EVENTS. SILT WILL BE REMOVED FROM SILT FENCE WHEN SILT ACCUMULATION REACHES A DEPTH OF ONE HALF THE HEIGHT OF THE SILT FENCE FABRIC. ACCUMULATED SILT WILL BE REMOVED AND PLACED IN DESIGNATED STOCKPILE AREAS. PERMANENT RECORD SHALL BE KEPT OF ALL SEDIMENT POND CLEANING OPERATIONS.

SILT REMOVAL FROM SEDIMENT PONDS: SILT WILL BE REMOVED FROM SEDIMENT PONDS AS REQUIRED TO MAINTAIN THE DESIGN CAPACITY OF THE STORMWATER MANAGEMENT SYSTEM.

ALL RECORDS SHALL BE FILED AND MAINTAINED AT THE LANDFILL OFFICE. REPAIRS TO ALL DEVICES SHALL BE MADE AS NECESSARY TO MAINTAIN THEIR EFFECTIVENESS IN SILT CONTROL. ALL EROSION AND SEDIMENTATION CONTROL MEASURES SHALL CONFORM TO THE FOLLOWING O.C.G.A. 12-7-6 BEST MANAGEMENT PRACTICES FOR CONSERVATION AND ENGINEERING PRACTICES:

- STRIPPING OF VEGETATION, REGRADING, AND OTHER DEVELOPMENT ACTIVITIES SHALL BE CONDUCTED IN SUCH A MANNER SO AS TO MINIMIZE EROSION;
- CUT AND FILL OPERATIONS MUST BE KEPT TO A MINIMUM;
- DEVELOPMENT PLANS MUST CONFORM TO TOPOGRAPHY AND SOIL TYPE, SO AS TO CREATE THE LOWEST PRACTICABLE EROSION POTENTIAL;
- WHENEVER FEASIBLE, NATURAL VEGETATION SHALL BE RETAINED, PROTECTED, AND SUPPLEMENTED;
- THE DISTURBED AREA AND THE DURATION OF EXPOSURE TO EROSION ELEMENTS SHALL BE KEPT TO A PRACTICABLE MINIMUM;
- DISTURBED SOIL SHALL BE STABILIZED AS QUICKLY AS PRACTICABLE;
- TEMPORARY VEGETATION OR MULCHING SHALL BE EMPLOYED TO PROTECT EXPOSED CRITICAL AREAS DURING DEVELOPMENT;
- PERMANENT VEGETATION AND STRUCTURAL EROSION CONTROL MEASURES MUST BE INSTALLED AS SOON AS PRACTICABLE;
- TO THE EXTENT NECESSARY, SEDIMENT IN RUN-OFF WATER MUST BE TRAPPED BY THE USE OF DEBRIS BASINS, SEDIMENT BASINS, SILT TRAPS, OR SIMILAR MEASURES UNTIL THE DISTURBED AREA IS STABILIZED. A DISTURBED AREA IS STABILIZED WHEN IT IS BROUGHT TO A CONDITION OF CONTINUOUS COMPLIANCE WITH REQUIREMENTS.
- ADEQUATE PROVISIONS SUCH AS BERMS OR DIVERSION DITCHES MUST BE PROVIDED TO MINIMIZE DAMAGE FROM SURFACE WATER TO THE CUT FACE OF EXCAVATIONS OR THE SLOPING SURFACES OF FILLS.
- CUTS AND FILLS MAY NOT ENDANGER ADJOINING PROPERTIES;
- FILLS MAY NOT ENROACH UPON NATURAL WATER COURSES OR CONSTRUCTED CHANNELS IN A MANNER SO AS TO ADVERSELY AFFECT OTHER PROPERTY OWNERS;
- GRADING EQUIPMENT MUST CROSS FLOWING STREAMS BY THE MEANS OF BRIDGES OR CULVERTS, EXCEPT WHEN SUCH METHODS ARE NOT FEASIBLE; PROVIDED, IN ANY CASE, THAT SUCH CROSSINGS MUST BE KEPT TO A MINIMUM;
- LAND-DISTURBING ACTIVITY PLANS FOR EROSION AND SEDIMENTATION CONTROL SHALL INCLUDE PROVISIONS FOR TREATMENT OR CONTROL OF ANY SOURCE OF SEDIMENTS AND ADEQUATE SEDIMENTATION CONTROL FACILITIES TO RETAIN SEDIMENTS ON SITE OR PRECLUDE SEDIMENTATION OF ADJACENT STREAMS.

- O. LAND-DISTURBING ACTIVITIES SHALL NOT BE CONDUCTED WITHIN 25 FEET OF THE BANKS OF ANY STATE WATERS, AS MEASURED FROM THE POINT WHERE VEGETATION HAS BEEN WRESTED BY NORMAL STREAM FLOW OR WAVE ACTION, EXCEPT WHERE THE DIRECTOR DETERMINES TO ALLOW A VARIANCE THAT IS AT LEAST AS PROTECTIVE OF NATURAL RESOURCES AND THE ENVIRONMENT, WHERE OTHERWISE ALLOWED BY THE DIRECTOR PURSUANT TO CODE SECTION 12-2-8, OR WHERE A DRAINAGE STRUCTURE OR A ROADWAY DRAINAGE STRUCTURE MUST BE CONSTRUCTED, PROVIDED THAT ADEQUATE EROSION CONTROL MEASURES ARE INCORPORATED IN THE PROJECT PLANS AND SPECIFICATIONS AND ARE IMPLEMENTED; PROVIDED, HOWEVER, THAT BUFFERS OF AT LEAST 25 FEET ESTABLISHED PURSUANT TO PART 6 OF ARTICLE 5 OF CHAPTER 5 OF THIS TITLE SHALL REMAIN IN FORCE UNLESS A VARIANCE IS GRANTED BY THE DIRECTOR AS PROVIDED IN THIS PARAGRAPH; AND**

- P. LAND-DISTURBING ACTIVITIES SHALL NOT BE CONDUCTED WITHIN 100 HORIZONTAL FEET, AS MEASURED FROM THE POINT WHERE VEGETATION HAS BEEN WRESTED BY NORMAL STREAM FLOW OR WAVE ACTION, OF THE BANKS OF ANY STATE WATERS, COURSES AND "TRIBUTARY STREAMS" PURSUANT TO ARTICLE 2 OF CHAPTER 5 OF THIS TITLE UNLESS A VARIANCE FOR SUCH ACTIVITY IS GRANTED BY THE DIRECTOR EXCEPT WHERE A ROADWAY DRAINAGE STRUCTURE MUST BE CONSTRUCTED, PROVIDED THAT ADEQUATE EROSION CONTROL MEASURES ARE INCORPORATED IN THE PROJECT PLANS AND SPECIFICATIONS AND ARE IMPLEMENTED.**

- 13. VEGETATIVE PLAN:** NO AREA ON THE SITE WILL BE STRIPPED OF ITS NATURAL VEGETATION UNTIL SUCH TIME AS IT IS READY FOR USE. ANY AREA TO BE LEFT EXPOSED AND INACTIVE FOR MORE THAN 3 MONTHS SHALL BE GRASSED. VEGETATION OF THE FINAL COVER SHALL TAKE PLACE WITHIN TWO WEEKS AFTER IT IS PLACED. INTERMEDIATE COVER SHALL BE GRASSED WITH TEMPORARY VEGETATION IF IT WILL BE EXPOSED FOR MORE THAN THREE MONTHS.

ALL SEEDING AREAS MUST BE STABILIZED IN ACCORDANCE WITH THE GEORGIA EROSION AND SEDIMENT CONTROL MANUAL.

A. [Dsf] STABILIZATION (TYPICAL)

FOR AREAS REQUIRING STABILIZATION WHEN NO VEGETATION IS AVAILABLE, USE MULCHING UNTIL THE SEASON FOR PLANTING THE DESIRED VEGETATION IS REACHED. MULCHING WILL BE ACCOMPLISHED BY ONE OR MORE OF THE FOLLOWING METHODS:

- DRY STRAW OR HAY SHALL BE SPREAD AT THE RATE OF 2 1/2 TONS PER ACRE. THE MULCH SHALL BE ANCHORED IN THE SOIL WITH A DISK HARROW;
- MECHANICALLY APPLIED CLAY AND ASPHALT EMULSION;
- STRAW AND FIBER MESH ROLL PLACED AND ANCHORED WITH STAPLES.

B. [Dst] TEMPORARY VEGETATION (TYPICAL)

FOR AREAS REQUIRING TEMPORARY COVER, THE FOLLOWING FAST-GROWING GRASSES CAN BE USED:

TYPE	SEEDING RATE (LBS/ACRE)	PLANTING DATES	YEAR FERTILIZER RATE (LBS/ACRE)	TYPE FERTILIZER (N-P-K)
BROWNTOP MILLET	45	3/15 - 7/31	30-40	8-8-8
RYEGRASS	45	8/1 - 3/15	40-50	8-8-8

C. [Dse] PERMANENT VEGETATION (TYPICAL)

PENSACOLA-BAHIA GRASS WILL BE PLANTED ACCORDING TO THE FOLLOWING SCHEDULE:
(TEMPORARY GRASS AT 10 LBS/ACRE AND MULCH SHALL BE MIXED WITH THE FIRST APPLICATION OF PERMANENT GRASS.)

TYPE	SEEDING RATE (LBS/ACRE)	PLANTING DATES	YEARS TO APPLY (LBS/ACRE)	N ₁ FERT. RATE (LBS/ACRE)	P ₂ FERT. RATE (LBS/ACRE)	K ₀ FERT. RATE (LBS/ACRE)	N-TOP DRESSING RATE (LBS/ACRE)
PENSACOLA	40-60	10/1-6/15	FIRST	60-90	120-180	120-180	50-100
BAHIA GRASS			SECOND	48	96	96	50-100

- 14. SURVEY CONTROL:** SURVEY CONTROL WILL BE PROVIDED AS INDICATED ON THE APPROVED DESIGN AND OPERATIONAL PLAN. SURVEY CONTROL WILL BE ACCOMPLISHED THROUGH THE USE OF PERMANENT BENCHMARKS, WHERE NECESSARY FOR CONSTRUCTION OR OPERATIONAL PURPOSES. VERTICAL AND HORIZONTAL SURVEY CONTROL WILL BE ESTABLISHED AND MAINTAINED TO DELINEATE WASTE FILL BOUNDARIES, STRUCTURES, AND PROPERTY BOUNDARIES.

- 15. LEACHATE COLLECTION AND TREATMENT:** A LINER AND LEACHATE COLLECTION SYSTEM WILL BE INSTALLED AS SHOWN ON THE APPROVED DESIGN AND OPERATION PLAN. THIS COLLECTION SYSTEM SHALL BE PROPERLY MAINTAINED THROUGHOUT THE OPERATION OF THE DISPOSAL FACILITY.

LEACHATE WILL BE CONVEYED TO ABOVE-GROUND STORAGE TANKS PRIOR TO DISPOSAL. LEACHATE COLLECTED IN THE TANKS SHALL EITHER BE RECIRCULATED BACK INTO THE LANDFILL, SOLIDIFIED AND DISPOSER OF IN THE LANDFILL OR HAULED TO A WASTEWATER TREATMENT PLANT.

PRETREATMENT FACILITIES WILL BE CONSTRUCTED IF NECESSARY TO MEET PERMIT LIMITATIONS ESTABLISHED BY THE TREATMENT FACILITY AND/OR EPP.

LEACHATE MAY BE RECIRCULATED BACK INTO THE LANDFILL ONCE SUFFICIENT SOLID WASTE HAS BEEN DEPOSITED IN A CELL UNDER THE FOLLOWING CONDITIONS:

- THE CELL MUST HAVE AT LEAST A 15-FOOT LIFT OF SOLID WASTE.
- LEACHATE MAY NOT BE DISCHARGED WITHIN 100- FEET OF ANY UNLINED AREA.
- LEACHATE MAY BE DISCHARGED BY DIRECT DISCHARGE FROM A TANKER TRUCK INTO THE WORKING FACE OR DISCHARGED DIRECTLY INTO THE WASTE THROUGH A PIPING DISTRIBUTION SYSTEM.
- RECIRCULATION MUST BE AT A CONTROLLED RATE TO AVOID PONDING ON THE WORKING FACE.
- A BERM MUST BE CONSTRUCTED NEAR THE WORKING FACE TO PREVENT RUNOFF FROM THE RECIRCULATED LEACHATE.

LEACHATE COLLECTION AND TREATMENT (CONTINUED):

- F. AREAS WHERE LEACHATE IS RECIRCULATED INTO THE WORKING FACE MUST BE COVERED WITH DAILY "SOIL" COVER TO AID IN ABSORPTION AND TO CONTROL ODORS.**

UPON COMMENCEMENT OF LEACHATE GENERATION BY THE FACILITY, THE OPERATOR SHALL SAMPLE AND ANALYZE THE FOLLOWING:

- ON A WEEKLY BASIS, THE VOLUME OF LEACHATE GENERATED AND DISPOSED OF OFF SITE BY THE LANDFILL.
- ON A SEMI-ANNUAL BASIS, THE CHEMICAL COMPOSITION OF LEACHATE INCLUDING TOTAL ALKALINITY, SPECIFIC CONDUCTANCE, CHLORIDES, SULFATES, TOTAL DISSOLVED SOLIDS, CHEMICAL OXYGEN DEMAND, METALS AND VOLATILE ORGANIC ANALYSIS. FOR THE SEMI-ANNUAL ANALYSIS, THE LEACHATE SAMPLE SHOULD BE COLLECTED FROM THE LEACHATE STORAGE TANK AND SHOULD BE REPRESENTATIVE OF THE AVERAGE MIXED INFLUENT LEACHATE QUALITY.
- ON AN ANNUAL BASIS FOR APPENDIX I CONSTITUENTS.

- 16. SITE EQUIPMENT:** LANDFILL EQUIPMENT WILL BE PROVIDED AS NECESSARY TO ADEQUATELY MAINTAIN THE FACILITY'S DAY TO DAY OPERATIONS. THE MINIMUM EQUIPMENT ANTICIPATED FOR THESE OPERATIONS IS LISTED BELOW:

TYPE	QUANTITY
LANDFILL COMPACTOR	1
BULLDOZER	1

- 17. BACK-UP EQUIPMENT:** BACK-UP EQUIPMENT WILL BE OBTAINED FROM A LOCAL DEALER, AS NECESSARY TO MAINTAIN CONTINUITY OF OPERATIONS.

- 18. DIRECTIONAL AND INFORMATIONAL SIGNS:** DIRECTIONAL SIGNS WILL BE PLACED ON ROADS NEAR THE DISPOSAL FACILITY. AN INFORMATIONAL SIGN WILL BE PLACED AT THE ENTRANCE TO THE DISPOSAL SITE INDICATING THE DAYS AND HOURS OF OPERATION AND TIPPING FEES.

- 19. AFTER HOURS DUMPING:** NO WASTE WILL BE ACCEPTED ON-SITE AFTER OPERATIONAL HOURS UNLESS AN EMERGENCY SITUATION ARISES. EMERGENCY SITUATIONS ARE TO BE DETERMINED BY THE LANDFILL SITE MANAGER WITH APPROVAL FROM THE GEORGIA REGIONAL OFFICE OF THE EPD. ALL AFTER HOURS DUMPING SHALL BE REPORTED TO THE EPD.

- 20. LITTER CONTROL:** THE SITE WILL BE INSPECTED DAILY AND LITTER COLLECTED. THE APPLICATION OF DAILY COVER WILL ALSO MINIMIZE LITTER. NO WASTE WILL REMAIN UNCOVERED OVERNIGHT. SCATTERING OF WASTE BY WIND SHALL BE CONTROLLED BY FENCING OR OTHER BARRIERS.

- 21. DUST CONTROL:** THE ENTRANCE AND PERIMETER ROADS WILL BE PAVED OR GRAVELED TO MINIMIZE DUST. JEA EZBASE MAY BE USED ON ROADWAYS WITHIN THE LINER LIMITS. A WATER TRUCK WILL BE UTILIZED TO SPRAY ACCESS ROADS AND CO-MINGLED MSW AND CCR AND CCR LAYERED DISPOSAL AREAS AS NECESSARY TO CONTROL FUGITIVE DUST EMISSIONS. FUGITIVE DUST FROM CCR DISPOSAL AREAS WILL BE MINIMIZED IN ACCORDANCE WITH AIR QUALITY RULE 391-3-1-.02(2)(h)1 AND WILL NOT EXCEED THE LIMITS DEFINED THEREIN.

FUGITIVE CCR DUST COMPLAINTS FROM CITIZENS WILL BE LOGGED VIA WASTE MANAGEMENT'S 1-800 CITIZEN COMMENT SYSTEM AND BE PLACED IN THE FACILITY'S RECORDS AND MADE AVAILABLE FOR INSPECTION BY EPP.

- THE OWNER WILL PREPARE AND SUBMIT TO EPD AN ANNUAL FUGITIVE DUST CONTROL REPORT. THE REPORT WILL BE DUE EVERY 12 MONTHS SUBSEQUENT TO APPROVAL OF THE ORIGINAL CCR MANAGEMENT PLAN. THE REPORT WILL INCLUDE THE FOLLOWING:
- DESCRIPTION OF ACTIONS TAKEN TO CONTROL FUGITIVE DUST
 - REPORT OF ALL CITIZEN COMPLAINTS
 - A SUMMARY OF CORRECTIVE ACTIONS TAKEN AND RECOMMENDATIONS TO IMPROVE FUGITIVE DUST CONTROL MEASURES (IF APPLICABLE).

- 22. OPERATIONAL RECORDS/DAILY LOGS:** RECORDS WILL BE KEPT OF ALL WASTE TRANSPORTED TO THE SITE BY WEIGHT. COMPLETE DAILY LOGS AND OPERATIONAL RECORDS WILL BE RETAINED IN THE ON-SITE OFFICE BUILDING AND SHALL BE MADE AVAILABLE TO EPD UPON REQUEST. ALL RECORD KEEPING SHALL BE IN ACCORDANCE WITH RULE 391-3-4-.07(u).

- 23. ON-SITE FIRST AID:** FIRST AID SUPPLIES WILL BE LOCATED IN THE OFFICE ON-SITE.

- 24. SITE COMMUNICATIONS:** THE OFFICE WILL BE EQUIPPED WITH A TELEPHONE.

- 25. EMPLOYEE FACILITIES:** AN OFFICE TO BE LOCATED ON-SITE WILL BE EQUIPPED WITH ELECTRICITY AND RESTROOM FACILITIES.

- 26. ON-SITE SOLID WASTE MATERIALS RECOVERY OPERATIONS:**

AN AREA HAS BEEN DESIGNATED FOR THE STORAGE OF RECOVERED RECYCLABLE MATERIALS.

- NO ON-SITE RECOVERED MATERIALS PROCESSING ACTIVITIES SHALL OCCUR WITHOUT PRIOR APPROVAL FROM THE ENVIRONMENTAL PROTECTION DIVISION.
- ANY DESIGNATED STORAGE AREA FOR RECOVERED MATERIALS MUST BE MAINTAINED IN A NEAT AND ORDERLY MANNER. STORED MATERIALS MUST BE REMOVED FROM THE SITE EVERY 90 DAYS. MATERIALS STORED MORE THAN 90 DAYS SHALL BE DISPOSED IN THE LANDFILL.
- SCAVENGING SHALL NOT BE ALLOWED IN THE RECOVERED MATERIAL PROCESSING AREA.
- THE FOLLOWING RECOVERED MATERIALS MAY BE STORED: WHITE GOODS & TIRES.

- 27. WASTE REQUIRING SPECIAL HANDLING:** ALL INFECTIOUS AND ASBESTOS WASTES MUST BE LABELED AND HANDLED IN ACCORDANCE WITH ALL GEORGIA EPD REGULATIONS IN ORDER TO BE ACCEPTED.

ASBESTOS DISPOSAL

- ASBESTOS CONTAINING WASTE SHALL BE SEALED IN LEAK-PROOF CONTAINERS LABELED WITH: "CAUTION - CONTAINS ASBESTOS FIBERS - AVOID OPENING OR BREAKING CONTAINER - BREATHING ASBESTOS IS HAZARDOUS TO YOUR HEALTH."
- ASBESTOS CONTAINING WASTE SHALL BE DISPOSED OF IN SUCH A MANNER AS NOT TO DESTROY THE INTEGRITY OF THE ASBESTOS CONTAINING MATERIALS CONTAINERS PRIOR TO THE PLACEMENT OF COVER MATERIAL. THIS WASTE SHALL BE COMPLETELY COVERED IMMEDIATELY AFTER DEPOSITION WITH A MINIMUM OF SIX(6) INCHES OF NON-ASBESTOS MATERIAL.
- PERSONNEL DISPOSING OF ASBESTOS CONTAINING MATERIAL WILL BE TRAINED FOR THE HAZARDOUS OF THIS MATERIAL AS WELL AS ITS DISPOSAL.
- THE LOCATION OF ASBESTOS SHALL BE RECORDED AND PLACED IN THE OPERATING RECORD.

BIOMEDICAL WASTE DISPOSAL

- BIOMEDICAL WASTE FROM GENERATORS OF LESS THAN 100 POUNDS PER MONTH SHALL BE PROPERLY DISPOSED OF AT THE LANDFILL. DISPOSAL OF UNTREATED BIOMEDICAL WASTE FROM GENERATORS OF MORE THAN 100 POUNDS PER MONTH IS PROHIBITED AT THE LANDFILL.
- TREATED BIOMEDICAL WASTE MAY BE COMBINED AND HANDLED WITH REGULAR SOLID WASTE.

- 28. ZONING:** ALL CHARLTON COUNTY REQUIREMENTS FOR A SOLID WASTE DISPOSAL FACILITY SHALL APPLY.

- 29. PROHIBITED WASTE:** NO LIQUID WASTE, EITHER BULK OR CONTAINERIZED SHALL BE PLACED IN THE LANDFILL UNLESS THE CONTAINER HAS ONE GALLON CAPACITY OR LESS; ALSO, NO LEAD-ACID BATTERIES, RADIOACTIVE WASTE, OR REGULATED QUANTITIES OF HAZARDOUS WASTE MAY BE ACCEPTED. THESE PROHIBITED WASTE SHALL BE LISTED ON THE INFORMATIONAL SIGN. THE SCALES/HOUSE ATTENDANT AND THE EQUIPMENT OPERATORS SHOULD BE TRAINED TO IDENTIFY AND EXCLUDE THESE WASTES. AT A MINIMUM, LANDFILL PERSONNEL MUST BE TRAINED TO RECOGNIZE REGULATED WASTE IN ACCORDANCE WITH GEORGIA EPD AND FEDERAL REGULATIONS. RANDOM INSPECTION OF INCOMING LOADS SHALL BE PERFORMED AT THE SCALES/HOUSE BY TRAINED PERSONNEL. THE EPD SHALL BE NOTIFIED IF REGULATED HAZARDOUS WASTE OR PCB WASTE IS DISCOVERED AT THE FACILITY.

- 30. PROHIBITED ACTS:** THE LANDFILL SHALL BE OPERATED AND MAINTAINED TO PREVENT OPEN BURNING, SCAVENGING, AND THE OPEN DUMPING OF WASTES.

- 31. SITE ACCEPTABILITY LIMITATIONS PHASE 4:**

- THE AREA CONSIDERED FOR SUITABILITY INCLUDES ONLY THAT 230.79-ACRE PARCEL SHOWN ON FIGURE 1-2b OF THE AQUATERRA ENGINEERING, LLC, SITE ACCEPTABILITY REPORT, DATED APRIL 10, 2007. THE SURVEY WAS SIGNED AND SEALED BY THE REGISTERED LAND SURVEYOR THAT PREPARED IT ON JANUARY 16, 2008.
- A LINER AND LEACHATE COLLECTION SYSTEM SHALL BE CONSTRUCTED UNDER ALL AREAS PROPOSED FOR WASTE DISPOSAL. THE BOTTOM OF THE LINER SYSTEM SHALL BE CONSTRUCTED AT LEAST 5- FEET ABOVE THE SEASONAL HIGH WATER TABLE. BECAUSE THE WATER TABLE IS MOST LIKELY TO OCCUR NEAR THE GROUND SURFACE FOR EXTENDED PERIODS OF TIME, THE BOTTOM OF THE LINER SYSTEM SHALL BE CONSTRUCTED AT LEAST 5- FEET ABOVE THE NATURAL GROUND SURFACE. A "CAPILLARY BREAK" SHALL BE INSTALLED BETWEEN THE SEASONAL HIGH WATER TABLE AND THE SOIL BUFFER. TO PREVENT WATER FROM WICKING UP INTO THE DRY SOIL BUFFER.

THE PROJECT ENGINEER SHALL MAKE PERIODIC QUALITY CONTROL INSPECTIONS WHILE THE LINER SYSTEM AND UNDERDRAIN SYSTEM ARE UNDER CONSTRUCTION, AND MUST CERTIFY THE PROPER INSTALLATION OF THE SYSTEMS.

- A MINIMUM 500-FOOT BUFFER SHALL BE MAINTAINED BETWEEN THE WASTE DISPOSAL AREA AND ANY ADJACENT RESIDENCES AND/OR ANY WATER SUPPLY WELLS.
- A MINIMUM 200-FOOT UNDISTURBED BUFFER SHALL BE MAINTAINED BETWEEN THE WASTE DISPOSAL AREA AND THE PROPERTY LINE OF THE 230.79-ACRE PARCEL SHOWN ON FIGURE 1-2b.
- A MINIMUM 150-FOOT UNDISTURBED BUFFER SHALL BE MAINTAINED BETWEEN THE WASTE DISPOSAL AREA AND ALL STREAMS SHOWN ON FIGURE 1-2b.
- A MINIMUM 50-FOOT UNDISTURBED BUFFER SHALL BE MAINTAINED BETWEEN THE WASTE DISPOSAL AREA AND ALL STREAMS SHOWN ON FIGURE 1-2b UNLESS OTHERWISE PERMITTED BY THE UNITED STATES ARMY CORPS OF ENGINEERS. THE JURISDICTIONAL WETLAND AREAS MUST BE DELINEATED ON THE DESIGN AND OPERATION PLAN.



ATLANTIC COAST CONSULTING, INC.
630 Colonial Park Drive
Suite 110
Roswell, GA 30075
o 770.594.5998
f 770

SITE ACCEPTABILITY LIMITATIONS PHASE 4 (CONTINUED):

- NO CONSTRUCTION ACTIVITIES SHALL BE ALLOWED IN ANY FLOODPLAIN AREAS OF THE SITE. IF, DURING CONSTRUCTION OF THE SITE, ANY SPRINGS OR SEEPS ARE DISCOVERED, EPD MUST BE IMMEDIATELY NOTIFIED AND PROTECTIVE MEASURES SHALL BE INCORPORATED INTO THE FACILITY'S DESIGN AND OPERATIONS PLANS TO PREVENT CONTAMINATION OF THE SPRING OR SEEP. SAMPLING OF THE SPRING OR SEEP SHALL ALSO BE INCORPORATED INTO THE FACILITY'S SURFACE WATER SAMPLING PLAN.
- ALL TEMPORARY BORINGS AND/OR PIEZOMETERS AT THIS SITE SHALL BE ABANDONED IN ACCORDANCE WITH THE WATER WELL STANDARDS ACT. ADDITIONALLY, PIEZOMETERS LOCATED IN POTENTIAL WASTE DISPOSAL AREAS SHALL BE ABANDONED BY OVERDRILLING AND FILLING WITH A NON-SHRINKING CEMENT/BENTONITE MIX VIA TREMIE PIPE. A REPORT DOCUMENTING THE ABANDONMENT OF ALL ON-SITE BORINGS/PIEZOMETERS MUST BE SUBMITTED TO EPD PRIOR TO CELL CONSTRUCTION. THIS DOCUMENTATION MUST BE SIGNED AND STAMPED BY THE GEORGIA REGISTERED PROFESSIONAL GEOLOGIST OR PROFESSIONAL ENGINEER THAT SUPERVISED THE WORK.
- GROUNDWATER, SURFACE WATER, AND METHANE MONITORING SYSTEMS SHALL BE INSTALLED AT THE SITE. SAMPLING PARAMETERS, SAMPLING SCHEDULES, MONITORING WELL CONSTRUCTION AND SPACING SHOULD ADHERE TO THE GUIDELINES ESTABLISHED IN EPD'S RULES OF SOLID WASTE MANAGEMENT, CHAPTER 391-3-4.
- ALL EROSION CONTROL MEASURES AND/OR DIVERSION DITCHES SHALL CONFORM TO THE EROSION AND SEDIMENT CONTROL ACT AND BE PROTECTIVE OF ALL PERENNIAL AND INTERMITTENT STREAMS. ALL DRAINAGE STRUCTURES SHOULD BE CHANNELLED TO A PERMANENT SEDIMENT CONTROL STRUCTURE.

2

- CERTIFICATION:** PRIOR TO RECEIPT OF SOLID WASTE OR CCR, THE DIVISION MUST BE PROVIDED WITH WRITTEN CERTIFICATION BY A PROFESSIONAL ENGINEER LICENSED TO PRACTICE IN GEORGIA, THAT THE FACILITY HAS BEEN CONSTRUCTED IN ACCORDANCE WITH THE APPROVED PERMIT, UNLESS NOTIFIED OTHERWISE BY THE DIVISION, WITHIN 15 DAYS OF RECEIPT BY THE DIVISION OF THE WRITTEN CERTIFICATION, THE FACILITY OWNER OR OPERATOR MAY COMMENCE DISPOSAL OF SOLID WASTE. THIS PROCESS SHALL BE REPEATED FOR EACH SUBSEQUENT MAJOR CONSTRUCTION STAGE, INCLUDING BUT NOT LIMITED TO NEW CELLS OR TRENCHES, MONITORING WELLS, SEDIMENT PONDS, LEACHATE TREATMENT SYSTEMS, MODIFICATIONS ADDING A NEW SOLID WASTE HANDLING PROCESS, AND APPLICATION OF FINAL COVER.

- INITIAL PLACEMENT OF WASTE:** THE FIRST EIGHT FEET OF SOLID WASTE PLACED ON THE PROTECTIVE COVER MAY NOT CONTAIN MATERIAL CAPABLE OF PENETRATING OR PUNCTURING THE PROTECTIVE COVER. THESE MATERIALS WILL BE PULLED ASIDE AND DISPOSED OF IN OTHER AREAS UNTIL THE WASTE LAYER EXCEEDS 8 FEET OVER THE PROTECTIVE COVER. THE WASTE LAYER EXCEEDS 8 FEET.

- NO CCR WILL BE CO-MINGLED WITH MSW IN THE FIRST EIGHT FEET OF WASTE PLACED ON THE PROTECTIVE COVER. CO-MINGLED MSW AND CCR MAY BE PLACED IN SUBSEQUENT WASTE LIFTS ONCE THE WASTE LAYER EXCEEDS 8 FEET.

2

- NO CCR ONLY LAYERS WILL BE PLACED IN THE FIRST EIGHT FEET OF WASTE PLACED ON THE PROTECTIVE COVER. CCR ONLY LAYERS MAY BE PLACED IN SUBSEQUENT WASTE LIFTS ONCE THE WASTE LAYER EXCEEDS 8 FEET.

- ENVIRONMENTAL PROTECTION:** THE LANDFILL SHALL BE OPERATED IN SUCH MANNER AS TO PREVENT AIR, LAND, OR WATER POLLUTION, AND PUBLIC HEALTH HAZARDS.

- SOLIDIFICATION UNIT:**

- SOLIDIFICATION:** LIQUIDS SOLIDIFICATION SHALL BE IN ACCORDANCE WITH THE FOLLOWING:
- WASTE STREAMS:**
- ALL WASTES TO BE SOLIDIFIED WILL BE PROCESSED IN ACCORDANCE WITH THE PROHIBITED WASTE EXCLUSION PLAN PER ITEM 29 ON SHEET 26 OF THESE PLANS.
 - NO LIQUID WASTES FROM INCOMPATIBLE WASTE STREAMS WILL BE MIXED AS PART OF THIS PROCESS. COMPATIBILITY WILL BE DETERMINED BY THE OPERATOR'S REVIEW OF THE LIQUID WASTE CHARACTERIZATION AS SPECIFIED BELOW.
 - BULKING AGENTS USED MAY INCLUDE ONE OR MORE OF THE FOLLOWING: WOOD BARK, WOOD CHIPS, SAW DUST (NON-CCR ASH MATERIAL), KILN DUST, SOILS, AUTO-SHREDDER FLUFF, OTHER CELLULOSE PRODUCTS AND OTHER "LIGHT" MATERIALS.
 - LIQUID AGENTS USED MAY INCLUDE: LEACHATE, SEMI-LIQUID WASTE OR OTHER NON-HAZARDOUS LIQUIDS.

- WASTE ACCEPTANCE PLAN:**
- ANY WASTE THAT WILL BE ACCEPTED FOR SOLIDIFICATION PROCESSING MUST BE CHARACTERIZED AND CONSIDERED NON-HAZARDOUS. THE WASTE GENERATOR WILL SUPPLY CHESSEY ISLAND ROAD LANDFILL WITH A WASTE CHARACTERIZATION OR LABORATORY REPORT SPECIFYING THE DETAILED WASTE PROFILE WHICH SHALL VERIFY THE NON-HAZARDOUS STATUS OF THE WASTE. ALSO A MANIFEST FOR EVERY TRUCK THAT THE WASTE GENERATOR SHIPS TO THE LANDFILL MUST BE RECORDED AND FILED SEPARATELY.

- GENERAL OPERATIONS:**
- THE FOLLOWING INFORMATION WILL BE RECORDED AS PART OF WASTE SOLIDIFICATION ACTIVITIES AND KEPT IN THE FACILITY OPERATING RECORDS:
 - LIQUID MATERIAL DESCRIPTION/ WASTE PROFILE
 - SOLIDIFICATION AGENT DESCRIPTION/ WASTE PROFILE
 - DATE AND TIME OF SOLIDIFICATION

- 2

- PERMANENT SOLIDIFICATION PROCESS:**
- THE PERMANENT SOLIDIFICATION UNIT WILL BE LOCATED IN AN UNLINED PORTION OUTSIDE THE FOOTPRINT OF THE LANDFILL AND ITS PROPOSED LOCATION WILL ELIMINATE THE NEED FOR FUTURE RELOCATION. THE UNIT WILL CONSIST OF A MIXING BASIN, SILO AND BAGHOUSE. THE BASIN WILL HAVE AN OPENING AND AN AUGER FROM A SILO WILL FEED THE SOLIDIFICATION AGENT TO THE MIXING BASIN. A SILO WILL BE USED TO STORE THE SOLIDIFICATION AGENT AND WILL BE PROVIDED WITH A BAGHOUSE TO CONTAIN ANY FUGITIVE EMISSIONS DURING THE TRANSFER PROCESS.

- THE FACILITY WILL IMPLEMENT THE FOLLOWING SAFEGUARDS DURING THE CONSTRUCTION OF THE BASIN. IN ORDER TO PROTECT AGAINST ANY POTENTIAL IMPACTS TO GROUNDWATER, THE FACILITY PROPOSES TO CONSTRUCT A 1'2" - 3/4" THICK MILD STEEL MIXING BASIN. THE BASIN WILL BE BURIED BELOW GENERAL GROUND ELEVATION. THE AREA AROUND THE BASIN WILL BE OVER-EXCAVATED AND RECOMPACTED. A GEOSYNTHETIC CLAY LINER (GCL) WITH PERMEABILITIES OF 5x10⁻¹¹cm/sec WILL BE INSTALLED. AT THE BOTTOM OF THE BASIN A ONE FOOT DRAINAGE SAND LAYER WILL BE PROVIDED.

- A 4" LEAK DETECTION RISER WILL BE INSTALLED TO ACCESS THE DRAINAGE SAND BLANKET. THE LEAK DETECTION RISER SHALL BE MONITORED SEMI-ANNUALLY USING A SUBMERSIBLE PUMP, WHICH WILL BE LOWERED AND ANY WATER PRESENT WILL BE PUMPED OUT OF THIS UNIT. THE WATER WILL BE OBSERVED VISUALLY FOR ANY INDICATION OF CONTAMINATION FROM THE BASIN. IN ADDITION, pH, SPECIFIC CONDUCTIVITY, DISSOLVED OXYGEN, OXIDATION-REDUCTION POTENTIAL, AND TOTAL DISSOLVED SOLIDS WILL BE MEASURED IN THE FIELD. THE DATA COLLECTED FROM ANY WATER PRESENT SHALL BE REPORTED TO EPD WITHIN 30 DAYS FROM COMPLETION OF FIELD ACTIVITIES. IN THE EVENT CONTAMINATION IN THIS LAYER IS DETECTED, THE MIXING BASIN WILL BE REMOVED FROM OPERATION UNTIL A COMPLETE INTEGRITY CHECK OF THE BASIN IS CONDUCTED. ANY CONTAMINATED EFFLUENT PUMPED FROM THIS LAYER WILL BE PUMPED INTO THE LEACHATE STORAGE SYSTEM FOR FURTHER HANDLING. A 2 TO 3 FEET CONCRETE APRON WILL BE CONSTRUCTED AROUND THE BASIN TO PREVENT STORMWATER INTRUSION INTO THE LINED SYSTEM AND WILL ALSO AID IN MAINTAINING THE AREA AROUND THE BASIN. A SPILL-CONTAINMENT DRIVE WITH CURB WILL CONTROL UNLOADING SPILLS BY DRAINING TOWARDS THE MIXING BASINS.

- THE SOLIDIFICATION BASIN WILL SERVE ONLY AS A MIXING BASIN FOR THE LIQUID WASTE STREAM AND THE SOLIDIFICATION AGENT. SOLIDIFICATION AGENTS NOT SUITABLE FOR THE SILO SUCH AS BOTTOM ASH MAY BE DIRECTLY PLACED INTO THE MIXING BASIN. THE MIXING BASIN WILL NOT BE USED TO STORE MATERIAL, AND THE MATERIAL STORED WILL NOT BE A PETROLEUM PRODUCT. THE SOLIDIFIED MATERIAL IN THE BASIN WILL BE REMOVED WITHIN 24 HOURS OF PROCESSING.

- TO ENSURE THE INTEGRITY OF THE BASIN, THE BASIN WILL BE CLEANED PERIODICALLY ON AN AS-NEEDED BASIS, AND ANY DEFICIENCIES THAT MAY AFFECT THE INTEGRITY OF THE BASIN WILL BE CORRECTED AT THE EARLIEST OPPORTUNE MOMENT. AN ANNUAL LEAK TEST IS ALSO PROPOSED TO ENSURE THAT THE INTEGRITY OF THE BASIN IS MAINTAINED. THE TEST WILL CONSIST OF FILLING THE BASIN TO A KNOWN ELEVATION WITH CLEAN WATER, AND THEN RECORDING THE WATER ELEVATION AFTER A PERIOD OF 24 HOURS. IN THE EVENT THERE IS A DIFFERENCE OF MORE THAN 20% IN THE MEASURED WATER ELEVATIONS, THE FACILITY WILL DISCONTINUE USING THE MIXING BASIN UNTIL ALL DEFICIENCIES ARE CORRECTED. THE WATER USED FOR THE TEST WILL BE PUMPED INTO THE LEACHATE STORAGE SYSTEM FOR FURTHER HANDLING. ADDITIONALLY, A GEORGIA-REGISTERED PROFESSIONAL ENGINEER MUST INSPECT THE SOLIDIFICATION UNIT ANNUALLY AND CERTIFY ITS INTEGRITY.

- TYPICAL OPERATION OF THE SOLIDIFICATION BASIN:**
- CLOSE THE LID TO THE BASIN; IF AN AGENT SUCH AS RECYCLED SHORT FIBER IS BEING USED, THE BASIN LID CAN BE LEFT OPEN DURING THE LOADING PROCESS.
 - CHECK TO ENSURE THAT THE RUBBER PADS AROUND THE LID OF THE BASIN AND THE ABSORBENT MATERIAL, IF REQUIRED ARE IN GOOD WORKING CONDITION.
 - MOVE THE AUGER TO THE OPENING IN THE LID OF THE BASIN AND ENSURE THAT THE MOUTH OF THE AUGER IS CORRECTLY ALIGNED OVER THE OPENING IN THE BASIN.
 - BEGIN OPENING THE VALVE SLOWLY.
 - DO NOT OVERLOAD THE BASIN; MAKE SURE THAT THERE IS SUFFICIENT LIQUID IN THE BASIN PRIOR TO TRANSFERRING ANY SOLIDIFICATION AGENT INTO THE BASIN.
 - CLOSE THE VALVE AND WAIT FOR ALL SOLIDIFICATION AGENT TO PASS THROUGH THE AUGER AND INTO THE BASIN.
 - MOVE THE AUGER TO ITS ORIGINAL POSITION; ALLOW TIME FOR THE SOLIDIFICATION AGENT TO ADSORB THE LIQUID WASTE.
 - CAREFULLY OPEN THE BASIN LID AND WITH DELIBERATE MOTIONS COMMENCE THE MIXING PROCESS. DO NOT ATTEMPT TO DIG INTO THE PILE OF SOLIDIFICATION AGENT BUT GRADUALLY STIR THE MATERIAL AND AVOID ANY PUFFING OF THE SOLIDIFICATION AGENT.
 - ENSURE THAT THE WASTE PASSES THE PAINT FILTER TEST PRIOR TO DISPOSAL WITHIN THE LINED FOOTPRINT.

TYPICAL OPERATION OF THE SILO:

- INSTRUCT THE DRIVER OF THE PNEUMATIC TRUCK OF THE RATED PRESSURE FOR THE SILO; DO NOT EXCEED THE RATED PRESSURE DURING TRANSFER OPERATIONS.
- USE THE PULSE JET ON THE BAGHOUSE PRIOR TO COMMENCING LOADING OPERATIONS.
- INSTRUCT THE DRIVER ON THE VARIOUS CONNECTIONS TO THE INLET OF THE SILO; OPEN THE BUTTERFLY VALVE AND COMMENCE TRANSFER.
- OBSERVE THE DISCHARGE FROM THE BAGHOUSE ON THE SILO WITHOUT CAUSING EXCESSIVE EMISSIONS.
- AT THE END OF THE TRANSFER OPERATION, CALCULATE THE HOLDING CAPACITY OF THE SILO. DO NOT OVERLOAD THE SILO.

- MAINTENANCE ACTIVITIES:**
- ON A WEEKLY, OR AS NEEDED BASIS, EXAMINE THE SIDES OF THE BASIN LID AND ENSURE THAT THE RUBBER PADS ARE IN GOOD WORKING CONDITION.
 - CHECK TO ENSURE THAT THE FACILITY HAS ADEQUATE BOOMS OR OTHER ABSORBANT MATERIAL TO BE USED TO PLUG LEAKS IN BASIN.
 - PULSE THE BAGHOUSE AND ENSURE THAT THE FILTERS DO NOT REQUIRE REPLACEMENT.
 - CHECK THE AUGER AND ENSURE THAT THERE ARE NO LEAKS DURING THE TRANSFER PROCESS.

- TEMPORARY SOLIDIFICATION PROCESS:**
- THREE ROLL-OFF BOXES WILL BE USED AS TEMPORARY SOLIDIFICATION UNITS IN THE ACTIVE STAGE OF THE LANDFILL. EACH 40 CUBIC YARD ROLL-OFF BOX WILL HAVE THE GATE WELDED SHUT TO PREVENT LEAKAGE. AT A MINIMUM, 10 FEET OF SEPARATION SHALL BE KEPT BETWEEN THE LANDFILL BASE LINER AND THE BOTTOM OF EACH TEMPORARY SOLIDIFICATION UNIT. EACH UNIT SHALL BE BURIED IN WASTE TO 2 FEET FROM THE TOP. THE TEMPORARY SOLIDIFICATION UNITS WILL BE TRANSPORTED TO EACH STAGE BY LIFTING, NOT DRAGGING, EACH BOX AND CARRYING IT TO THE NEXT STAGE. DURING TRANSPORTATION, EACH UNIT SHALL BE VISUALLY INSPECTED FOR CRACKS, LEAKS, AND WELD DEFICIENCIES. SOLIDIFICATION AGENTS SUCH AS SAND/DUST, FLY ASH, BOTTOM ASH OR OTHER TYPES OF ABSORBENT MATERIAL ARE TO BE USED IN THE SOLIDIFICATION PROCESS AND ARE TO BE MIXED THOROUGHLY WITH THE LIQUID WASTE USING A BACKHOE.

36. ALTERNATE SOLIDIFICATION PROCESS:

- AN ALTERNATE SOLIDIFICATION PROCESS WILL UTILIZE A PUG MILL TO MIX LIQUID WASTES WITH SOLIDIFICATION AGENTS. THE PUG MILL UNIT WILL BE LOCATED NEAR THE PERMITTED SOLIDIFICATION UNIT IN AN UNLINED PORTION OUTSIDE THE FOOTPRINT OF THE LANDFILL. THE PUG MILL HOPPER WILL BE LOCATED DIRECTLY BENEATH A SILO TO FACILITATE GRAVITY-FEED OF THE SOLIDIFICATION AGENT. TRANSFER PUMPS WILL BE UTILIZED TO CONVEY LIQUID WASTES FROM ABOVE-GROUND STORAGE TANKS AND/OR SOLIDIFICATION BASINS VIA DUAL-CONTAINED HOPE PIPING INTO THE MIXING HOPPER OF THE PUG MILL. A CONVEYOR BELT SYSTEM WILL TRANSFER THE SOLIDIFIED MATERIAL FROM THE PUG MILL INTO DUMP TRUCKS, WHICH WILL IN TURN, TRANSPORT THE MATERIAL TO THE LINED AREA OF THE LANDFILL FOR DISPOSAL.

- THE PUG MILL UNIT, STORAGE TANKS, AND LOADING/UNLOADING AREAS WILL BE INSTALLED ON CONCRETE PADS EQUIPPED WITH SECONDARY CONTAINMENT CURBS. ADDITIONAL SPILL CONTAINMENT CURBING WILL BE INSTALLED AROUND THE SOLIDIFICATION BASINS.

- A ROOFED STRUCTURE WILL BE CONSTRUCTED OVER THE PUG MILL UNIT AND LOADING/UNLOADING AREAS TO MINIMIZE STORMWATER COLLECTION IN THE CONTAINMENT AREAS AND SOLIDIFICATION BASINS.

- ALL OTHER APPLICABLE REQUIREMENTS DESCRIBED IN SECTION 35 OF THE OPERATIONAL PROCEDURES WILL BE ADHERED TO.

TYPICAL PUGMILL UNIT OPERATIONS:

- PNEUMATIC TANKERS WILL TRANSPORT SOLIDIFICATION AGENTS TO THE LANDFILL AND TRANSFER THE AGENTS INTO SILOS WHERE IT WILL BE STORED. THE SILOS WILL BE EQUIPPED WITH A BAGHOUSE TO MINIMIZE FUGITIVE EMISSIONS DURING THE TRANSFER PROCESS.
- THE SILOS GRAVITY FEED THE SOLIDIFICATION AGENTS DIRECTLY INTO THE PUGMILL MIXING HOPPER.
- TRANSFER PUMPS CONVEY LIQUID WASTES FROM THE ABOVE-GROUND STORAGE TANKS AND/OR SOLIDIFICATION BASINS INTO THE PUGMILL MIXING HOPPER.
- THE PUG MILL UNIT THEN THOROUGHLY BLENDS THE LIQUID WASTES AND SOLIDIFICATION AGENTS TOGETHER.
- ONCE ADEQUATE MIXING AND SOLIDIFICATION ARE ACCOMPLISHED, A CONVEYOR BELT SYSTEM WILL TRANSFER THE SOLIDIFIED MATERIAL FROM THE PUG MILL INTO DUMP TRUCKS.
- LOADED DUMP TRUCKS THEN TRANSPORT THE MATERIAL TO THE LINED AREA OF THE LANDFILL FOR PROPER DISPOSAL.

TYPICAL OPERATION OF THE SILO:

- INSTRUCT THE DRIVER OF THE PNEUMATIC TRUCK OF THE RATED PRESSURE FOR THE SILO; DO NOT EXCEED THE RATED PRESSURE DURING TRANSFER OPERATIONS.
- USE THE PULSE JET ON THE BAGHOUSE PRIOR TO COMMENCING LOADING OPERATIONS.
- INSTRUCT THE DRIVER ON THE VARIOUS CONNECTIONS TO THE INLET OF THE SILO; OPEN THE BUTTERFLY VALVE AND COMMENCE TRANSFER.
- OBSERVE THE DISCHARGE FROM THE BAGHOUSE ON THE SILO WITHOUT CAUSING EXCESSIVE EMISSIONS.
- AT THE END OF THE TRANSFER OPERATION, CALCULATE THE HOLDING CAPACITY OF THE SILO. DO NOT OVERLOAD THE SILO.

MAINTENANCE ACTIVITIES:

- ON A WEEKLY, OR AS NEEDED BASIS, EXAMINE THE SIDES OF THE BASIN LID AND ENSURE THAT THE RUBBER PADS ARE IN GOOD WORKING CONDITION.
- CHECK TO ENSURE THAT THE FACILITY HAS ADEQUATE BOOMS OR OTHER ABSORBENT MATERIAL TO BE USED TO PLUG LEAKS IN BASIN.
- PULSE THE BAGHOUSE AND ENSURE THAT THE FILTERS DO NOT REQUIRE REPLACEMENT.
- CHECK THE AUGER AND ENSURE THAT THERE ARE NO LEAKS DURING THE TRANSFER PROCESS.

37. STAGED CONSTRUCTION & FILL SEQUENCE:

- THE LANDFILL WILL BE CONSTRUCTED IN STAGES. EACH STAGE MAY BE SUBDIVIDED INTO CELLS FOR CONSTRUCTION. CELL SIZE MAY VARY DEPENDING ON OPERATING CONDITIONS AND WASTE STREAM VOLUME. TEMPORARY STORMWATER CONTROLS, TEMPORARY ROADS AND TEMPORARY LEACHATE CONTROLS SHALL BE CONSTRUCTED FOR EACH CELL. CONSTRUCTION GRADES SHALL MAINTAIN THE MINIMUM PERMITTED SLOPES FOR DRAINAGE IN ACCORDANCE WITH THE STAGE DESIGN. IF VARIATIONS TO THE APPROVED PLAN ARE DESIRED, MINOR MODIFICATIONS WILL BE SUBMITTED TO EPD FOR APPROVAL PRIOR TO BEGINNING ANY CONSTRUCTION ACTIVITY.

- 3
- THE ANTICIPATED ORDER IN WHICH STAGES WILL BE CONSTRUCTED AND FILLED IS AS FOLLOWS: STAGE 5, 6A, 7A, 8A, 9, 6B, 7B, 8B, 10A, 6C, 7C, 8C, AND 10B.

- THE INITIAL LIFT IN STAGE 5 WILL START FROM THE SOUTH AND PROCEED NORTH. INITIAL LIFTS FOR ALL OTHER STAGES WILL START FROM THE WEST AND PROCEED EAST. ALL SUBSEQUENT LIFTS IN EACH STAGE WILL CONTINUE IN THE OPPOSITE DIRECTION FROM WHERE THE PRECEDING LIFT ENDS.

38. LANDFILL GAS CONTROL:

- THIS LANDFILL IS SUBJECT TO NEW SOURCE PERFORMANCE STANDARDS (NSPS) AS PART OF THE CLEAN AIR ACT AND MAY BE REQUIRED TO INSTALL A LANDFILL GAS COLLECTION AND CONTROL SYSTEM (LCCS) WHEN NMOC EMISSIONS EXCEED REGULATORY REQUIREMENTS. A GCS DESIGN AND OPERATIONAL PLAN WILL BE SUBMITTED TO GEORGIA EPD ONCE AN EXCEEDANCE HAS OCCURRED.

39. CCR MANAGEMENT PLAN RENEWAL, MODIFICATIONS AND LOCAL GOVERNMENT NOTIFICATION:

- UPON APPROVAL OF THE CCR MANAGEMENT PLAN BY THE EPD, THE CCR MANAGEMENT PLAN SHALL BE VALID FOR A DURATION OF ONE YEAR. THE FACILITY WILL SUBMIT AN ANNUAL CCR MANAGEMENT AND DUST CONTROL REVIEW SEALED BY A GEORGIA REGISTERED PROFESSIONAL ENGINEER. THE ANNUAL CCR MANAGEMENT REPORT MAY BE COMBINED WITH THE ANNUAL FUGITIVE DUST CONTROL REPORT DEFINED IN SECTION 21 OF THIS PLAN.


- THIS PLAN WILL BE REVISED AND SUBMITTED TO EPD FOR APPROVAL IF CHANGES IN THE OPERATIONAL PROCEDURES OR FACILITY DESIGN ARE REQUIRED DUE TO CHANGES IN THE CCR WASTE STREAM.

- THE OWNER OR OPERATOR WILL PROVIDE WRITTEN NOTIFICATION INFORMING LOCAL GOVERNMENTS WITHIN CHARLTON COUNTY THAT THE FACILITY IS PLANNING TO ACCEPT CCR WASTE. ADDITIONALLY, LOCAL GOVERNMENTS WITHIN CHARLTON COUNTY WILL BE PROVIDED WITH WRITTEN NOTIFICATION FROM THE OWNER OR OPERATOR IF THE CCR MANAGEMENT PLAN IS AMENDED AND APPROVED BY EPD.

2



ATLANTIC COAST CONSULTING, INC.
 630 Colonial Park Drive
 Suite 110
 Roswell, GA 30075
 o 770.594.5998
 f 770.594.5967
 www.atlcc.net



PROJECT:
CHESSEY ISLAND ROAD MSW LANDFILL MAJOR MODIFICATION PHASE 4 EXPANSION
 CHARLTON COUNTY, GA
 PERMIT NO: 024-006D(SJ)



Chessey Island Road Landfill, Inc.
 Hwy 121 @ Chessey Island Road
 Folkston, GA 31537

REVISIONS	
INITIAL GAEPD SUBMITTAL	03/13/09
REVISED PER EPD COMMENTS	10/23/09
REVISED PER EPD COMMENTS	12/16/09
1. MINOR MODIFICATION	04/27/15
2. CCR MANAGEMENT	04/20/17
3. TERRACE MODIFICATION	04/25/17
3. SOLIDIFICATION MATERIAL	05/19/17

Drawn by: CW Checked by:

PROJECT NUMBER:
 1014-101
 March 2009

GEORGIA Division
 Environmental Solid Waste Management Program
 MINOR MODIFICATION APPROVAL
 SOLID WASTE PERMIT NO. 024-006D(SJ)
 APPROVED BY: [Signature] DATE: 05/11/2017

OPERATIONAL PROCEDURES (CONTINUED)

CLOSURE PLAN

THE CLOSURE PLAN DESCRIBES THE STEPS NECESSARY TO CLOSE THE DISPOSAL FACILITY AT ANY POINT DURING ITS INTENDED OPERATING LIFE, IN A MANNER THAT MINIMIZES THE NEED FOR FURTHER MAINTENANCE AND MINIMIZES THE POST-CLOSURE RELEASE OF LEACHATE TO THE GROUND OR SURFACE WATERS, OR OTHER POLLUTANTS TO THE EXTENT NECESSARY TO PROTECT HUMAN HEALTH AND THE ENVIRONMENT. THE FOLLOWING ITEMS WILL BE ACCOMPLISHED AT ANY TIME THAT THE DIRECTOR OF THE GEORGIA EPD DETERMINES THAT THE SITE WILL BE CLOSED:

- WRITTEN NOTICE OF FINAL CLOSURE SHALL BE PROVIDED TO THE DIRECTOR OF THE GEORGIA EPD WITHIN THIRTY (30) DAYS OF RECEIVING THE FINAL LOAD OF WASTE. NOTICE OF CLOSURE MUST INCLUDE THE DATE OF FINAL WASTE RECEIPT AND AN ACCURATE LEGAL DESCRIPTION OF THE BOUNDARIES OF THE LANDFILL.
- FINAL COVER/GRADING: A UNIFORM COMPACTED LAYER OF CLEAN EARTH COVER IN ACCORDANCE WITH FINAL COVER DETAIL, SHALL BE PLACED OVER THE FINAL LIFT OF WASTE NOT LATER THAN ONE MONTH FOLLOWING PLACEMENT OF SOLID WASTE WITHIN THAT LIFT. THE LANDFILL AREA SHALL BE FINAL GRADED TO MINIMIZE RUNOFF ONTO THE DISPOSAL SITE AND TO PREVENT EROSION. ALL AREAS SHALL BE GRADED TO PROVIDE POSITIVE DRAINAGE FROM THE SITE. THE GRADE OF THE FINAL SURFACE OF THE LANDFILL MAY NOT BE LESS THAN 3% NOR GREATER THAN 33%. ALL WASTE AREAS SHALL BE COVERED IN ACCORDANCE WITH THE FINAL COVER DETAILS.
- VEGETATION METHODS: AFTER APPLICATION OF FINAL COVER, THE SITE WILL BE GRASSED IN ACCORDANCE WITH THE VEGETATIVE PLAN CITED IN THE OPERATIONAL PROCEDURES.
- THE DEED FOR THE PROPERTY WHICH WAS USED FOR LANDFILLING SHALL INCLUDE NOTICE OF THE LANDFILL OPERATIONS, THE DATE THE LANDFILL OPERATION COMMENCED AND TERMINATED, AN ACCURATE LEGAL DESCRIPTION OF THE ACTUAL LOCATION OF THE LANDFILL, AND A DESCRIPTION OF THE TYPE OF SOLID WASTES WHICH HAVE BEEN DEPOSITED IN THE LANDFILL. CONCURRENT WITH THE SUBMISSION OF NOTICE OF FINAL CLOSURE TO EPD, THE OWNER OR OPERATOR MUST SUBMIT TO THE EPD CONFIRMATION THAT THE INFORMATION REQUIRED IN THIS SECTION HAS BEEN NOTICED ON THE PROPERTY DEED.
- EQUIPMENT NEEDED: THE SITE EQUIPMENT DESCRIBED IN THE OPERATIONAL PROCEDURES WILL BE AVAILABLE TO CLOSE THE SITE. IF NECESSARY, A THIRD PARTY COULD OBTAIN A GRADING CONTRACTOR TO CLOSE THE SITE UNDER CONTRACT. THE EQUIPMENT NEEDED IS TYPICALLY OWNED BY MOST GRADING CONTRACTORS OR EASILY RENTED.
- EROSION AND SEDIMENTATION CONTROLS: EROSION AND SEDIMENTATION CONTROLS SHALL BE MAINTAINED UNTIL A SUITABLE STAND OF GRASS HAS BEEN ESTABLISHED. WHEN A SUITABLE STAND OF GRASS HAS BEEN ESTABLISHED, SILT FENCE AND OTHER TEMPORARY EROSION CONTROL MEASURES MAY BE REMOVED. THE SEDIMENTATION PONDS SHALL BE CLEANED OUT AT CLOSURE. DOWNDRAINS REQUIRED TO PROPERLY DRAIN THE FINAL COVER SHALL BE INSTALLED AT CLOSURE.
- IF THE LANDFILL IS CLOSED PRIOR TO REACHING APPROVED FINAL ELEVATIONS, AN AS BUILT PLAN SHALL BE SUBMITTED TO EPD FOR REVIEW WITHIN 30 DAYS OF CLOSING.
- A PROFESSIONAL ENGINEER REGISTERED TO PRACTICE IN THE STATE OF GEORGIA SHALL PROVIDE A WRITTEN CERTIFICATION THAT THE FACILITY HAS BEEN CLOSED IN ACCORDANCE WITH THE APPROVED CLOSURE PLAN.

CLOSURE COST ESTIMATE

CLOSURE OF PHASE 1 AND 2 OF THIS SITE WAS ACCEPTED BY EPD ON DECEMBER 20, 2005. IT IS ASSUMED THAT PHASE 3 AND 4 DISPOSAL AREAS WILL BE CLOSED IN TWO PHASES. THE FOLLOWING UNIT PRICES WERE OBTAINED FROM RECENT CONTRACTOR BIDS ON SIMILAR PROJECTS AND ARE REPRESENTATIVE OF CLOSURE COSTS IN THE FIRST QUARTER OF 2010. A PERMANENT RECORD WILL BE MAINTAINED OF ALL CLOSURE ACTIVITIES.

A. MOBILIZATION:	\$ 250,000
B. FINAL COVER:	
12" COMPACTED SOIL = 208 AC X 43560 SF/AC X 1 FT X CY/27 CF X \$3.75/CY =	\$ 1,258,400
50-MIL HDPE AGRU SUPER GRIPNET = 208 AC X 43560 SF/AC X \$0.64/SF =	\$ 5,798,707
8 oz GEOTEXTILE = 208 AC X 43560 SF/AC X \$0.14/SF =	\$ 1,268,467
18" GENERAL FILL = 208 AC X 43560 SF/AC X 1.5 FT X CY/27 CF X \$3.75/CY =	\$ 1,887,600
C. GRASSING COSTS: TOTAL GRASSING COST INCLUDES AT LEAST 1,500 LBS/AC. OF FERTILIZER, 60 LBS/AC. OF SEED, AND 2.5 TONS/AC OF STRAW OR HAY	
COST = 208 AC X \$1,750/AC =	\$ 364,000
D. DOWN DRAINS: (ASSUME RIP RAP MUST BE REPLACED)	
DRAINAGE STRUCTURE COST = 9,900 LF X \$80/LF = (MATERIAL & INSTALLATION)	\$ 792,000
RIP RAP COST = 588 TN X \$20/TN =	\$ 11,760
E. PASSIVE GAS EXTRACTION SYSTEM	
METHANE VENT INSTALLATION = 208 VENTS X \$1750 EA = (INSTALLATION & MATERIAL)	\$364,000
F. SEDIMENT POND CLEANOUT: ASSUME THE AMOUNT OF SILT TO BE REMOVED IS EQUAL TO THE ANNUAL AMOUNT OF SEDIMENT EROSION.	
AMOUNT OF SILT TO BE REMOVED = 208 AC X 134 CY/AC = 27,872 CY	
COST = 27,872 CY X \$2/CY =	\$ 55,744
G. ENGINEERING	\$ 100,000
H. COA COST = 208 AC X \$7,000/AC	\$ 1,456,000
I. CLOSURE CONSTRUCTION MANAGEMENT	\$ 25,000
TOTAL COST:	\$ 13,631,678

POST-CLOSURE CARE

THE POST-CLOSURE CARE PLAN DESCRIBES THE STEPS THAT WILL BE TAKEN FOR AT LEAST THIRTY YEARS AFTER COMPLETION OF CLOSURE TO ADEQUATELY PROTECT HUMAN HEALTH AND THE ENVIRONMENT. THE FACILITY CONTACT DURING POST-CLOSURE CARE IS:

CHESSER ISLAND ROAD LANDFILL, INC.
5110 US HIGHWAY 301 SOUTH
BALDWIN, FL 32234
(904) 289-9100

POST-CLOSURE CARE SHALL INCLUDE THE FOLLOWING:

- POST CLOSURE USE: CURRENTLY, THERE ARE NO PLANS FOR DEVELOPMENT OF THE SITE DURING POST-CLOSURE. ANY POST CLOSURE USE OF THE PROPERTY WILL NOT DISTURB THE INTEGRITY OF THE FINAL COVER, LINER(S), OR ANY OTHER COMPONENTS OF THE CONTAINMENT SYSTEM, OR THE FUNCTION OF THE MONITORING SYSTEMS, UNLESS EPD DETERMINES THAT:
 - THE ACTIVITIES WILL NOT INCREASE THE POTENTIAL THREAT TO HUMAN HEALTH OR THE ENVIRONMENT; OR
 - THE ACTIVITIES ARE NECESSARY TO REDUCE A THREAT TO HUMAN HEALTH OR THE ENVIRONMENT.
- SURFACE AND GROUNDWATER MONITORING SCHEDULE: THE SAMPLING AND ANALYSIS PROGRAM IDENTIFIED IN THE EPD APPROVED WATER MONITORING PLAN WILL BE MAINTAINED AND OPERATED THROUGHOUT THE POST-CLOSURE CARE PERIOD. AFTER FIVE YEARS AND AFTER EACH FIVE YEAR INTERVAL THEREAFTER, THE OWNER MUST PROVIDE TO EPD AN ANALYSIS OF THE GROUNDWATER MONITORING DATA AND A RECOMMENDATION AS TO THE NEXT FIVE YEAR POST-CLOSURE CARE PROCEDURES.
- METHANE GAS MONITORING: THE SAMPLING AND ANALYSIS PLAN IDENTIFIED IN THE EPD APPROVED METHANE GAS MONITORING PROGRAM WILL BE MAINTAINED AND OPERATED THROUGHOUT THE POST-CLOSURE PERIOD. METHANE GAS MONITORING WILL BE CONDUCTED QUARTERLY PRIOR TO CLOSURE AND QUARTERLY FOR A MINIMUM OF 30 YEARS DURING POST-CLOSURE CARE OR UNTIL DEMONSTRATION IS MADE TO THE GEORGIA ENVIRONMENTAL PROTECTION DIVISION THAT IT IS NO LONGER REQUIRED.
- ROUTINE INSPECTION OF VEGETATIVE/FINAL COVER/DRAINAGE SYSTEMS: THE SITE SHALL BE INSPECTED ON A QUARTERLY BASIS DURING THE POST-CLOSURE CARE PERIOD. THE SITE WILL BE INSPECTED TO EVALUATE THE INTEGRITY AND EFFECTIVENESS OF THE FINAL COVER AND DRAINAGE SYSTEMS. REPAIRS SHALL BE MADE TO THE COVER SYSTEMS, AS NECESSARY, TO CORRECT THE EFFECTS OF SETTLING, SUBSIDENCE, EROSION, OR OTHER EVENTS. IF DRAINAGE STRUCTURES ARE CLOGGED OR DAMAGED SO THAT PROPER DRAINAGE IS IMPEDED, THE STRUCTURES SHALL BE CLEANED OR REPLACED. PERMANENT RECORDS WILL BE MAINTAINED AT THE LANDFILL OFFICE OF ALL INSPECTIONS, REPAIRS AND SEDIMENT POND CLEANOUTS.
- SEDIMENT BASIN MAINTENANCE/CLEANOUT: THE SEDIMENT POND SHALL BE INSPECTED QUARTERLY WHILE IT IS IN SERVICE. THE SEDIMENT POND SHALL BE KEPT IN SERVICE AND PROPERLY MAINTAINED UNTIL AN ADEQUATE VEGETATIVE COVER HAS BEEN ESTABLISHED AND EPD APPROVES THE REMOVAL OF THE SEDIMENT POND. FOR THE POST CLOSURE CARE COST ESTIMATE, IT IS ASSUMED THAT THE SEDIMENT POND WILL BE CLEANED ONCE PER YEAR FOR THE FIRST THREE YEARS AFTER CLOSURE THEN ONCE EVERY FOUR YEARS.
- LIMITED ACCESS: ACCESS TO THE CLOSED SITE WILL BE LIMITED TO ONLY THOSE PERSONS PERFORMING POST-CLOSURE CARE. THE ACCESS WILL BE LIMITED BY THE USE OF SECURITY GATE AT THE SITE ENTRANCE, WHICH WILL REMAIN LOCKED AT ALL TIMES.
- IF THE OWNER AND/OR OPERATOR OR ANY SUBSEQUENT OWNER OR OPERATOR OF THE LAND UPON WHICH A LANDFILL IS LOCATED WISHES TO REMOVE WASTES AND WASTE RESIDUES OR CONTAMINATED SOILS, THE OWNER OR OPERATOR MUST REQUEST AND RECEIVE WRITTEN APPROVAL FROM EPD PRIOR TO REMOVAL OF WASTE.
- THE OWNER AND/OR OPERATOR WILL BE RESPONSIBLE FOR CONDUCTING ALL MONITORING ACTIVITIES. AT ANY TIME THE MONITORING RESULTS INDICATE EXCEEDING OF ESTABLISHED STANDARDS OR INDICATE A THREAT TO HUMAN HEALTH OR THE ENVIRONMENT, THE OWNER AND/OR OPERATOR SHALL NOTIFY EPD WITHIN 5 DAYS OF SUCH DETERMINATION AND SHALL PROVIDE A PLAN FOR REMEDIATION WITHIN 30 DAYS OF SUCH NOTICE. THE PLAN SHALL BE SUBMITTED TO EPD FOR APPROVAL. UPON APPROVAL, THE OWNER/AND OR OPERATOR SHALL IMPLEMENT THE APPROVED PLAN.
- THE OWNER AND/OR OPERATOR WILL BE RESPONSIBLE FOR ALL MOWING ACTIVITIES ON THE SITE. A COMPLETE MOWING OF THE SITE SHALL TAKE PLACE APPROXIMATELY FOUR (4) TIMES DURING THE YEAR (OR AS REQUIRED).
- THE OWNER AND/OR OPERATOR WILL BE RESPONSIBLE FOR CONDUCTING ALL RE-SEEDING AND FERTILIZING ACTIVITIES TO MAINTAIN VEGETATION ON THE SITE. RE-SEEDING AND FERTILIZING RATES SHALL FOLLOW GUIDELINES STATED IN THE OPERATIONAL PROCEDURES.

FINANCIAL ASSURANCE

THE OWNER IS RESPONSIBLE FOR PROVIDING A FINANCIAL ASSURANCE MECHANISM FOR THE CLOSURE AND POST-CLOSURE COSTS. THE FINANCIAL ASSURANCE MECHANISM SHALL BE IN EFFECT PRIOR TO INITIAL PLACEMENT OF WASTE.

ANNUAL POST-CLOSURE CARE COST ESTIMATE



THE FOLLOWING UNIT COSTS ARE BASED ON A THIRD PARTY PERFORMING POST-CLOSURE IN THE FIRST QUARTER OF 2010.

A. LEACHATE DISPOSAL: LEACHATE WILL BE TRANSPORTED TO A PUBLICLY OWNED WATER TREATMENT FACILITY FOR TREATMENT, OR ANOTHER EPD APPROVED TREATMENT FACILITY. PRE-TREATMENT WILL BE PROVIDED AS NECESSARY. ASSUME A LEACHATE PRODUCTION RATE OF 10 GALLONS PER ACRE PER DAY (GPAD).	PHASE 1&2	PHASE 3&4	
ACRERAGE X 10 GPAD X \$ 0.05/GAL X 365 DAYS/YEAR =	\$ 2,595	\$ 44,348	
B. ENVIRONMENTAL MONITORING: THE MONITORING PROGRAMS WILL FOLLOW THE APPROVED MONITORING PLAN.			
SEMI-ANNUAL SURFACE MONITORING	\$ 3,000	\$ 3,200	2
SEMI-ANNUAL GROUNDWATER MONITORING	\$ 14,000	\$ 34,056	1 2
LEACHATE SAMPLING:			
QUARTERLY MONITORING	\$ 2,000	\$ 2,000	
4 EVENTS X \$ 500/EVENT =			
ANNUAL MONITORING	\$ 600	\$ 600	
1 EVENT X \$ 600/EVENT =			
METHANE GAS MONITORING	\$ 3,000	\$ 3,000	
4 EVENTS X \$ 750/EVENT =			
C. OPERATION & MAINTENANCE OF LANDFILL GAS COLLECTION AND CONTROL SYSTEM (GCCS)	\$ 75,000	\$ 0	
D. ROUTINE INSPECTION/REPAIRS: ASSUME THE REPAIR OF ONE ACRE OF FINAL COVER PER YEAR AVERAGING 1 FOOT OF DEPTH, AND QUARTERLY INSPECTIONS. REPAIRS INCLUDE RESEEDING WITH 80 POUNDS OF SEED ACCORDING TO THE GRASSING SCHEDULE. SEE "VEGETATIVE PLAN" OF THE OPERATIONAL PROCEDURES, AND 400 LINEAR FEET OF SILT FENCE.			
REPAIR COST FOR: 1 AC X 43,560 SF/AC X 1 FT X CY/27CF = 1,613 CY	\$ 9,678	\$ 9,678	
1,613 CY X \$6.00/CY =	\$ 9,678	\$ 9,678	
400 LF X \$4/LF =	\$ 1,600	\$ 1,600	
INSPECTION COST: 4 X \$500/EACH =	\$ 2,000	\$ 2,000	
E. SEDIMENT POND CLEANOUT: ASSUME THE SEDIMENT PONDS WILL NEED TO BE CLEANED OUT ONCE PER YEAR FOR THE FIRST THREE YEARS AFTER CLOSURE, THEN ONCE EVERY 4 YEARS. (PHASE 1&2-2,144 CY; PHASE 3&4-25,460 CY)			
(CY X 3 YRS) + (CY X (27/4) YRS) X \$2/CY =	\$ 1,394	\$ 16,549	
F. MOWING: ACREAGE X \$50/HR. X 1 HR./AC. X 4 CUTS/YR. =	\$ 3,600	\$ 48,600	
G. RE-SEEDING: ASSUME 10% X ACREAGE X \$1,750/AC =	\$ 3,150	\$ 42,525	
H. POST-CLOSURE MANAGEMENT	\$ 5,000	\$ 5,000	
TOTAL COST	\$ 126,577	\$ 212,940	

30 YEAR CLOSURE COST & CLOSURE CARE COST ESTIMATE

A. TOTAL POST-CLOSURE COST - PHASE 1&2	\$ 3,797,310	
B. TOTAL POST-CLOSURE COST - PHASE 3&4	\$ 6,388,200	1 2
C. ABANDON WELLS AFTER 30 YEARS/CERTIFICATION	\$ 100,000	
D. CLOSURE COST - PHASE 3&4	\$ 13,631,678	1 2
SUBTOTAL 30 YEAR COST	\$ 23,917,188	
5% CONTINGENCY	\$ 1,195,859	
TOTAL 30 YEAR COST	\$ 25,113,047	3

PHASE 3&4 CLOSURE SEQUENCING




- NOTES:
1. WORST CASE CLOSURE IS CLOSURE SEQUENCE NO. 2 WHEN 208 ACRES WILL BE COVERED WITH INTERMEDIATE COVER (SEE CLOSURE COST ESTIMATE).
2. ACREAGES MAY VARY SLIGHTLY DEPENDING ON ACTUAL CLOSURE AREAS.

GEORGIA
Environmental Protection Division
Solid Waste Management Program
MINOR MODIFICATION APPROVAL
SOLID WASTE PERMIT NO. 024-006D(SL)
APPROVED BY: [Signature] DATE: 05/19/2017



ATLANTIC COAST
CONSULTING, INC.
630 Colonial Park Drive
Suite 110
Roswell, GA 30075
o 770.594.5998
f 770.594.5967
www.atlcc.net



06930
LEVEL II CERTIFICATION

PROJECT:
CHESSER ISLAND ROAD
MSW LANDFILL
MAJOR MODIFICATION
PHASE 4
EXPANSION

CHARLTON COUNTY, GA
PERMIT NO. 024-006D(SL)



Chesser Island Road Landfill, Inc.
Hwy 121 @ Chesser Island Road
Folkston, GA 31537

REVISIONS

INITIAL GAEPD SUBMITTAL	03/13/09
REVISED PER EPD COMMENTS	10/23/09
REVISED PER EPD COMMENTS	12/16/09
1-CCR MANAGEMENT	04/20/17
2-CCR MONITORING COST	05/17/17
3-ADDED 5% CONTINGENCY	05/19/17

Drawn by: CW Checked by:

PROJECT NUMBER:

I014-101

March 2009

CLOSURE &
POST CLOSURE CARE
PLAN

SHEET 27 OF 30

ITEM	TEST METHOD	MINIMUM FREQUENCY	MINIMUM CRITERIA	
STRUCTURAL FILL	MOISTURE-DENSITY (ASTM D-698-91)	1 TEST/10,000 CY	N/A	
	GRAIN SIZE - MECHANICAL (ASTM D-422-63(90))	1 TEST/10,000 CY AND EACH CHANGE IN MATERIAL	≤ 3/4"	
	LIQUID AND PLASTIC LIMITS (ASTM D-4318-84)	1 TEST/10,000 CY AND EACH CHANGE IN MATERIAL	NA	
	DENSITY - NUCLEAR, SAND CONE OR DRIVE CYLINDER (ASTM D-2922-91)	1 TEST/10,000 SF OR 1 TEST/LIFT	COMPACTION ≥ 95%	
	MOISTURE (ASTM D-2216 OR 4643)	EVERY 10TH NUCLEAR MOISTURE TEST	NA	
	DENSITY (ASTM D-1556 OR 2937)	EVERY 25TH NUCLEAR DENSITY TEST	NA	
	SURVEY	100 FT GRID	MIN. THICKNESS TO +0.2 FT	
COMPACTED SOIL LINER (2) (PRE-CONSTRUCTION)	MOISTURE DENSITY (ASTM D-698 OR D-1557)	1 TEST/5,000 CY AND EACH CHANGE IN MATERIAL	N/A	
	LIQUID AND PLASTIC LIMITS (ASTM D-4318-84)	1 TEST/5,000 CY AND EACH CHANGE IN MATERIAL AND 1 TEST/LIFT/TEST PAD (1)	N/A	
	GRAIN SIZE (ASTM D-422-63)	1 TEST/1,000 CY AND EACH CHANGE IN MATERIAL AND 1 TEST/LIFT/TEST PAD (1)	≤ 1/4" FOR UPPER 6" LAYER (4) ≤ 1" FOR LOWER 18" LAYER (4) ≤ 1" FOR UPPER 6" LAYER (5) ≤ 3" FOR LOWER 18" LAYER (5)	
	PERMEABILITY (ASTM D-5084 OR EPA 9100D)	1 TEST/10,000 CY AND EACH CHANGE IN MATERIAL AND 2 TUBES/LIFT/TEST PAD (1)	≤ 1x10 ⁻⁷ cm/s (4) ≤ 1x10 ⁻⁴ cm/s (5)	
	MOISTURE CONTENT (ASTM D-2216, 4643, 4944, OR 4954)	1 TEST/1,000 CY AND EACH CHANGE IN MATERIAL AND 1 TEST/LIFT/TEST PAD (1)	N/A	
	FIELD DENSITY - NUCLEAR, SAND CONE OR DRIVE CYLINDER (ASTM D-2922 OR D-1556)	1 TEST/10,000 SF/LIFT AND 1 TEST/200 LF OF SIDEWALL	COMPACTION ≥ 95% (3)	
COMPACTED SOIL LINER (2) (DURING CONSTRUCTION)	FIELD MOISTURE - NUCLEAR OR MICROWAVE (ASTM D-2216)	1 TEST/10,000 SF/LIFT AND 1 TEST/200 LF OF SIDEWALL	N/A	
	DRY DENSITY - UNDISTURBED (ASTM D-2922)	1 TEST/40,000 SF/LIFT AND 1 TEST/1,800 LF OF SIDEWALL (NOT REQUIRED IF APZ ESTABLISHED)	N/A	
	MOISTURE CONTENT - UNDISTURBED (ASTM D-2216)	1 TEST/40,000 SF/LIFT AND 1 TEST/1,800 LF OF SIDEWALL (NOT REQUIRED IF APZ ESTABLISHED)	N/A	
	LIQUID AND PLASTIC LIMITS - UNDISTURBED (ASTM D-4318)	1 TEST/40,000 SF/LIFT AND 1 TEST/1,800 LF OF SIDEWALL (NOT REQUIRED IF APZ ESTABLISHED)	N/A	
	PERMEABILITY (ASTM D-5084 OR EPA 9100 D)	1 TEST/40,000 SF/LIFT AND 1 TEST/1,800 LF OF SIDEWALL (NOT REQUIRED IF APZ ESTABLISHED)	≤ 1x10 ⁻⁷ cm/s (4) ≤ 1x10 ⁻⁴ cm/s (5)	
		SURVEY	100 FT GRID	MIN. THICKNESS TO +0.2 FT
PROTECTIVE COVER SOIL (2) (PRE-CONSTRUCTION)	GRAIN SIZE (ASTM D-422-63)	1 PER SOURCE	≤ 1/4" (6) ≤ 3" (7)	
	PERMEABILITY (ASTM D-2434)	1 PER SOURCE	≥ 1x10 ⁻² cm/s (6)	
	CALCIUM CARBONATE CONTENT (ASTM D-3042)	1 PER SOURCE	5% BY WEIGHT	
PROTECTIVE COVER SOIL (2) (DURING CONSTRUCTION)	GRAIN SIZE (ASTM D-422-63)	1 TEST/1,500 CY	≤ 1/4" (6) ≤ 3" (7)	
	PERMEABILITY (ASTM D-2434)	1 TEST/3,000 CY	1x10 ⁻² cm/s (6)	
		SURVEY	100 FT GRID	MIN. THICKNESS TO +0.2 FT
LCS GRAVEL (PRE-CONSTRUCTION)	GRAIN SIZE (ASTM D-422)	1 PER SOURCE	GDOT #57 5% MINUS #200 SIEVE	
	CALCIUM CARBONATE CONTENT (ASTM D-3042)	1 PER SOURCE	5% BY WEIGHT	
LCS GRAVEL (DURING CONSTRUCTION)	GRAIN SIZE - MECHANICAL (ASTM D-422)	1 TEST/5,000 CY	GDOT #57 5% MINUS #200 SIEVE	
	CALCIUM CARBONATE CONTENT (ASTM D-3042)	1 TEST/5,000 CY	5% BY WEIGHT	
FINAL COVER COMPACTED SOIL LAYER (DURING CONSTRUCTION)	FIELD DENSITY - NUCLEAR, SAND CONE OR DRIVE CYLINDER (ASTM D-2922, D-1556, OR D-2937)	1 TEST/10,000 SF/LIFT	COMPACTION ≥ 95%	
	FIELD MOISTURE - NUCLEAR OR MICROWAVE (ASTM D-3017 OR D-4643)	1 TEST/10,000 SF/LIFT	N/A	
	GRAIN SIZE - MECHANICAL (ASTM D-422)	1 PER SOURCE	≤ 3/4"	
	MOISTURE - DENSITY (ASTM D-698)	1 PER SOURCE	N/A	
	MOISTURE CONTENT (ASTM D-2216)	EVERY 25TH FIELD DENSITY TEST	N/A	
	PERMEABILITY (ASTM D-5084 OR EPA 9100 D)	1 TEST/40,000 SF OF LINER/LIFT (NOT REQUIRED IF APZ ESTABLISHED)	≤ 1x10 ⁻⁵ cm/s (OPTION 1 ONLY)	
		SURVEY	100 FT GRID	MIN. THICKNESS TO +0.2 FT
FINAL COVER PROTECTIVE SOIL LAYER (DURING CONSTRUCTION)	GRAIN SIZE - MECHANICAL (ASTM D-422)	1 TEST/20,000 CY	≤ 3"	
		SURVEY	100 FT GRID	MIN. THICKNESS TO +0.3 FT
		UPPER LIFT	N/A	MUST SUPPORT VEGETATION

- (1) APZ PROCEDURE OPTION - SEE 5.2.1.1 ON SHEET 28
 (2) SLIGHT MODIFICATIONS TO THE MINIMUM CRITERIA IS ACCEPTABLE IF THE PERMEABILITY CRITERION IS MET.
 (3) OR AS REQUIRED BY APZ.
 (4) LINER SYSTEM OPTION 1.

- (5) LINER SYSTEM OPTION 2
 (6) LEACHATE COLLECTION SYSTEM ALTERNATIVE A.
 (7) LEACHATE COLLECTION SYSTEM ALTERNATIVE B.

PROPERTIES	TEST METHOD	MANUFACTURER QC TEST FREQUENCY	CONFORMANCE QA TEST FREQUENCY	REQUIRED TEST VALUES
BENTONITE MASS/UNIT AREA (MIN. AVE.)	ASTM D-5993	1 PER 50,000 SF	1 PER 250,000 SF	0.75 LBS/SF ⁽¹⁾
PERMEABILITY (MAX.)	ASTM D-5887 ⁽²⁾	1 PER 100,000 SF	1 PER 250,000 SF	1 x10 ⁻¹⁰ cm/sec ⁽²⁾
FLUID LOSS, MAX. (BENTONITE PROPERTY)	ASTM D-5891	1 PER 100,000 LBS	N/A	18 ml
PEEL STRENGTH (MIN. AVE.)	ASTM D-6496	1 PER 50,000 SF	1 PER 250,000 SF	(4)
INTERNAL SHEAR STRENGTH (MIN.)	ASTM D-6243 ⁽³⁾	1 PER PROJECT	N/A	LBS/SF ⁽⁴⁾
PUNCTURE (MIN. AVE.) ⁽⁶⁾	ASTM D-4833	1 PER 100,000 SF	1 PER 250,000 SF	70 LBS

- (1) BENTONITE MASS PER UNIT AREA TO BE REPORTED AT 0% MOISTURE CONTENT.
 (2) PERMEABILITY TESTING TO BE PERFORMED WITH WATER @ 20 PSI MAXIMUM EFFECTIVE CONFINING STRESS AND 2 PSI HEAD.
 (3) TYPICAL PEAK VALUE FOR SPECIMEN, HYDRATED 24 HOURS AT 200 PSF AND SHEARED AT 200 PSF NORMAL STRESS.
 (4) REQUIRED VALUE SHALL BE TAKEN FROM MANUFACTURER'S STANDARD MATERIAL SPECIFICATION SHEET FOR THE SELECTED GCL MATERIAL. GCL SELECTION SHALL BE BASED ON THE MATERIAL'S ABILITY TO MEET OR EXCEED THE REQUIREMENTS IDENTIFIED IN THE SITE'S DESIGN.
 (5) GEOTEXTILE COMPONENTS OF GCL SHALL BE QC TESTED IN ACCORDANCE WITH THE MANUFACTURER'S QUALITY CONTROL PROGRAM.
 (6) PUNCTURE TEST TO BE PERFORMED ON GCL MATERIAL USED IN BASE LINER APPLICATIONS WHERE MATERIAL IS PLACED DIRECTLY ON SUBGRADE.

PROPERTIES	TEST METHOD	MANUFACTURER QC TEST FREQUENCY	CONFORMANCE QA TEST FREQUENCY
THICKNESS	ASTM D-5994	1 PER ROLL	1 PER 250,000 SF
ASPERITY HEIGHT	GM 12	1 PER 50,000 SF	N/A
SHEET DENSITY	ASTM D-792 OR ASTM D-1505	1 PER 50,000 SF	1 PER 250,000 SF
TENSILE PROPERTIES	ASTM D-6693	1 PER 50,000 SF	1 PER 250,000 SF
TEAR RESISTANCE	ASTM D-1004 DIE C	1 PER 50,000 SF	N/A
PUNCTURE RESISTANCE	ASTM D-4833	1 PER 50,000 SF	1 PER 250,000 SF
STRESS CRACK RESISTANCE	ASTM D-5397 (APP.)	1 PER 180,000 LBS OF RESIN	N/A
CARBON BLACK CONTENT	ASTM D-1603	1 PER 50,000 SF	1 PER 250,000 SF
CARBON BLACK DISPERSION	ASTM D-5596	1 PER 50,000 SF	1 PER 250,000 SF

PROPERTIES	TEST METHOD	REQUIRED TEST VALUES 40 MIL (12)	REQUIRED TEST VALUES 60 MIL (12)
THICKNESS (MIN. AVE.)	ASTM D-5994	40 mil	60 mil
LOWEST INDIVIDUAL FOR 8 CUTS OF 10 VALUES		36 mil	60 mil
LOWEST INDIVIDUAL FOR ANY OF THE 10 VALUES		34 mil	60 mil
ASPERITY HEIGHT (MIN. AVE.) (1)(2)	D 7466	10 mil	10 mil
SHEET DENSITY (MIN. AVE.)	ASTM D-792 OR ASTM D-1505	0.940 g/cc	0.940 g/cc
TENSILE PROPERTIES (3) (MIN. AVE.)	ASTM D-6693		
YIELD STRENGTH		84 lb/in	126 lb/in
BREAK STRENGTH		60 lb/in	90 lb/in
YIELD ELONGATION		12%	12%
BREAK ELONGATION		100%	100%
TEAR RESISTANCE (MIN. AVE.)	ASTM D-1004 DIE C	28 lbs	42 lbs
PUNCTURE RESISTANCE (MIN. AVE.)	ASTM D-4833	60 lbs	90 lbs
STRESS CRACK RESISTANCE ⁽⁴⁾	ASTM D-5397 (APP.)	300 hours	300 hours
CARBON BLACK CONTENT (RANGE)	ASTM D-1603 (5)	2-3%	2-3%
CARBON BLACK DISPERSION ⁽⁶⁾	ASTM D-5596	Category 1, 2, or 3 ⁽⁶⁾	Category 1, 2, or 3 ⁽⁶⁾
OXIDATIVE INDUCTION TIME (OIT) (MIN. AVE.) ⁽⁷⁾			
STD. OIT	ASTM D-3895	100 min.	100 min.
HIGH PRESSURE OIT	ASTM D-5885	400 min.	400 min.
OVEN AGING AT 85°C ⁽⁷⁾⁽⁸⁾			
STD. OIT (MIN. AVE.), % RETAINED AFTER 90 DAYS	ASTM D-5721	55%	55%
HIGH PRESSURE OIT (MIN. AVE.), % RETAINED AFTER 90 DAYS	ASTM D-3895	55%	55%
HIGH PRESSURE OIT (MIN. AVE.), % RETAINED AFTER 1600 HRS ⁽¹¹⁾	ASTM D-5885	80%	80%
UV RESISTANCE ⁽²⁾			
STD. OIT (MIN. AVE.), or HIGH PRESSURE OIT (MIN. AVE.), % RETAINED AFTER 1600 HRS ⁽¹¹⁾	GM 11	(10)	(10)
	ASTM D-3895	50%	50%
NON-DESTRUCTIVE TESTING	GR1 GM 6	SEE COA PLAN TEXT	SEE COA PLAN TEXT
DESTRUCTIVE TESTING	ASTM D-4437	90% SHEAR/60% PEEL	90% SHEAR/60% PEEL

- (1) THE LOWEST INDIVIDUAL READING MUST BE ≥ 17 MILS.
 (2) TEST EACH SIDE OF THE TEXTURED GEOMEMBRANE RECORDING A MEASUREMENT EVERY LINEAL FOOT OF TEXTURED ROLL WIDTH.
 (3) MACHINE DIRECTION (MD) AND CROSS MACHINE DIRECTION (CMD) AVERAGE VALUES SHOULD BE ON THE BASIS OF 5 TEST SPECIMENS EACH DIRECTION.
 • YIELD ELONGATION IS CALCULATED USING A GAGE LENGTH OF 1.3 INCHES.
 • BREAK ELONGATION IS CALCULATED USING A GAGE LENGTH OF 2.0 INCHES.
 (4) THE PUNCTURE TEST IS NOT APPROPRIATE FOR TESTING GEOMEMBRANES WITH TEXTURED OR IRREGULAR ROUGH SURFACES. TEST SHOULD BE CONDUCTED ON SMOOTH EDGES OF TEXTURED ROLLS OR ON SMOOTH SHEETS MADE FROM THE SAME FORMULATION AS BEING USED FOR THE TEXTURED MATERIALS.
 (5) OTHER METHODS SUCH AS D 4218 (MUFFLE FURNACE) OR MICROWAVE METHODS ARE ACCEPTABLE IF AN APPROPRIATE CORRELATION TO D-1603 (TUBE FURNACE) CAN BE ESTABLISHED.
 (6) CARBON BLACK DISPERSION (ONLY NEAR SPHERICAL AGGREGATES) FOR 10 DIFFERENT VIEWS:
 • 9 IN CATEGORIES 1 OR 2, AND
 • 1 IN CATEGORY 3.
 (7) THE MANUFACTURER HAS THE OPTION TO SELECT EITHER ONE OF THE OIT METHODS LISTED TO EVALUATE THE ANTIOXIDANT CONTENT IN THE GEOMEMBRANE.
 (8) IT IS ALSO RECOMMENDED TO EVALUATE SAMPLES AT 30 AND 60 DAYS TO COMPARE WITH THE 90 DAY RESPONSE.
 (9) THE CONDITION OF THE TEST SHOULD BE 20 HR. UV CYCLE AT 75° C FOLLOWED BY 4 HR. CONDENSATION AT 60° C.
 (10) NOT RECOMMENDED SINCE THE HIGH TEMPERATURE OF THE STD-OIT TEST PRODUCES AN UNREALISTIC RESULT FOR SOME OF THE ANTIOXIDANTS IN THE UV EXPOSED SAMPLES.
 (11) UV RESISTANCE IS BASED ON PERCENT RETAINED VALUE REGARDLESS OF THE ORIGINAL HP-OIT VALUE.
 (12) BASED ON GR1 GM13, REV. 9, 6/01/09. LATEST REVISION OF THE GM13 SHOULD BE USED IF TEST METHODS LISTED ARE NO LONGER COMMON.

PROPERTIES	TEST METHOD	MANUFACTURER QC TEST FREQUENCY ⁽²⁾	CONFORMANCE QA TEST FREQUENCY	REQUIRED TEST VALUES	REQUIRED TEST VALUES	REQUIRED TEST VALUES	REQUIRED TEST VALUES	REQUIRED TEST VALUES
MASS/UNIT AREA (MIN. AVE.)	ASTM D-5261	1 PER 100,000 SF	1 PER 250,000 SF	5.5 oz/sy	8 oz/sy	10 oz/sy	12 oz/sy	16 oz/sy
APPARENT OPENING SIZE (MAX.)	ASTM D-4751	1 PER 540,000 SF	1 PER PROJECT ⁽¹⁾	0.3 mm	0.212 mm	0.25 mm	0.212 mm	0.180 mm
GRAB STRENGTH (MIN. AVE.)	ASTM D-4632	1 PER 100,000 SF	1 PER 250,000 SF	150 lbs	190 lbs	230 lbs	300 lbs	370 lbs
PUNCTURE STRENGTH (MIN. AVE.)	ASTM D-4833	1 PER 100,000 SF	1 PER 250,000 SF	70 lbs	90 lbs	120 lbs	140 lbs	170 lbs
UV RESISTANCE	ASTM D-4355	1 PER RESIN FORMULATION	N/A	70% ⁽³⁾	70% ⁽³⁾	70% ⁽³⁾	70% ⁽³⁾	70% ⁽³⁾
PERMITTIVITY (MIN.)	ASTM D-4491	1 PER 540,000 SF	1 PER PROJECT ⁽¹⁾	1.1 sec ⁻¹	1.0 sec ⁻¹	0.9 sec ⁻¹	0.7 sec ⁻¹	0.5 sec ⁻¹


- (1) AOS AND PERMITTIVITY SHALL ONLY BE TESTED FOR GEOTEXTILES USED IN FILTER APPLICATIONS.
 (2) MANUFACTURER MAY ELECT TO PROVIDE CERTIFICATION VALUES FOR GEOTEXTILES.
 (3) AFTER 500 HOURS OF EXPOSURE.

PROPERTIES	TEST METHOD	MANUFACTURER QC TEST FREQUENCY	CONFORMANCE QA TEST FREQUENCY	REQUIRED TEST VALUES
THICKNESS (MIN. AVE.)	ASTM D-751 OR ASTM D-5199	1 PER 100,000 SF	1 PER 250,000 SF	200 mil
DENSITY (MIN. AVE.)	ASTM D-792 OR ASTM D-1505	1 PER 100,000 SF	1 PER 250,000 SF	0.940 g/cc
MASS/UNIT AREA (MIN. AVE.)	ASTM D-5261	1 PER 100,000 SF	1 PER 250,000 SF	lbs/sf ⁽²⁾
CARBON BLACK CONTENT (RANGE)	ASTM D-1603 ⁽³⁾	1 PER 100,000 SF	1 PER 250,000 SF	2-3%
TRANSMISSIVITY ⁽¹⁾ (MIN. AVE.)	ASTM D-4716	1 PER PROJECT	1 PER PROJECT	m ² /sec ⁽²⁾

- (1) TRANSMISSIVITY SHALL BE MEASURED IN A 12-INCH x 12-INCH BOX USING THE SAME BOUNDARY CONDITIONS, LOAD, DURATION AND GRADIENT AS THOSE USED BY THE MANUFACTURER TO ESTABLISH THE MIN. AVE. FOR THE REQUIRED TEST VALUE.
 (2) REQUIRED VALUE SHALL BE TAKEN FROM MANUFACTURER'S STANDARD MATERIAL SPECIFICATION SHEET FOR THE SELECTED GEONET MATERIAL. GEONET SELECTION SHALL BE BASED ON THE MATERIAL'S ABILITY TO MEET OR EXCEED THE TRANSMISSIVITY IDENTIFIED IN THE SITE'S DESIGN.
 (3) OTHER METHODS SUCH AS D-4218 (MUFFLE FURNACE) OR MICROWAVE METHODS ARE ACCEPTABLE IF AN APPROPRIATE CORRELATION TO D-1603 (TUBE FURNACE) CAN BE ESTABLISHED.

GEORGIA
 Environmental Protection Division
 Solid Waste Management Program
 MINOR MODIFICATION APPROVAL
 SOLID WASTE PERMIT NO. 024-0066(S)
 APPROVED BY: [Signature] DATE: 05/19/2017

ACC
 ATLANTIC COAST
 CONSULTING, INC.
 630 Colonial Park Drive
 Suite 110
 Roswell, GA 30075
 o 770.594.5998
 f 770.594.5967
 www.atlcc.net



06980
 LEVEL II CERTIFICATION

PROJECT:
 CHESSEY ISLAND ROAD
 MSW LANDFILL
 MAJOR MODIFICATION
 PHASE 4
 EXPANSION

CHARLTON COUNTY, GA
 PERMIT NO. 024-0066(S)



Chessey Island Road Landfill, Inc.
 Hwy 121 @ Chessey Island Road
 Folkston, GA 31537

REVISIONS
 INITIAL GARD SUBMITTAL 03/13/09
 REVISED PER ETD COMMENTS 10/23/09
 REVISED PER ETD COMMENTS 12/16/09
 1. MINOR MODIFICATION 08/23/10
 2. CCR MANAGEMENT 04/20/17

Drawn by: CW Checked by:

PROJECT NUMBER:

I014-101

March 2009

CONSTRUCTION
 QUALITY
 ASSURANCE
 PLAN

SHEET 30 OF 30