



651 East 4th Street, Suite 100
Chattanooga, Tennessee 37403
tel: 423.771.4495
fax: 423.634.3249

May 31, 2016

Ms. Robin Futch, P.G., PMP
Georgia Environmental Protection Division Land Protection Branch
2 Martin Luther King, Jr. Drive SE
Suite 1462 East
Atlanta, Georgia 30334

Subject: June 2016 Semi-Annual Voluntary Remediation Program Progress Report
Former Manchester Tank Company (HSI No. 10765)
Cedartown, Polk County, Georgia

Dear Ms. Futch:

This Progress Report documents the activities completed for the Former Manchester Tank Company (Manchester Tank) site in Cedartown, Georgia from December 2015 through May 2016. This reporting schedule follows that prescribed by the Georgia Environmental Protection Division (EPD) in a letter dated June 4, 2010. This Progress Report includes the following:

- Work Performed This Period;
- Work Anticipated for the Next Period;
- Schedule; and
- Professional Certification.

Work Performed This Period

The following activities were performed during the current reporting period:

- Several attempts were made to reach an agreement with the neighboring property owner related to access for installation of a small treatment shed to house an offsite treatment system. This work included meeting with the City of Cedartown City Manager on February 3, 2016.
- CDM Smith completed and submitted permit applications to the City of Cedartown for discharge of treated groundwater from both an onsite system and offsite system. These applications were submitted to the City on March 18, 2016.





Ms. Robin Futch
May 31, 2016
Page 2

Work Anticipated for the Next Period

The following activities are planned for the next reporting period (June 2016 through November 2016):

- Obtain approved permits from the City of Cedartown;
- Complete final design for the onsite groundwater extraction and treatment system;
- Resolve offsite access issues with the support of EPD and execute a Consent Order with an updated schedule pending resolution; and
- Procure a contractor for construction of the onsite treatment system.

Schedule

The project is several months behind the Corrective Action Schedule (Figure 6-4) presented in the Corrective Action Plan (September 2013). This delay is partially attributable to the need for a second phase of the pre-design investigation but more so attributable to delays associated with obtaining access to the neighboring property. Considering the ongoing delays, CDM Smith is now proceeding ahead with detailed design for an onsite system. Unless offsite access is resolved prior to completion of design for the onsite system, construction will proceed for just the onsite system at that time.

Professional Certification

Attachment A contains the professional certification and summary of incurred professional engineer and geologist hours for the period from November 15, 2015 through May 14, 2016.

If you have any questions regarding this Progress Report, please do not hesitate to contact me at (423) 771-4495.

Sincerely,

A handwritten signature in blue ink that reads "Andrew Romanek".

Andrew P. Romanek, P.E., BCEE, PMP
Associate
CDM Smith Inc.

Attachments

cc: Jamie Schiff, Textron



Attachment A

Professional Certification

Professional Certification

I certify under penalty of law that this report and all attachments were prepared by me or under my direct supervision in accordance with the Voluntary Remediation Program Act (O.C.G.A. Section 12-8-101, et seq.). I am a professional engineer / professional geologist who is registered with the Georgia State Board of Registration for Professional Engineers and Land Surveyors / Georgia State Board of Registration for Professional Geologists and I have the necessary experience and am in charge of the investigation and remediation of this release of regulated substances.

Furthermore, to document my direct oversight of the Voluntary Remediation Plan development, implementation of corrective action, and long term monitoring, I have attached a monthly summary of hours invoiced and description of services provided by me to the Voluntary Remediation Program participant since the previous submittal to the Georgia Environmental Protection Division.

The information submitted is, to the best of my knowledge and belief, true, accurate, and complete. I am aware that there are significant penalties for submitting false information, including the possibility of fine and imprisonment for knowing violations.

Andrew Romanek

Andrew P. Romanek, P.E.
Associate
CDM Smith



5/31/16

Date

Summary of Oversight Provided by Georgia Licensed Engineers and Geologists

Engineer / Geologist	License Type and No.	Week Ending Date	Number of Hours	Description of Hours
Tom Duffey	Geologist PG000899	3/19/16	1.5	Senior hydrogeologist and technical lead
John Reichling	Engineer PE017367	12/19/15	1	CDM Smith Officer in Charge and person overall responsible for project execution and quality
		1/9/16	1	
		1/30/16	1	
		3/19/16	1	
Andrew Romanek	Engineer PE029287	11/21/15	2	Project manager and CDM Smith primary point of contact. Involved in all aspects of the project, including permit application review and offsite property access.
		11/28/15	1.5	
		12/19/15	0.5	
		1/16/16	0.5	
		1/23/16	0.5	
		1/30/16	0.5	
		2/6/16	5	
		2/13/16	0.5	
		2/20/16	0.5	
		3/5/16	1.5	
		3/19/16	3.5	
		4/9/16	0.5	
		4/16/16	0.5	
		4/23/16	0.5	
		5/14/16	1	
Jeff Weeber	Engineer PE032278	2/6/16	2	Lead design engineer for CAP implementation.
		2/13/16	2	Assisted with permit application development.