



651 East 4th Street, Suite 100
Chattanooga, Tennessee 37403
tel: 423.771.4495
fax: 423.634.3249

November 23, 2015

Ms. Robin Futch, P.G., PMP
Georgia Environmental Protection Division Land Protection Branch
2 Martin Luther King, Jr. Drive SE
Suite 1462 East
Atlanta, Georgia 30334

Subject: December 2015 Semi-Annual Voluntary Remediation Program Progress Report
Former Manchester Tank Company (HSI No. 10765)
Cedartown, Polk County, Georgia

Dear Ms. Futch:

This Progress Report documents the activities completed for the Former Manchester Tank Company (Manchester Tank) site in Cedartown, Georgia from June 2015 through November 2015. This reporting schedule follows that prescribed by the Georgia Environmental Protection Division (EPD) in a letter dated June 4, 2010. This Progress Report includes the following:

- Work Performed This Period;
- Work Anticipated for the Next Period;
- Schedule; and
- Professional Certification.

Work Performed This Period

The following activities were performed during the current reporting period:

- A Pre-Design Investigation Report was finalized and submitted to EPD on July 14, 2015.
- Representatives of Textron, SPX, Trinity, and CDM Smith participated in a meeting with EPD on September 23, 2015. The objectives of that meeting were to briefly review the Pre-Design Investigation Report, relay current project status, and discuss issues associated with access to the neighboring property.
- Working with EPD, several activities were completed related to access approval for the offsite groundwater treatment system. This included preparing an updated map that outlines the proposed treatment system boundary area on a surveyed drawing.





Ms. Robin Futch
November 23, 2015
Page 2

Work Anticipated for the Next Period

The following activities are planned for the next reporting period (December 2015 through May 2016):

- Reach an agreement with the neighboring property owner and City of Cedartown regarding an area for the offsite groundwater treatment system;
- Complete final design for the corrective action pending resolution of access issues;
- Work with EPD on execution of a Consent Order with an updated schedule pending resolution of access issues; and
- Procure a contractor for corrective action if time allows.

Schedule

The project is several months behind the Corrective Action Schedule (Figure 6-4) presented in the Corrective Action Plan (September 2013). This delay is partially attributable to the need for a second phase of the pre-design investigation and partially attributable to delays associated with obtaining access to the neighboring property. As mentioned above, an agreement is currently being discussed for a small piece of property outside of the City right of way where a treatment shed will be needed to complete the offsite groundwater treatment system. CDM Smith will proceed with detailed design once an agreement is reached.

Professional Certification

Attachment A contains the professional certification and summary of incurred professional engineer and geologist hours for the period from June 1, 2015 through November 14, 2015.

If you have any questions regarding this Progress Report, please do not hesitate to contact me at (423) 771-4495.

Sincerely,

A handwritten signature in blue ink that reads "Andrew Romanek".

Andrew P. Romanek, P.E., BCEE
Associate
CDM Smith Inc.

Attachments

cc: Jamie Schiff, Textron



Attachment A Professional Certification

Professional Certification

I certify under penalty of law that this report and all attachments were prepared by me or under my direct supervision in accordance with the Voluntary Remediation Program Act (O.C.G.A. Section 12-8-101, et seq.). I am a professional engineer / professional geologist who is registered with the Georgia State Board of Registration for Professional Engineers and Land Surveyors / Georgia State Board of Registration for Professional Geologists and I have the necessary experience and am in charge of the investigation and remediation of this release of regulated substances.

Furthermore, to document my direct oversight of the Voluntary Remediation Plan development, implementation of corrective action, and long term monitoring, I have attached a monthly summary of hours invoiced and description of services provided by me to the Voluntary Remediation Program participant since the previous submittal to the Georgia Environmental Protection Division.

The information submitted is, to the best of my knowledge and belief, true, accurate, and complete. I am aware that there are significant penalties for submitting false information, including the possibility of fine and imprisonment for knowing violations.



Andrew P. Romanek, P.E.
Associate
CDM Smith



11/23/15

Date

Summary of Oversight Provided by Georgia Licensed Engineers and Geologists

Engineer / Geologist	License Type and No.	Week Ending Date	Number of Hours	Description of Hours
Tom Duffey	Geologist PG000899	7/4/15	10	Senior hydrogeologist and technical lead. Performed review of the Pre-Design Investigation Report and participated in the September meeting with EPD.
		7/11/15	5	
		7/18/15	1	
		8/8/15	1	
		8/15/15	0.5	
		9/26/15	4.5	
		10/3/15	0.5	
		11/7/15	0.5	
		11/14/15	1.5	
John Reichling	Engineer PE017367	7/18/15	2	CDM Smith Officer in Charge and person overall responsible for project execution and quality. This includes oversight of preparation of the Pre-Design Investigation Report.
		8/15/15	1	
		9/19/15	1	
		10/24/15	1	
Andrew Romanek	Engineer PE029287	6/6/15	0.5	Project manager and CDM Smith primary point of contact. Involved in all aspects of the project, including the Pre-Design Investigation Report and offsite property access.
		6/13/15	0.5	
		6/27/15	1	
		7/4/15	0.5	
		7/25/15	1	
		8/1/15	0.5	
		8/8/15	4	
		8/15/15	0.5	
		8/22/15	0.5	
		8/29/15	0.5	
		9/12/15	0.5	
		9/26/15	8	
		10/3/15	2.5	
		10/10/15	0.5	
		10/17/15	0.5	
		10/24/15	1.5	
10/31/15	2			
11/7/15	1			
11/14/15	2			
Jeff Weeber	Engineer PE032278	6/6/15	24.5	Lead design engineer for CAP implementation and preparation of the Pre-Design Investigation Report.
		6/13/15	9.5	
		6/20/15	4	
		7/11/15	9.5	
		7/18/15	3.5	
		8/15/15	2	
		8/29/15	4	
		10/31/15	1	
		11/7/15	1.5	
11/14/15	3.5			