

**CThu 1/28/16 Technologies
Conyers VRP Program Activities**

ID	Task Name	Duration	Start	Finish	2015		2016				2017				2018				2019				2020			
					Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	
1	Implementing Voluntary Investigation and Remediation Plan	1472 days	Mon 9/7/15	Tue 4/27/21																						
2	Voluntary Remediation Program Application		Mon 8/3/15																							
3	Preliminary Planning (site survey & existing deed research)	28 days	Wed 8/5/15	Fri 9/11/15																						
4	Update Existing Base Map (electronic)	5 days	Thu 8/6/15	Wed 8/12/15																						
5	Submitted VRP application	4 days	Wed 9/9/15	Mon 9/14/15																						
6	Receive GAEPD approval	71 days	Wed 9/16/15	Wed 12/23/15																						
7	VRP Application Approval - Milestone	0 days	Wed 12/23/15	Wed 12/23/15																						
8	Address GAEPD Comments	45 days	Thu 12/24/15	Wed 2/24/16																						
9	Update Tax Maps and Warranty Deed Information	45 days	Thu 12/24/15	Wed 2/24/16																						
10	File Affidavit with clerk of court	45 days	Thu 12/24/15	Wed 2/24/16																						
11	Send copy of Affidavit recording receipt to GAEPD	30 days	Thu 2/25/16	Wed 4/6/16																						
12	Compliance with applicable Risk Reduction Standards	261 days	Thu 12/24/15	Thu 12/22/16																						
13	Review Historical Hydrogeo Report Data	30 days	Thu 12/24/15	Wed 2/3/16																						
14	Implement site-wide groundwater sampling	15 days	Thu 2/4/16	Wed 2/24/16																						
15	First Semi-Annual Groundwater sampling event	0 days	Wed 2/24/16	Wed 2/24/16																						
16	Evaluate Horizontal Delineation Data	12 mons	Fri 1/22/16	Thu 12/22/16																						
17	Horizontal Groundwater Delineation Update - Milestone	0 days	Thu 12/22/16	Thu 12/22/16																						
18	Initial Biochlor Groundwater Model	30 days	Fri 3/11/16	Thu 4/21/16																						
19	Potential Human Health Ecological Receptor Evaluation	522 days	Thu 12/24/15	Fri 12/22/17																						
20	Update Water Well Survey	60 days	Thu 12/24/15	Wed 3/16/16																						
21	Potential receptor survey	60 days	Thu 12/24/15	Wed 3/16/16																						
22	Vapor Intrusion Pathway Evaluation	30 days	Thu 2/25/16	Wed 4/6/16																						
23	Fate and Transport Model Development	60 days	Thu 12/24/15	Wed 3/16/16																						
24	Gain Access Offsite (Pittman) for additional groundwater data	12 mons	Thu 12/24/15	Wed 11/23/16																						
25	Additional Groundwater Horizontal delineation	24 mons	Mon 2/22/16	Fri 12/22/17																						
26	Delineation of Release on property without Access -Milestone	0 days	Fri 12/22/17	Fri 12/22/17																						
27	Semi-Annual Groundwater Sampling Events First Two Years	600 days	Thu 12/24/15	Wed 4/11/18																						
36	Submit First SemiAnnual Progress Report- Milestone	0 days	Thu 6/23/16	Thu 6/23/16																						
37	Semi-Annual Progress Reports	927 days	Mon 12/5/16	Tue 6/23/20																						
54	Recalculate Risk Reduction Standards (RRS)	60 days	Thu 4/12/18	Wed 7/4/18																						
55	Compliance Status Report (CSR)	60 days	Thu 10/1/20	Wed 12/23/20																						
56	Submit CSR and Certify Compliance with RRS - Milestone	0 days	Wed 12/23/20	Wed 12/23/20																						
57	Uniform Environmental Covenant (UEC)	89 days	Thu 12/24/20	Tue 4/27/21																						